

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
1504-4	EJ	"Self Level" - Two-piece cast iron frame designed to "float" and settle with either P.C.C. or A.C.C. pavement.				New		Apr-15		5/14/2015	
1504-3	EJ	"Auctile Iron GDOT 5001 M Frame and Grate" - Hinged ductile iron frame and grate assembly to replace current 5001 M specification.				New		Apr-15		5/14/2015	
1504-2	EJ	"Fiber Reinforced Polymer GDOT 5001 M Grate" - Fiber reinforced polymer drainage grate.				New		Apr-15		5/14/2015	
1504-1	Convergent Connectivity Technology	"Convergent Connectivity Technology" - 14 gauge 2 conductor stranded tinned copper, shielded with an overall jacket.				New		Apr-15		5/14/2015	
1503-2	Watershed Geosynthetics, LLC	"HydroTurf™" - A turf reinforced concrete revetment system designed to provide armoring of hydraulic structures against high velocities & shear stresses.				New		Mar-15		5/14/2015	
1503-1	NUCOR STEEL MARION, INC.	"NU-GUARD-31 GUARDRAIL BARRIER SYSTEM" - A 31" roadway barrier system consisting of steel components, including metal beam guardrail, u-channel posts, and connection hardware.				New		Mar-15		5/14/2015	
1502-3	URETEK USA, Inc.	"URETEK Deep Injection Process" - Method for increasing the bearing capacity of foundation soils for built structures, including roadway pavements and airport runways, using lightweight, expanding structural polymers.				New		Feb-15		5/14/2015	
1502-2	Wireless Technology Inc.	"Sidewinder H.264 HD30" - The Sidewinder camera has 360° continuous rotation in both the pan and tilt axes. The entire standard camera housing is IP66/IP67 rated. Camera tube 5psi dry Nitrogen pressurization is also available as an option. The camera includes a Hydrophilic "Self Cleaning" Glass Window and a Thermostatically controlled Electrically conductive ITO window heater. This window technology eliminates the need for a wiper. All H.264 IP/Hybrid models also include analog video output and serial RS-485 data control for legacy installation support.				New		Feb-15		5/14/2015	
1502-1	TAPCO	"BlinkerRadar" - Speed sensor driver feedback sign.				New		Feb-15		5/14/2015	
1501-1	Purus Plastics GmbH/Purus North America	"Ecoraster" - Ecoraster is a ground reinforcement and stabilization product with many cross industry utilizations.			No Application	Project to Project		Jan-15	3/3/2015	2/12/2015	
1412-4	EcoStrate SFS Inc.	"EcoStrate Traffic 025" - EcoStrate Traffic 025 Products are for substrate and signs applications that are used on a highway system or other areas regulated with the Department of Transportation.				Action Pending		Dec-14	3/3/2015	2/12/2015	
1412-3	Five Star Products	"Structural Concrete V/O" - Five Star Structural Concrete® V/O is a high strength, rapid setting, one component, permanent concrete repair material for vertical and overhead structural repairs.				Action Pending		Dec-14	3/3/2015	2/12/2015	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of last NPE Meeting	Comments
1412-2	LockDown, Inc.	"LockOut" - Device designed to secure in-ground hand holes (vaults). The device fits existing lids with very little modification to the lid and can be easily installed. New enclosures may be ordered from several mfgs. with LockOut-ready lids.				Action Pending		Dec-14	3/3/2015	2/12/2015	
1412-1	LockDown, Inc.	"LightpoleLock" - Device designed to secure hand holes on lighting poles. The device fits any existing cover with very little modification to the cover and can be easily installed. The device fits hand holes in bases and in poles.				Action Pending		Dec-14	3/3/2015	2/12/2015	
1411-3	Sherwin-Williams (Memphis and Baltimore)	"TM2560 Durable High Build WB Traffic Paint - White" - Fast Drying Durable High Build Waterborne Traffic Paint.		Lab Test and Field Test	\$500	Check Rec'd 3-30-15		Nov-14	3/3/2015	2/12/2015	
1411-2	Sherwin-Williams (Memphis and Baltimore)	"TM2561 Durable High Build WB Traffic Paint - Yellow" - Fast Drying Durable High Build Waterborne Traffic Paint.		Lab Test and Field Test	\$500	Check Rec'd 3-30-15		Nov-14	3/3/2015	2/12/2015	
1411-1	SNF Inc.	"Aquasorb KB" - Superabsorbent anionic polyacrylamide polymer. It is a crosslinked copolymer of acrylamide and potassium acrylate that is water insoluble.				Allow the Use		Nov-14	3/3/2015	2/12/2015	
1410-1	Imerys Carbonates	"ImerFill 3, ImerFill 15, ImerFill 25" - ImerFill products are finely ground, white calcitic marble/limestone products. These products are crushed, ground and sized to the designated specifications. The size specifications have been chosen to particle pack well with the cement and sands found in concrete formulations. ImerFill 3 has a median particle size of 3 microns. ImerFill 15 has a median particle size of 15 microns and ImerFill 25 has a median particle size of 25 microns. - Cross-reference with NPE # 0906-1 "ImerFill".		Office of Materials and Testing - Peter Wu-pwu@dot.ga.gov, Office of Materials and Testing, James Page-jpage@dot.ga.gov		No Application	Response due by Feb. 2015 -- Cross reference with NPE # 0906-1 "ImerFill"	Oct-14	1/15/2015	11/13/2014	Specific info requested
1408-2	Synten & Luckenhaus Textile Technologies GmbH	"STARGrid G-PS100 (paving grid) - Woven fiberglass yarns into a high strength grid, coated with a bitumen adhesive, and used in asphalt overlay projects.		Office of Materials and Testing - Peter Wu-pwu@dot.ga.gov, Office of Materials and Testing, Sheila Hines-shines@dot.ga.gov		Field Test	Updating NPE Process to include a Bond / Guarantee for field test site replacement if required.	Aug-14	1/7/2015	11/13/2014	\$500 check received 2/25/15
1408-1	Applied Construction Solutions, LLC	"ProForm" - A petroleum base release agent which prevents build up on form surfaces.		Complete		Accepted		Aug-14	11/14/2014	11/13/2014	
1407-1	SW FeeSaver dba SW Products	"The Marlee Float™ Skimmer" - Skimmer/surface drain for use in temporary sediment basins and permanent BMPs.		Complete		Accepted		Jul-14	8/27/2014	8/14/2014	
1406-6	Arizona Chemical, LLC	"Sylvaroad™ RP 1000" - A liquid additive with high flash point (>250°C) specifically produced from a refined natural product to return binder properties of aged asphalt binder and mix.		Office of Materials and Testing - Sheila Hines - shines@dot.ga.gov Office of Materials and Testing - Peter Wu - pwu@dot.ga.gov		Field Test	\$500 Check Rec'd 9-17-14 Project # _____ Approx. Date Set _____	Jun-14	8/26/2014	8/14/2014	
1406-5	Crafco, Inc.	"HP Concrete Cold Patch" - Used for repairing potholes, spalls, cracks and other confined voids and distresses over 1" wide and greater than 1/2" deep.		Office of Maintenance - Larry Barnes - lbarnes@dot.ga.gov		Not a New Product		Jun-14	8/26/2014	8/14/2014	
1406-4	Crafco, Inc.	"Matrix 501" - Pre-measured, pre-packaged hot applied bridge expansion joint system.		Office of Bridge Maintenance - Clayton Bennett - cbennett@dot.ga.gov		Field Test	Awaiting Fee _____ Project # _____ Approx. Date Set _____ Follow up with email to Clayton Bennett link to filing cabinet.	Jun-14	8/26/2014	8/14/2014	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of Last NPE Meeting	Comments
1406-3	Crafco, Inc.	"Mastic One" - Hot applied, pourable, aggregate filled, polymer modified asphalt pavement repair mastic.		Complete		Accepted		Jun-14	8/26/2014	8/14/2014	
1406-2	Allureglow USA, LLC	"Allureglow Dual Technology Road Marking System" - Photoluminescent & Retro-Reflective Road Line Marking System Comprised of Photoluminescent Paints and Super High Reflective Spheres."		Office of Materials and Testing - Rick Douds - rdouds@dot.ga.gov		Field Test	Awaiting Fee _____ Project # _____ Approx. Date Set _____	Jun-14	8/26/2014	8/14/2014	Waiting till the spring to put this product down on a field test.
1406-1	DowAkso Carbon Wrap	"Carbon Wrap Systems" - Externally bonded fiber reinforced polymer system intended for repair and strengthening of reinforced and pre-stressed highway bridge structures.		Office of Bridge and Structural Design - Ben Rabun - brabun@dot.ga.gov Office of Bridge Maintenance - Clayton Bennett - cbennett@dot.ga.gov		Action Pending	Specs _____ (547 & 999) Field Test Location? _____ Follow up with email to Clayton Bennett link to filing cabinet.	Jun-14	8/25/2014	8/14/2014	
1405-1	Alloway Stamping/Stanford Tags LLC	"Stanfield Tags LLC" - Valve tags designed to safely identify equipment with an a-frame backing, finger and wire control balls in lieu of other attachment accessories enabling operator to rotate tag with easier accessibility as well as reduce likelihood of self-puncturing and transfer of blood borne pathogens.		Complete		Allow the use		May-14	9/2/2014	8/14/2014	
1404-5	Potters Industries	"ULTRAGUARD" - A safety barrier line marking system. The intent of this system is to safely and efficiently apply 6-inch wide reflective paint lines on a vertical surface such as concrete bridge wall, Jersey barrier / K-rail traffic dividers, temporary barriers, moveable barriers, and/or W-beam/Tri-beam/Box-beam guard rails. It may also be used for marking curbs, roundabouts, berms, etc.		Complete		No application		Apr-14	11/3/2014	9/4/2014	
1404-4	Neenah Foundry Company	"R-8450 4" Dia Removable Bollard" - Removable Steel Pipe Bollard with Cast Iron Sleeve and Bolted Locking System		Office of Design Policy and Support Beau Quarles-bquarles@dot.ga.gov		Action Pending	Does GDOT control approval of Drawings? ___ Project Drawings - 2 project files	Apr-14	6/2/2014	5/22/2014	
1404-3	Sprayroq, Inc.	"SprayWall" - A two part polyurethane resin chemistry that can be applied for corrosion protection or structural rehabilitation of underground infrastructure.		Complete		No Application		Apr-14	6/2/2014	5/22/2014	
1404-2	Transpo Industries, Inc.	"Break-Safe" - Omni-directional breakaway sign support.		Office of Traffic Operations-Kathy Zahul (Victor)- kzahul@dot.ga.gov(vicjohnson@dot.ga.gov)- Office of Maintenance- Brink Stokes-bstokes@dot.ga.gov		Action Pending	Requesting there be more than one category for all products. -- Follow up with email to subject matter experts.	Apr-14	6/2/2014	5/22/2014	
1404-1	Watson Bowman Acme	"Wabo" H Seal - Wabo" H Seal is a pre-compressed flexible expansion joint seal manufactured from open-cell polyether urethane foam with a factory applied traffic grade silicone membrane coating designed to provide protection against moisture and water intrusion on horizontal surfaces. The joint seal is capable of providing a minimum of plus or minus 50% movement and accommodates moderate variations in width of opening, complex directional change transitions and resist ultraviolet degradation.		Office of Bridge Maintenance-- Clayton Bennett- cbennett@dot.ga.gov		Field Test	Looking for Field Test location.	Apr-14	6/2/2014	5/22/2014	
1403-1	The D. S. Brown Company	"V-Seal 300 and V-Seal 400 Expansion Joint Systems" - Preformed, extruded EPDM seal that can be bonded to concrete, steel or elastomeric concrete with a quick-setting epoxy.		Complete		Accepted		Mar-14	11/12/2014	9/4/2014	
1402-3	TAPCO	"DirecTime"™ A unit that controls two way communication solution for controlling and monitoring traffic control devices.		Complete		Project to Project	for applications of controlling and monitoring traffic control devices.	Feb-14	6/10/2014	5/22/2014	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of last NPE Meeting	Comments
1402-2	Versilis Inc.	"SwiftGate™" Arrow units to help change lanes on the interstate.		Office of Traffic Operations-Victor Johnson-vjohnson@dot.ga.gov		Action Pending - No Application	for automated lane closure applications.	Feb-14	12/16/2014	9/4/2014	
1402-1	Cushion & Barrier LLC	"Dragnet™" Vehical Arresting Barrier for Work Zones		Complete		Project to Project		Feb-14	4/7/2014	3/27/2014	
1401-3	IronMan Engineering LLC	"Hand Hole Cover" for light poles		Complete		Not a New Product	For light structure hand hole cover applications. To be determined by Maintenance.	Jan-14	11/18/2014	9/4/2014	
1401-2	Solar Bright Limited	"Solar Bright Limited" Black ice reflective pavement marker (rpm) unit		Complete		No application	Awaiting for MUTCD field test request approval to proceed with further recommendation.	Jan-14	11/4/2014	9/4/2014	
1401-1	Professional Pavement Products, Inc.	"Median-Alert" Black and yellow curb enhancer to help delineation.		Office of Traffic Operations-Victor Johnson-vjohnson@dot.ga.gov		Field Test	Fee Rec'd 4/17/14 -- Field test installed Victor to send details	Jan. 14	4/7/2014	3/27/2014	
1312-4	Erosion Supply Company, Raleigh, NC	"ESC Skimmer"		Complete		Accepted	Per GSWCC Erosion and Sediment Manual	Dec-13	10/23/2014	9/4/2014	
1312-3	Onward Chemicals Pvt Ltd	"Fibrex™" Wire fibers to be used in concrete.		Complete		No Application		Dec-13	4/14/2014	3/27/2014	
1312-2	Silt-Saver, Inc.	"Pipe Stopper" Product to be placed in Pipe inlets to stop sediment form leaving construction site.	Fee / See Comments	Georgia Soil and Water Conservation Commission, Ben Ruzowicz-bruzowicz@gswcc.org Office of Construction Andy Lindsey-allindsey@dot.ga.gov; Office of Environmental Compliance-Daryl Williams-daryllwilliams@dot.ga.gov		Allow the Use	For Application of Silt Control Gate (Retrofitting - Rt) -- GSWCC Comments	Dec-13	3/3/2015	9/4/2014	
1312-1	Soil Retention Products, Inc.	"Drivable Grass™" A permeable, plantable, flexible concrete pavement system for parking lots, fire access, culvert outlets, walking paths, and access easements.		Complete		No Application	for applications of fire access lanes, parking lots, maintenance yards, access easements, utility lanes, bio-swales, culvert outlets, walking paths, and RV parking.	Dec-13	4/17/2014	3/27/2014	
1311-5	Silt-Saver, Inc.	"Staged Release Silt Fence (SRSF)" Silt fence with different stage flow fencing that is black and yellow green.		Georgia Soil and Water Conservation Commission, Ben Ruzowicz-bruzowicz@gswcc.org Office of Construction Andy Lindsey-allindsey@dot.ga.gov; Office of Environmental Compliance-Daryl Williams-daryllwilliams@dot.ga.gov		Lab Test \$500 Check Rec'd 3-17-15	For Application of fabric check dam (Cd-F), diversion berm (D1), silt fence type C (Sd1-C), and silt fence type A (Sd-A) -- GSWCC Comments (Dec. 2014 GSWCC E&SM)	Nov-13	3/3/2015	3/27/2014	
1311-4	Plastic Safety Sytems, Inc.	"RoadQuake™ Temporary Portable Rumble Strip & RoadQuake 2-Folding Temporary Portable Rumble Strip"		Complete		Approved		Nov-13	4/27/2014	3/27/2014	
1311-3	Geveko ITS	"LED-MARK" LED marking for high risk locations. Self charging system that is unltra think with combination of LED colors, solid or flash patterns.		Complete		No application		Nov-13	11/4/2014	9/4/2014	
1311-2	SES America, Inc.	"M5000" Series of small size Dynamic Message Sign specifically designed for toll indicators and travel time.		Complete		Not a New Product	On QPL 48-1	Nov-13	11/10/2014	9/4/2014	
1311-1	Cryzal	"MEGALUX" Long life luminous roadway markers -- Wired or solar powered options		Complete		No application		Nov-13	11/4/2014	9/4/2014	
1310-6	Quantum Polymer Composites, LLC	"Ecorphalt" - Asphalt polymer modified.	Fee / See Comments	Office of Materials and Testing- Peter Wu-pwu@dot.ga.gov, Office of Materials and Testing, Sheila Hines-shines@dot.ga.gov	Jan-00	Lab Test	Follow up with Peter Wu/Sheila Hines	Oct-13	12/2/2013	11/14/2013	
1310-5	Owens Corning	"TruPave Engineered Paving Mat" Roadway underlayment fabric	Fee / See Comments	Office of Materials and Testing- Brennan Roney-broney@dot.ga.gov		Field Test	July 2014 SR85 field test failed. One more field test will be allowed. Currently TenCate is working with ? (Sheila)	Oct-13	12/2/2013	11/14/2013	
1310-4	Trinity Highway Products, LLC	"SYTP (Steel Yielding Terminal Post) Retrofit" Product is a steel post with an HDPE spacer to replace wood posts in tube sleeves for energy absorbing guardrail end treatment.		Office of Design Policy and Support Beau Quarles-bquarles@dot.ga.gov		Action Pending	Check emails from Tom Cox -- Beau to Check this product.	Oct-13	12/5/2013	11/14/2013	
1310-3	Transpo Industries	"Transpo T-18 MMA Polymer Concrete Overlay System"	Fee / See Comments	Office of Materials and Testing- Brennan Roney-broney@dot.ga.gov		Field Test	Review Section 519 -- might have field test location -- Clayton Bennett	Oct-13	11/26/2013	11/14/2013	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Recd	Date of Letter or Status Change	Date of Last NPE Meeting	Comments
1310-2	Transpo Industries	"T-17 MMA Polymer Concrete Patching Material"		Office of Materials and Testing-Jay Page-jpage@dot.ga.gov		Action Pending	Awaiting NITPEP testing results - Nov. 2013 letter)	Oct-13	11/26/2013	11/14/2013	
1310-1	Transpo Industries	"Transpo T-48 Epoxy Polymer Overlay System"	Fee / See Comments	Office of Materials and Testing-Brennan Roney-broney@dot.ga.gov		Field Test	Review Section 519 -- might have field test location -- Clayton Bennett	Oct-13	11/26/2013	11/14/2013	
1309-3	Armtec	"Durisol" Sound Barrier (Wall) -- Single and double sided absorptive concrete noise barrier post and panel system.		Office of Materials and Testing-Brennan Roney-broney@dot.ga.gov Office of Bridge and Structural Design-Ben Rabun-brabun@dot.ga.gov		Action Pending	Durability Test on the Wood/Concrete outer layer --?? Check with Bridge Design -- Ben Rabun	Sep-13	11/26/2013	11/14/2013	
1309-2	Cree, Inc.	"Cree XSP Series" LED Luminaire for lighting roadways, streets, freeways, and alleyways.		Complete		Not a new product	Brent Story / Bo Quarles / Walter Taylor -- Meet GDOT Specification " -- "	Sep-13	11/6/2014	9/4/2014	
1309-1	Cree, Inc.	"Cree LEDway Series" -- LED Luninaire for Lighting roadways, streets, freeways, and alleyways.		Complete		Not a new product	Brent Story / Bo Quarles / Walter Taylor -- Meet GDOT Specification " -- "	Sep-13	11/6/2014	9/4/2014	
1307-5	OTW Safety	"MB42x72 JSS LCD" Longitudinal Channelizing Device / barrier that is blow molded HDPE plastic -- Type 1 barricades	--	Complete		Withdrawn/No Action	Request list of Conditions this product will be an alternate to, Due to no response from manufacturer since August 2013	Jul-13	10/20/2014	8/8/2013	Status updated Oct. 20, 2014
1307-4	OTW Safety	"MB42x45 LCD" Longitudinal channelizing device / barrier that is blow molded HDPE plastic -- type 1 or 2 barricades	--	Complete		Withdrawn/No Action	Request list of Conditions this product will be an alternate to, Due to no response from manufacturer since August 2013	Jul-13	10/20/2014	8/8/2013	Status updated Oct. 20, 2014
1307-3	Five Star Products	"Five Star Centri-Cast" Pipe Repair Mortar"	Fee / See Comments	***Office of Materials and Testing-Brennan Roney-broney@dot.ga.gov Office of Maintenance-Larry Barnes-lbarnes@dot.ga.gov		Field Test	Fee Paid -- Need pipe requirements needed from Manufacturer. -- Follow up with Larry Barnes	Jul-13	8/20/2013	8/8/2013	
1307-2	Belgard Hardscapes/Georgia Masonry Supply	"Eco-Holland" Brick paving system to allow for roadway drainage for rapid water dispersement	--	Office of Maintenance-Larry Barnes-lbarnes@dot.ga.gov	--	Action Pending	In process of Indemnity Agreement on Encroachment -- Meg Pirkle -- Follow up with Larry Barnes	Jul-13		8/8/2013	Form from Maintenance given to Representative to be completed by city of atlanta. No response from city. Recd -- Withdrawn / NoAction - No Letter in file
1307-1	Transpo	"Color-Safe" MMA used for crosswalks	Fee / See Comments	Office of Materials and Testing-Brennan Roney-broney@dot.ga.gov Office of Materials and Testing-Brad Young-byoung@dot.ga.gov		Field Test	Fee Recd Oct. 2013 -- Looking for Field Test Site	Jul-13	8/20/2013	8/8/2013	
1306-4	Profect LLC	"Profect 360, Profect 180, Profect "-- reflective sheeting that is placed in front of the sign post	--	Complete	--	Allow the Use		Jun-13	10/11/2013	8/8/2013	
1306-3	OTW Safety	"OTW Safety Model MB350 Barrier"	--	Complete	--	Accepted		Jun-13	8/19/2013	8/8/2013	
1306-2	Stopaq BV (part of	"Stopaq" Polyken VE"	See Comments	Office of Materials and Testing-Brennan Roney-broney@dot.ga.gov Office of Bridge Design-Ben Rabun-brabun@dot.ga.gov		Field Test	Bridge Design Found for field test location - Send location to vendor -- Grady County bridge to be reviewed for field test in Sept. 2014	Jun-13	7/17/2013	6/27/2013	Review Cobb County Field Test on Candy Lane Road Bridge
1306-1	Philpott Rubber	"Cloth Inserted Abutment Rubber"	--	Complete	--	No Application		Jun-13	7/22/2013	6/27/2013	
1305-2	The Reinforced Earth Company	"GeoMega"	--	Complete	--	Project to Project		May-13	7/22/2013	6/27/2013	
1305-1	Irwin Hodson Company	"Barrier Traffic Reflector" (series)	--	Complete	--	Accepted	on Guardrail Post	May-13	10/11/2013	6/27/2013	
1304-3	Millerbernd Manufacturing, Inc.	"Millerbond Paint Application System"	--	Complete	--	Accepted	as alternate to Powder Coat Cover over Galvanized Steel Surfaces	Apr-13	12/10/2014	9/4/2014	
1304-2	Leddar Tech, Inc.	"D-TEC"	--	Complete	--	Not a New Product	GDOT Spec 925 - Needs to be submitted for QPL 78-6	Apr-13	1/8/2015	9/4/2014	
1304-1	BioDirt, Inc.	"Upgrade"	Fee / See Comments	Office of Materials and Testing-Brennan Roney-broney@dot.ga.gov Office of Maintenance-Ray Dorsey-rdorsey@dot.ga.gov		Project to Project	State GDOT Agronomist to review field test site in Sept. 2014	Apr-13	12/15/2014	9/4/2014	

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of Last NPE Meeting</u>	<u>Comments</u>
1303-3	Natina Products, LLC	"Natina Steel"	Fee / See Comments	Complete		Project to Project	Special Provision 641 & 859 -- Used on Project in Gordon County	Mar-13	11/3/2014	9/4/2014	
1303-2	SSL, LLC	"MSE Plus Wire Walls"	--	Complete	--	Project to Project	-- Temporary	Mar-13	7/18/2013	6/27/2013	
1303-1	SSL, LLC	"MSE Plus Panel Walls"	--	Office of Bridge Design-Ben Rabun-brabun@dot.ga.gov	--	Action Pending	Pending research on Cal. TRANS wall failure	Mar-13	11/14/2014	9/4/2014	12-4-14 Andrew Muligan contacted GDOT and plants to send Cal Trans Report
1302-3	Evolucia Inc.	"SCH - Small LED Cobra Head Luminaire"	--	Complete	--	Accepted	--	Feb-13	3/6/2013	2/14/2013	
1302-2	Wyndor Lighting, LLC	"Vee-Lite"	--	Complete	--	Accepted	--	Feb-13	3/6/2013	2/14/2013	
1302-1	Active Minerals International, LLC	"ACTI-GEL 208"	Nov-13	Complete		No application		Jan-13	11/14/2014	9/4/2014	
1301-2	RJ Watson, Inc.	"Polytron Elastomeric Concrete"	Fee / See Comments	Complete		Withdrawn/No Action	Awaiting Lab/Field Test Fee -- Due to no response from manufacturer since January 2013	Jan-13	10/20/2014	2/14/2013	Status updated Oct. 20, 2014
1301-1	Easi-Set Industries	"J-J Hooks"	--	Complete	--	Not a New Product	--	Jan-13	3/7/2013	2/14/2013	
1211-1	Aldis, Inc.	"GridSmart*" Vehicle Traffic Video and detection system	Nov-13	Complete		Accepted		Nov-12	11/14/2014	9/4/2014	cross reference with 0909-1
1210-3	Hien Electric Industries LTD.	"Spiral Hanger"	--	Complete	--	No Application	--	Oct-12	12/10/2012	11/08/12	
1210-2	Barrier Systems, Inc.	"Orion"	--	Complete	--	Not a New Product	--	Oct-12	12/10/2012	11/08/12	
1210-1	PennzSuppress Corp.	"PennzSuppress" -- Soil Compaction increased.	Company / See Comments	Complete	--	Withdrawn/No Action	Awaiting on Company to supply requested information. -- Due to no response from manufacturer since January 2013	Oct-12	10/20/2014	11/08/12	Status updated Oct. 20, 2014 -- cross reference with 9606-7
1210-1	PennzSuppress Corp.	"PennzSuppress"	--	Complete	--	Allow the Use	as an alternate to water for dust control	Oct-12	1/4/2013	11/08/12	cross reference with 9606-7
1209-2	Tellabs	"Passive Optical Network"	--	Complete	--	Withdrawn/No Action	--	Sep-12	11/19/2012	11/08/12	
1209-1	Solar Cap Lighting (Infinity Inc.)	"YH-DD1 Solar Roadway Marker" -- Solar powered road safety marker.	--	Complete	--	No Application		Sep-12	11/3/2014	9/4/2014	
1206-7	Bekaert	"Dramix" -- Hooked end steel fibers. These fibers are utilized to reinforce concrete applications such as pavements, shotcrete (soil nailing), and precast (Pipes).	Fee / See Comments	Complete		Withdrawn/No Action	Waiting on Company to proceed with Field Test / Awaiting Lab/Field Test Fee -- Due to no response from manufacturer since January 2013	Jun-12	10/20/2014	8/09/12	Status update Oct. 20, 2014
1206-6	Milliken Company	"Milliken Concrete Cloth"	--	Complete	--	Project to Project	As an alternate to concrete slope paving	Jun-12	4/17/2014	8/09/12	
1206-5	R.E.L.L. Corporation	"Type III Solid Manhole Riser"	--	Complete	--	Rejected	--	Jun-12	1/4/2013	8/09/12	
1206-4	R.E.L.L. Corporation	"Type II Solid Manhole Riser"	--	Complete	--	Rejected	--	Jun-12	1/4/2013	8/09/12	
1206-3	Innovative Applied Solutions	"IAS Water Quality Skimmer"	--	Complete	--	Accepted	Per GSWCC Book Page ##	Jun-12	8/23/2012	8/09/12	
1206-2	Paveway Systems, Inc.	"Paveway Systems, Inc." Decorative asphalt or concrete overlay broadcast aggregate system -- for crosswalks	Fee / See Comments	Office of Materials and Testing- Brennan Roney-broney@dot.ga.gov Office of Traffic Operations-Victor Johnson-vicjohnson@dot.ga.gov		Field Test	Looking for field test site -- Field test site installed in Aug. 2014 in Statesboro, GA	Jun-12	8/20/2013	8/8/2013	Field Test Fee received Nov. 2014
1206-1	Kraton Polymers US, LLC	"Highly Modified Asphalt - HIMA, not a trademark, this is just our terminology"	Nov-14	Office of Materials and Testing- Sheila Hines-shines@dot.ga.gov		Field Test	Field test project to be installed in Jesup, GA in Sept. 2013	Jun-12	1/31/2013	8/09/12	??Bit. Report on field test?? Sheila Hines / Peter Wu Last heard from in May 2013
1205-6	Lightstream, LP	"Streamliner UV CIPP Light Cured Liner"	--	Complete	--	Withdrawn/No Action	--	May-12	8/22/2012	8/09/12	

Georgia Department of Transportation NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of last NPE Meeting	Comments
1205-5	TAPCO Traffic & Parking Control Company, Inc.	"RRFB-XL"	Fee / See Comments	Complete		Accepted	Awaiting Lab/Field Test Fee	May-12	6/10/2014	5/22/2014	
1205-4	American Green Technology/Yuan Ming Lighting	"American Green Technology" (LED Street Lighting)	--	Complete	--	Accepted	--	May-12	5/30/2012	5/16/12	Accepted on a case by case basis as an alternate to be used on standard lighting applications.
1205-3	Electro-Matic Products, Inc.	"Electro-Matic LED Lighting Solutions" (LED Street Lighting)	--	Complete	--	Accepted	--	May-12	5/30/2012	5/16/12	Accepted on a case by case basis as an alternate to be used on standard lighting applications.
1205-2	Ultraliner, Inc.	"Ultraliner PVC Alloy Pipeliner"	--	Complete	--	Not a new product	--	May-12	5/31/2012	5/16/12	Not a new product - Accepted on a Proj. to Proj. Basis
1205-1	Licensed by Earth Reinforcement Technologies, Inc.	"Gravix" "Green"	--	Complete	--	Accepted	--	May-12	4/29/2014	--	per Office of Bridge Design review
1204-1	Surtreat Holding LLC	"SURTREAT™ TPS II"	Fee / See Comments	Complete		Withdrawn/No Action	Awaiting Lab/Field Test Fee. Awaiting Company to supply requested information. Deadline is Sept. 15, 2014.	Apr-12	5/30/2012	5/16/12	Status updated Sept. 15, 2014
1203-3	GERRYRIGS LLC	"Culvert Inlet Protection Device (CIPD)"	See Comments	Office of Maintenance-Larry Barnes-lbarnes@dot.ga.gov		Field Test	Looking for Field Test location. Site located in South Georgia. Company asked for a site close to Atlanta.	Mar-12	5/30/2012	5/16/12	Site found south of McRae, GA. Once found, the manufacturer requested a site near Atlanta for ease of reviewing site. Maint. Liason now looking for site near Atlanta.
1203-2	TAPCO	"BlinkerBeacon™ Solar LED Beacons"	--	Complete		Allow the Use		Mar-12	12/10/2014	9/4/2014	Field Test
1203-1	DSI Corp.	"iBind"	--	Complete		Withdrawn/No Action	--	Mar-12	5/30/2012	5/16/12	
1202-3	Green Techniques LLC	"Soil Defender" "Green"	--	Complete		Withdrawn		Feb-12	3/7/2012	2/23/12	Status updated Sept. 3, 2013
1202-2	AP/M PERMAFORM	"CentriPipe™"	--	Complete		Accepted	--	Feb-12	1/28/2013	2/23/12	Accepted pending the revision/development of the GDOT Specification Section 561 Renovating Existing Pipe
1202-1	POLY-CARB, INC.	"POLY-CARB's MARK-55.9"		Complete		Rejected		Feb-12	11/12/2014	9/4/2014	
1201-3	Premier Construct	"PREVent-C shrinkage-reducing admixture"	1 year after install	Office of Materials and Testing- Peter Wu-pwu@dot.ga.gov Office of Materials and Testing-JayPage-jpage@dot.ga.gov		Field Test	Looking for Specialized Field Test Location -- To meet with rep. today to discuss locations.	Jan-12	5/31/2012	5/16/2012	Massana Construction to use this on Bridge rehab project. More Details soon.
1201-2	LightGuard Systems, Inc.	"Smart Crosswalk™ Systems" "Green"	--	--	--	Project to Project		Jan-12	12/15/2014	9/4/2014	
1201-1	DuPont Powder Coatings USA	"Nap-Gard Green Rebar 7-2750"	--	Complete	--	Not a New Product	--	Jan-12	3/2/2012	2/23/12	
1112-3	Hubbell Lenoir City, Inc.	"Polycast® FP 1200 Trench Drain	--	Complete	--	Accepted	for non-traffic bearing applications	Dec-11	11/3/2014	9/4/2014	Office of Maintenance-Larry Barnes-lbarnes@dot.ga.gov
1112-2	TenCate Geosynthetics North America	"Mirafri@PGM-G4"	See Comments Nov. 2021	Office of Materials and Testing-Sheila Hines-shines@dot.ga.gov		Field Test	Looking for 2" Overlay Field Test Site for 2 Yr. Evaluation. Current Evaluation Due for I-75 Field Test Install -- July 2014 SR85 field test failed. One more field test will be allowed. Currently TenCate is working with ? (Sheila)	Dec-11	3/2/2012	2/23/12	1 - I-75 Complete Sept. 2021; 2 - SR85; 3 - SR82; 4 - TBD
1112-1	The Fort Miller Co., Inc.	"Super-Slab®"	Nov-14	Office of Materials and Testing-Jay Page-jpage@dot.ga.gov Office of Materials and Testing- Peter Wu-pwu@dot.ga.gov		Field Test	Waived - Field Test in Progress - Need recommendation for this product for final approval -- Per Peter Wu, Scan Project??	Dec-11	3/8/2012	2/23/12	??Proj to Proj?? With Special Provision?
1110-5	Willamette Valley Company	"POLYQuik FastPatch MD/GC"	--	Complete	--	Not a new product	--	Oct-11	11/9/2011	11/8/11	
1110-4	Willamette Valley Company	"EJC-25"	See Comments	Complete		Withdrawn/No Action	Changed Product to EJC-50 June 2013 Looking for test site. Progress Report Due Nov. 14, 2013	Oct-11	5/30/2012	5/16/2012	Changed Status on Dec. 8, 2014 due to no contact with company -- Field test on Concrete joints & bridge joints
1110-3	Impact Recovery Systems, Inc.	"Tuff Curb XLP"	--	Complete	--	No Application	--	Oct-11	11/16/2011	11/8/11	Complete Design
1110-2	MHT Lighting	"Induction Type Street Light"	--	Complete	--	Accepted	--	Oct-11	11/16/2011	11/8/11	
1110-1	Tapco	"ITS Blinker Signs"	--	Complete	--	Project to Project	--	Oct-11	6/10/2013	11/8/11	

Georgia Department of Transportation NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of Last NPE Meeting	Comments
1109-2	Rausch Electronics USA, LLC	"Quick-Lock Point Pipe Repair System"	--	Complete	--	Project to Project		Sep-11	11/9/2011	11/8/11	
1109-1	Barrier Systems, Inc.	"Raptor"	--	Complete	--	Accepted		Sep-11	11/16/2011	11/8/11	
1108-6	Block USA, Georgia Division	"Allan Block Fence"	--	Complete	--	Accepted		Aug-11	1/14/2013	11/8/11	
1108-5	Sika Corporation	"Sikatard 440"	--	Complete	--	Not a new product		Aug-11	10/25/2011	8/18/11	
1108-4	Enventiv, Inc.	"GuideLine™ Temporary Paint"	--	Complete	--	Rejected	Failed Field Test	Aug-11	9/27/2011	9/4/2014	
1108-3	GeoHay, LLC	"GeoHay"	See Comments	Office of Construction-Andy Lindsey alindsey@dot.ga.gov Office of Environmental Compliance Daryl Williams-darylwilliams@dot.ga.gov	--	No Application	Reopened per company request to proceed with "Rock Check Dam" application field test. Will re-evaluate one year after field test installed.	Aug-11	12/10/2014	9/4/2014	
1108-3	GeoHay, LLC	"GeoHay"	--	Complete	--	Accepted	as an alternate to sediment barrier, hay bale check dam, and inlet sediment trap	Aug-11	1/14/2013	8/18/11	
1108-2	Hamilton Kent LLC	"Lifespan System"	--	Complete	--	Rejected		Aug-11	12/18/2012	8/18/11	
1108-1	Meter-Treater dba MTI Surge	"MTI"	Nov-13	Complete	--	No Application		Aug-11	11/3/2014	9/4/2014	
1107-5	GMI Composites, Inc.	"Fiberglass Frame & Cover"	--	Complete	--	Rejected	Failed Field Test on Frontage Road	Jul-11			No letter sent due to this product being added to frontage road field test site on short notice
1107-4	Cold Mix Manufacturing Corp.	"Greenpatch"	--	Complete	--	Not a new product		Jul-11	11/17/2011		
1107-3	3M Company	"3M Scotch-Weld HoldFast 70"	--	Complete	--	Accepted		Jul-11	1/17/2013	8/18/11	
1107-2	GeoTree Technologies	"GeoSpray™ Geopolymer Nano-Ceramic Mortar" -- IPR Contractor installer and process called Eco-Cast	--	Complete	--	Accepted		Jul-11	1/28/2013	8/18/11	Accepted pending the revision/development of the GDOT Specification Section 561 Renovating Existing Pipe
1107-1	FORTA Corporation	"FORTA-FI"	See Comments	Office of Materials and Testing- Peter Wu-pwu@dot.ga.gov - Office of Materials and Testing-Sheila Hines-shines@dot.ga.gov	--	Field Test	2013 Installation cancelled due to Contractor Equipment Concerns. Looking for new location and contractor. -- Installed on SR 85 -- To be completed on July 2015	Jul-11	3/22/2012	8/18/11	??SR85 Project?? Ask Sheila about the project report to be placed in this file and recommendation to the committee.
1105-1	BASF Corporation	"Rheomac 300D"	--	Complete	--	No Application		May-11	6/15/2011	5/19/11	
1104-6	Schock Bauteile GmbH	"Schock ComBAR"	--	Complete	--	Withdrawn/No Action		Apr-11	6/15/11	5/19/11	
1104-5	Earthlok LLC	"Earthlok"	--	Complete	--	Withdrawn/No Action		Apr-11	6/15/11	5/19/11	
1104-4	Flir Systems, Inc.	"Flir Systems, Inc."	--	Office of Traffic Operations-Victor Johnson-vicjohnson@dot.ga.gov Complete	--	Not a New Product	Per GDOT Spec 936 / Submit for QPL-48-1 CCTV	Apr-11	12/10/2014	9/4/2014	
1104-3	Plastic Safety Sylems, Inc.	"SafetyRail™"	--	Office of Construction-Andy Lindsey alindsey@dot.ga.gov	--	Accepted	Pending meeting MUTCD	Apr-11	12/16/2014	9/4/2014	
1104-2	SiltShield LLC	"SiltShield"	--	Complete	--	Withdrawn/No Action		Apr-11	6/13/11	5/19/11	
1104-1	Prosoco, Inc.	"Sure Klean® Weather Seal Blok-Guard® & Graffiti Control"	--	Complete	--	Accepted		Apr-11	1/7/2013	5/19/11	
1102-6	CENTRIA	"Eco Sound Barrier"	--	Complete	--	Accepted		Feb-11	6/13/11	12/17/2012	
1102-5	EPOPLEX	"EPOPLEX LS65"	--	Complete	--	Approved	Specification Will be Published - Oct. 2013 - Must Submit for QPL Process	Feb-11	6/13/11	5/19/11	
1102-4	Sensys Networks	"Sensys Wireless Vehicle Detection System"	--	Complete	--	Withdrawn		Feb-11	11/1/2012	5/19/2011	
1102-3	NAEX Corp.	"SD605"	--	Complete	--	Allow the Use		Feb-11	12/17/2012	11/8/2012	
1102-2	Homeland Vinyl Fence Ltd.	"Homeland Acoustic & Security Fence"	--	Complete	--	Rejected		Feb-11	1/3/2013	2/17/2011	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of letter or Status Change	Date of last NPE Meeting	Comments
1102-1	Interstate Structures, A Mid-Park Company	"M-POD"	--	Complete	--	Not New		Feb-11	12/6/2012	2/17/2011	Not a new Product
1101-2	Syn Tech Products Corporation	"E.D.C. (Extreme Dust Control)	--	Complete	--	Withdrawn/No Action		Jan-11	8/17/2011	2/17/2011	
1101-1	Syn Tech Products Corporation	"EC 46"	--	Complete	--	Withdrawn/No Action		Jan-11	8/17/2011	2/17/2011	
1012-1	Sensys Networks	"Sensys Networks WVDS240"	--	Complete	--	Withdrawn/No Action		Dec-10		2/17/2011	
1011-5	JSP	"Pro-Ring Manhole Adjustment System"	--	Complete	--	Accepted		Nov-10	4/9/2014	2/17/2011	
1011-4	Stallion Systems, Inc.	"Lane Sensor System"	--	Complete	--	Withdrawn/No Action		Nov-10	1/31/2011	11/18/2010	
1011-3	Duratek Precast Technologies, Inc.	"Precase Concrete Sound Barrier Wall"	--	Complete	--	Withdrawn/No Action		Nov-10	1/31/2011	11/18/2010	
1011-2	E3 Technology, Inc.	"RoadMaxx"	--	Complete	--	Withdrawn/No Action		Nov-10	1/31/2011	11/18/2010	
1011-1	Polytorx, LLC	"Helix"	--	Complete	--	Withdrawn/No Action		Nov-10	1/31/2011	11/18/2010	
1010-3	Mintek Resources, Inc.	"Calciment® Lime Kiln Dust (LKD)"	--	Complete	--	Accepted	Per GDOT Specs	Oct-10	1/31/2011	11/18/2010	
1010-2	Contech Construction Products, Inc.	"DuroMaxx - Steel Reinforced Polyethylene Pipe"	Nov-14	Office of Materials and Testing- Kevin Ledford-kledford@dot.ga.gov	--	Field Test	In Progress at Fort Benning Field Test Location in tank testing area.	Oct-10	2/28/2011	11/18/2010	Changed from action pending on 2-28-11 to present status -- Fort Benning Field Test location
1010-1	Advanced Drainage Systems, Inc.(ADS) / Nyloplast	"N-12 HP and Sani-Tite HP - Profile wall Corrugated Polypropylene pipe (PP)"	Nov-14	Office of Materials and Testing- Kevin Ledford-kledford@dot.ga.gov	--	Not Approved at this time	7 Projects installed -- April 2015 Field Tests will be reviewed to complete the evaluation.	Oct-10	9/3/2014	8/14/2014	**changed from Field Teston 9-3-14 to Not Approved at this time (NPE to be revisited/reviewed in April 2015) per GDOT pipe task force responding to ADS request for approval per particular backfill requirements --- **changed from action pending on 1-31-11 to Field Test
1009-1	PEXCO LLC - DAVIDSON TRAFFIC CONTROL PRODUCTS	FG300 Vertical Panel	--	Complete	--	Not a new product		Sep-10	1/31/2011	11/18/2010	
1008-4	Reeves	"Fiberbat - Crack Inhibiting Membrane"	--	Complete	--	Rejected		Aug-10	1/31/2011	8/19/2010	Sept. 2010 Field Test installed on Randal Road in McDuffie County.--
1008-3	BK Enterprises, Inc.	"ELITE Graffiti Remover"	--	Complete	--	Allow Use		Aug-10			
1008-2	Concrete Innovation Services	"Whisper Wall"	--	Complete	--	Rejected		Aug-10			
1008-1	Applied Polymer	"FLOC-FLAP"	--	Complete	--	No Application / Discretion		Aug-10	9/27/2010	8/19/2010	Pis feel free to contact Rick
1007-1	Everett Bass Co Erosion Control	"Everett Bass Co Erosion Control"	--	Complete	--	Not a product - Design Only / No Application		Jul-10	9/21/2010	8/19/2010	
1006-2	Hydrostraw LLC	"Hydrostraw Bonded Fiber Matrix"	--	Complete	--	Withdrawn/No Action		Jun-10	9/16/2010	8/19/2010	
1006-1	Hydrostraw LLC	"Hydrostraw Guar Plus Formulation"	--	Complete	--	Withdrawn/No Action		Jun-10	9/16/2010	8/19/10	
1005-3	Traffix Devices, Inc.	"Traffix Weed Mat	--	Complete	--	Withdrawn/No Action		May-10	6/7/2010	5/20/2010	
1005-2	HaloSource, Inc.	"Storm Klear"	--	Complete	--	Discretion of contractor		May-10	6/29/2010	5/20/2010	Represented by Hanes Company
1005-1	Erosion Tech, LLC (a Leggatt and Platt Company)	"Scour Stop"	--	Complete	--	Withdrawn/No Action		May-10	6/7/2010	5/20/2010	Represented by Hanes Company
1004-7	Paragon Noise Barriers	"Noise-D-Fence"	--	Complete	--	Accepted		Apr-10	2/5/2013	5/20/2010	Accepted
1004-6	Irwin Hodson	"Monarch Reflective Device"	--	Complete	--	No Application		Apr-10	6/7/2010	5/20/2010	will consider product again after field test has been completed.

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of Last NPE Meeting</u>	<u>Comments</u>
1004-5	American Molded Plastics	"Flex-D, Flex-DS Delineators"	--	Complete	--	Accepted		Apr-10	6/12/2012	5/16/2012	"Accepted" 6-12-12
1004-4	Strata Systems, Inc.	"MicroGrid and StrataGrid (SG150, SG200, SG250, SG500, SG600, SG550, SG700)"	--	Complete	--	Withdrawn/No Action		Apr-10	6/10/2010	5/20/2010	
1004-3	Southern Manufacturing	"Internally Illuminated Street Name Sign -- All LED Models"	--	Complete	--	Accepted	Per MUTCD Illuminate Sign Requirements	Apr-10	6/10/2010	5/20/2010	
1004-2	PEXCO LLC - DAVIDSON TRAFFIC CONTROL PRODUCTS	"Butterfly Guardrail Reflector Button or Glue on"	--	Complete	--	No Application		Apr-10	6/7/2010	5/20/2010	
1004-1	DuPont Powder Coatings USA	"Nap-Gard® 7-2719 Green Rebar FBE"	--	Complete	--	Not a new product		Apr-10	9/13/2010	5/20/2010	
1003-9	Erosion Runner LP	"SedCatch Sediment Cage"	--	Complete	--	Withdrawn/No Action		Mar-10	6/7/2010	5/20/2010	
1003-8	Erosion Runner LP	"SedCatch Sediment Basket"	--	Complete	--	No Application		Mar-10	6/9/2010	5/20/2010	
1003-7	Spot Devices Inc.	"Rack Mount Network Controller Model SC320RM"	--	Complete	--	No Application	System is Proprietary	Mar-10	12/16/2014	9/4/2014	
1003-6	Spot Devices Inc.	"Flashing LED Sign - Model SB420"	--	Complete	--	Project to Project		Mar-10	6/29/2010	5/20/2010	
1003-5	Spot Devices Inc.	"Rectangular Rapid Flashing Beacon - Model SB430"	--	Complete	--	Project to Project		Mar-10	6/29/2010	5/20/2010	
1003-4	Spot Devices Inc.	"Round Beacon-Spot Device Model SB410"	--	Complete	--	Project to Project		Mar-10	6/29/2010	5/20/2010	
1003-3	Spot Devices Inc.	"SC315 Network Controller"	--	Complete	--	No Application	System is Proprietary	Mar-10	12/16/2014	9/4/2014	
1003-2	Spot Devices Inc.	"In-Road Warning Light - Spot Device Model RS320"	--	Complete	--	Project to Project		Mar-10	6/29/2010	5/20/2010	
1003-1	Spot Devices Inc.	"SC320 Network Controller"	--	Complete	--	No Application	System is Proprietary	Mar-10	12/16/2014	9/4/2014	
1002-9	Innovative Turf Solutions (Formally: Reinke Pasco)	"Erosion Guard Logs and Erosion Guard Flats" (Formally: "Erosion Guard Products" logs/flats)	--	Complete	--	Approved		Feb-10	6/28/2011	5/19/2011	Approved for Reinke Pasco in 6/29/10 (Date of last meeting 5/20/10)
1002-8	BASF Corporation	"Styrofan 1186"	--	Complete	--	Withdrawn/No Action		Feb-10	6/7/2010	5/20/2010	
1002-7	Hanes Geo Components	"TerraTex GASF-CS"	--	Complete	--	Rejected		Feb-10	2/26/2010	2/18/2010	Opened package 2/8/10
1002-6	Seaboard Asphalt Products Company	"Bond-X Green High Performance Cold Mix"	--	Complete	--	Project to Project		Feb-10	6/29/2010	5/20/2010	
1002-5	Tenax USA & MAT, Inc.	"Green Guard TRM System (GGTS)"	--	Complete	--	Not a new Product	Must be submitted for QPL-49	Feb-10	2/26/2010	2/18/2010	
1002-4	Custom Vinyl Extrusions	"Omni Rigid Posts"	--	Complete	--	Withdrawn/No Action		Feb-10	2/26/2010	2/18/2010	
1002-3	Lancaster Composite Inc.	"Lancaster CP40 Marine Piling"	--	Complete	--	Accepted per NPE 9712-2		Feb-10	3/20/1998	2/26/1998	See NPE 9712-2, Letter dated 3/20/1998 this product was accepted per GDOT.
1002-2	Evonik Stockhausen	"Stockosorb 660"	--	Complete	--	Accepted	As a Non-pay item	Feb-10	2/26/2010	2/18/2010	
1002-1	NAEX Corp.	"Firecide"	--	Complete	--	No Application		Feb-10	2/26/2010	2/18/2010	Represented by Innovative Turf Solutions (Formly Resouce Mngt.
1001-8	Trinity Highway	"MDS Bridge Railing"	--	Complete	--	Accepted		Jan-10	6/10/2010	5/20/2010	Action pending until bridge design completes eval 6-10-10
1001-7	Reline America, Inc.	"Blue Tek"	--	Complete	--	Withdrawn/No Action		Jan-10	2/26/2010	2/18/2010	
1001-6	Morren Plastics (Represented by Diamond Roadway Products)	Universal Bracket Reflector System	--	Complete	--	Accepted		Jan-10	10/3/2012	2/18/2010	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of Last NPE Meeting	Comments
1001-5	Morren Plastics (Represented by Diamond Roadway Products)	Diamond Block Reflector System	--	Complete	--	Rejected		Jan-10	4/22/2014	3/27/2014	Changed from Accepted to Rejected due to Failed Field Test 4/4/14
1001-4	PEXCO LLC - DAVIDSON TRAFFIC CONTROL PRODUCTS	"U-Flex 26"	--	Complete	--	Rejected		Jan-10	4/22/2014	3/8/2/14	Changed from Accepted to Rejected due to Failed Field Test 4/4/15
1001-3	Transpo	"Bodan Highway - Rail Crossing Surface"	--	Complete	--	No Application		Jan-10	2/26/2010	2/18/2010	
1001-2	Camera, MG² Inc.	"Camera Lowering System"	--	Complete	--	Withdrawn/No Action		Jan-10	2/26/2010	2/18/2010	
1001-1	Shell Canada, Ltd.	"Shell Thiopave™"	--	Complete	--	Rejection	S.H.	Jan-10	2/26/2010	2/18/2010	
0912-2	Bonle International Comopany, Ltd.	"Bright Portal Resources LLC"	--	Complete	--	Withdrawn/No Action		Dec-09	2/26/2010	2/18/2010	
0912-1	Enviroscape ECM, Ltd.	"Vertipro"	--	Complete	--	Withdrawn/No Action		Dec-09	2/26/2010	2/18/2010	
0911-6	Barrier Systems Inc.	"SAFE-T-Curve™"	--	Complete	--	Accepted	QPL-64	Nov-09		2/18/2010	
0911-5	D.R.I.P.S. (Big Bags)	"D.R.I.P.S." (Big Bags)	--	Complete	--	Site Specific		Nov-09	2/26/2010	2/18/2010	
0911-4	Drake Cableteq	"GILA Duct"	--	Complete	--	No Application		Nov-09	9/9/2010	8/19/2010	Office of Traffic Operations to review for Feb. Recommendation. In
0911-3	PEXCO LLC - DAVIDSON TRAFFIC CONTROL PRODUCTS	"O-FRAME BARRICADE"	--	Complete	--	No Application		Nov-09	12/14/2009	11/19/2009	Per GDOT Spec 150, GDOT does not use type II barricades.
0911-2	Saint-Gobain	"GlasGrid 8511TF"	--	Complete	--	Withdrawn/No Action		Nov-09	6/29/2010	5/20/2010	Office of Materials and Research to Review -- Peter Wu and Thomas
0911-1	Traffic Calming	"Traffic Print"	--	Complete	--	Accepted		Nov-09	1/31/2011	11/18/2010	"Accepted" for use in cross walk applications.
0910-4	Inlet and Pipe	"FLEXSTORM Inlet Filters, Inc."	--	Complete	--	No Application		Oct-09	12/14/2009	11/19/2009	GDOT has not received FHWA Letter on Phase II requirements.
0910-3	NUCOR Steel	"+NU-GUARD™ 27"	--	Complete	--	Accepted		Oct-09	7/6/2010	5/20/2010	Office of Traffic Operations and Office of Road Design to review for
0910-2	iCone Products	"iCone®"	--	Complete	--	Accepted	Per Special Provision 997	Oct-09	12/14/2009	11/19/2009	Office of Traffic Operations to review for Feb. Recommendation.
0910-1	Sap-Seal	"Sap Seal Caps"	--	Complete	--	No Application		Oct-09	12/14/2009	11/19/2009	Office of Bridge Design to review for possible use.
0909-1	Aldis Corporation	"GridSmart Spectra 360"	--	Complete	--	Withdrawn/No Action		Sep-09	12/10/2009	11/19/2009	Once construction approves Field Test Site location, then installation
0908-6	Plastic Safety Sylems, Inc.	"RoadQuake™ Temporary Portable Rumble Strip"	--	Complete	--	Accepted		Aug-09	12/10/2009	11/19/2009	With conditions that GDOT "Does not use" this product but it is allowable on GDOT Projects.
0908-5	S-Square Tube	"NEX® Sign Post System"	--	Complete	--	Accepted		Aug-09	12/10/2009	11/19/2009	For use as a sign post and to add to QPL 35.
0908-4	Advanced Traffic Markings	"ATM 500 HP"	--	Complete	--	No Application		Aug-09	12/9/2009	11/19/2009	
0908-3	Big R Bridge	"Super-Cor"	--	Complete	--	Accepted		Aug-09	12/7/2009	11/19/2009	Office of Bridge Design to review for possible use as a bottomless
0908-2	Pavon Corporation	"Paveon Joint Sealant"	--	Complete	--	Withdrawn/No Action	Received No Lab Sample	Aug-09	12/7/2009	11/19/2009	
0908-1	Filtrona Extrusion	"U-FLEX 24"	--	Complete	--	Accepted		Aug-09	12/7/2009	11/19/2009	in guard rail applications per reflective sheeting requirement.
0907-3	Filtrona Extrusion Inc.	"FG300 Interstate Grade Curb"	--	Complete	--	No Application		Jul-09			
0907-2	Filtrona Extrusion Inc.	"FG300 Turnpike Curb"	--	Complete	--	No Application		Jul-09			
0907-1	Filtrona Extrusion	"Fat Cat Guardrail Delineator"	--	Complete	--	Accepted		Jul-09	12/7/2009	11/19/2009	in guard rail applications per reflective sheeting requirement.
0906-3	Zydex Industries	"Zycosoil" -- Single product for antistripping and strength enhancement. It can replace antistripping agent and polymer modification. This is a special additive for asphalt concrete for pavement.	--	Complete	--	Rejected		Jun-09	12/9/2009	11/19/2009	Failed tensile strength (Marshall) and stripping (boil test). Therefore, no clear advantage in using this product over what is currently specified.
0906-2	The Rain Line Corporation	"Lane Alert" -- rainline	--	Complete	--	Rejected		Jun-09	12/3/2009	11/19/2009	Old NPE # 9404-2
0906-1	Imerys Performance Minerals	"Imerfill"	--	Complete	--	Withdrawn/No Action		Jun-09	12/7/2009	11/19/2009	

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Status Change	Date of last NPE Meeting	Comments
0905-3	Integrated Paving	"StreetPrint XD™"	--	Complete	--	Accepted		May-09	5/25/2010	5/20/2010	"Accepted" for use in crosswalk applications
0905-2	Deacero	"Field Fence 532/12 16 Gauge"	--	Complete	--	Withdrawn/No Action		May-09	6/10/2009	5/21/2009	
0905-1	Tagalucci Group, LLC	"The Orbit" -- Sign Hanger	--	Complete	--	Accepted		May-09	7/21/2010	5/20/2010	
0904-3	Shur-Tite Products	SHUR-TITE Guardrail Post Flat Mount Delineator (Item # SF2752)	--	Complete	--	Accepted		Apr-09			
0904-2	Emseal Joint	"BEJS (Bridge Expansion Joint System)"	--	Complete	--	Withdrawn/No Action		Apr-09			Received call 09/08/11 from Mnfg that Bridge Maintenance was
0904-1	D&D Emulsions, Inc.	"Reclamite" Reclamite	--	Complete	--	Withdrawn/No Action		Apr-09			
0903-5	Evonik Cyro LLC	"Paraglas Soundstop Ready Fit Panels"	--	Complete	--	Accepted		Mar-09	1/14/2013	5/21/2009	
0903-4	MaxCell/Milliken & Company	MaxCell Innerduct	--	Complete	--	Withdrawn/No Action		Mar-09	6/10/2009	5/21/2009	
0903-3	Barrier Systems	X-Tension Guard Rail End Terminal	--	Complete	--	Not a new product		Mar-09	6/12/2009	5/21/2009	QPL-64 Product for review by Committee
0903-2	Piedmont Precast	"Redi-Rock Retaining Walls"	--	Complete	--	Approved		Mar-09	6/15/2009	5/21/2009	
0903-1	Fibrecrete Technologies, LLC	"Fibrecrete 6690"	--	Complete	--	Accepted	Must submit to QPL-27	Mar-09	6/12/2009	5/21/2009	
0902-5	ISCO, Inc.	"SNAP-TITE"	--	Complete	--	Accepted		Feb-09	3/19/09	2/19/2009	
0902-4	Radarsign, LLC	"Radarsign"	--	Complete	--	No Application		Feb-09	3/5/2009	2/19/2009	
0902-3	Highline Products	"Highline Products"	--	Complete	--	Withdrawn		Feb-09	3/19/2009	2/19/2009	Withdrawn per Manufacturer request -- Products should be submitted
0902-2	Willachoocee Industrial Fabrics	"2098 HDR"	--	Complete	--	No Application		Feb-09	3/19/2009	2/19/2009	
0902-1	BioGreen USA LLC	"Bio Green"	--	Complete	--	Reject		Feb-09	66/10/09	5/21/2009	
0901-1	American Polymer Corporation	"Graffiti Solution System"	--	Complete	--	Accepted		Jan-09	3/16/2009	2/19/2009	
0812-3	Harder, Luckey, and Hargrove, Inc. (name change AIL Soundwalls, aka Atlantic Industries Limited)	"The Tuf-Barrier™ and the Silent Protector™" (AIL Sound Walls)	--	Complete	--	Accepted		Dec-08	3/19/2009	2/19/2009	Rep. by ArtUSA Noise Control Barrier, Inc. -- Mr. Tim White
0812-2	Hill and Smith Inc.	"Zoneguard"	--	Complete	--	Project to Project		Dec-08	6/12/2009	5/21/2009	
0812-1	Motz Enterprises	"Flexamat"	Aug-14	Office of Construction-Andy Lindsey alindsey@dot.ga.gov, Office of Environmental Compliance-Daryl Williams-dwilliams@dot.ga.gov	--	Field Test Action Pending GSWCC Edition 6th	Installed August 26, 2013 Looking for 2nd Field Test with High Water Flow	Dec-08	3/16/2009	2/18/09	Field Testing product -- South of Mray, GA. In Atlanta, GA, Looking for 3rd field test with high water flow, awaiting GSWCC manual 6th edition -- Dec. 18 Decision
0811-1	Whirligig Signs,	"Spin Alert"	--	Complete	--	Withdrawn		Nov-08	9/27/2011		Allow use of product at discretion of contractor.
0810-4	Gregory Industries, Inc.	"Gregory Mini Spacer Guardrail System (GMS)"	--	Complete	--	Withdrawn/No Action		Oct-08	12/15/2008	11/20/2008	
0810-3	American Excelsior Company	"AEC Premier Coconut"	--	Complete	--	Rejected		Oct-08			
0810-2	Bridge Preservation, LLC	"BDM"	--	Complete	--	No Application		Oct-08	12/15/2008	11/20/2008	
0810-1	Metal Foundations, inc.	"Metal Fin Pipe Foundation, MFPP"	--	Complete	--	Withdrawn/No Action		Oct-08	6/10/2009	5/21/2009	
0809-1	Polycon Manufacturing	"Polycon PCMO (E-Krete)"	--	Complete	--	Withdrawn/No Action		Sep-08	12/15/2008	11/20/09	
0808-2	Potters Industries	"VISIMAX-GLOMARC"	--	Complete	--	Accepted		Aug-08	9/16/2008	8/21/2008	
0808-1	Tenax Corporation	Tenax RoaDrain	--	Complete	--	Withdrawn/No Action		Aug-08	9/16/2008	8/21/2008	

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Status or Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0807-2	Earth Saver, Inc.	Straw Wattles (Fiber Rolls)	--	Complete	--	Accepted		Jul-08	9/16/2008	8/21/2008	The 8.5" straw wattle was "Accepted" for use for curb inlet
0807-1	Fritz-Pak Corporation	Non-Chloride Accelerator	--	Complete	--	Withdrawn/No Action	Did Not Send Lab Sample	Jul-08	9/16/2008	8/21/2008	
0806-9	Paveway Construction Inc.	Paveway STS	--	Complete	--	Withdrawn/No Action	See NPE 1206-2	Jun-08	9/16/2008	8/21/2008	
0806-8	Trinity Highway Products, LLC	HEART™ (Hybrid Energy Absorbing Reusable Terminal)	--	Complete	--	Accepted		Jun-08	9/16/2008	8/21/2008	"Accepted" as an impact attenuator unit.
0806-7	Dayton Superior Corp	"Slab Bolster (PSB)"	--	Complete	--	Not a new product		Jun-08	9/19/2008	--	Not a new product -- product meets GDOT 511.2.A.1.f
0806-6	Dayton Superior Corp	"Strong Back Bolster (PSBB)"	--	Complete	--	Not a new product		Jun-08	9/19/2008	--	Not a new product -- product meets GDOT 511.2.A.1.f
0806-5	Dayton Superior	"Straddle Chair"	--	Complete	--	Not a new product		Jun-08	9/19/2008	--	Not a new product -- product meets GDOT 511.2.A.1.f
0806-4	Dayton Superior	"EZ Chair"	--	Complete	--	Not a new product		Jun-08	9/19/2008	--	Not a new product -- product meets GDOT 511.2.A.1.f
0806-3	Dayton Superior	"Slab Bolster Upper (PSBU)"	--	Complete	--	Not a new product		Jun-08	9/19/2008	--	Not a new product -- product meets GDOT 511.2.A.1.f
0806-2	Dayton Superior	"Tower Chair"	--	Complete	--	Not a new product		Jun-08	9/19/2008	--	Not a new product -- product meets GDOT 511.2.A.1.f
0806-1	Impact Recovery Systems, Inc.	IRS Tuff Post (#200-GRP Guardrail Delineator - also see QPL-69)	--	Complete	--	Reject		Jun-08			
0805-5	McTech Group Inc.	UltraCure NCF™, UltraCure SUN™, UltraCure MAX™	--	Complete	--	Not a new product		May-08	9/18/2008	--	Not a new product -- product meets GDOT 500.3.05
0805-4	IMCO Technologies	"MG-Krete" - Two component, high early strength structural repair material	--	Complete	--	Not a new product		May-08	9/17/2008	--	Should be submitted under QPL-27.
0805-3	Tech-Crete LLC	"Radcon Formula # 7 Plus"	--	Complete	--	No Application		May-08	9/16/2008	8/21/2008	QPL-23 Deck Oil for protective surface treatment has been removed.
0805-2	D&D Emulsions, Inc.	"Jointbond" - Synthetic emulsified petroleum resin for use as a longitudinal joint sealer for road maintenance	--	Complete	--	Withdrawn/No Action	Contractor elected not to use.	May-08			Status changed 9/11/13
0805-1	DDD Erosion Control, Inc.	"GreenStyle (formally 3D-C New Style)" - Recycled Fabric, Green Poly Recycled Material, Built in scrim netting for support, GA DOT 1.5X1.5X48" Hardwood Stakes with attached wooden lathe for added support	--	Complete	--	No Application		May-08	10/13/2009		
0804-2	Subac Underwater Cement	"Subac Underwater Cement" - Hand applied cement-based concrete for underwater applications	--	Complete	--	Withdrawn/No Action		Apr-08			Status changed 9/11/13
0804-1	Agru America and Trolining Pipe	"Sure Grip and Trolining"	--	Complete	--	Project to Project		Apr-08	6/7/2010	5/20/2010	
0803-1	Plastic Solutions, Inc.	"StormRax" -	--	Complete	--	No Application		Mar-08	6/5/2008	5/15/2008	
0802-6	Deery American Corporation	"Deery ThermaCrete Level and Go" -	--	Complete	--	Withdrawn/No Action		Feb-08			Status changed 9/11/13
0802-5	Formtech Enterprises, Inc.	"Truline" -	--	Complete	--	Withdrawn/No Action		Feb-08			Status changed 9/11/13
0802-4	Organic Growing	"TOP 4-2-2" Top Organic Fertilizer	--	Complete	--	Withdrawn/No Action		Feb-08			Status changed 9/11/13 -- Ergonomist to help find field test location
0802-3	Rumbling Highway Lines, LLC (RHL)	"Continuous integrated preformed plastic raised rumble strips (IPRRS) in white or yellow"	--	Complete	--	Withdrawn/No Action		Feb-08			Status changed 8/29/2013
0802-2	ITS Plus, Inc.	"ITS Plus, Inc.'s Camera" for mainly loop detection application	--	Complete	--	Accepted		Feb-08	6/30/2008	5/15/2008	
0802-1	Decker Supply Company, Inc.	"Illuminated Street Signs by Decker"	--	Complete	--	Accepted	Per GDOT section 647	Feb-08	8/29/2013	--	There are several field test locations. One main site is located at GA Tech Campus area and we are watching it.
0801-3	Earth Retaining	"Stone Strong Systems" -	--	Complete	--	Accepted		Jan-08	3/24/2009	2/21/2009	Check for \$100 over 30 days old upon receiving; product remained
0801-2	Atlantic Traffic	"Arrow Disk" -	--	Complete	--	Reject	No Sample or Info Sent	Jan-08	10/7/2008	8/21/2008	Rejected 8/29/13 -- Committee requests additional info
0801-1	CeraTech, Inc.	RediMAX - High early strength structural concrete	--	Complete -- Office of Materials and Testing-Jay Page-jpage@dot.ga.gov	--	Accepted/Field Test	QPL-27 Office of Materials and Testing-Jay Page-jpage@dot.ga.gov	Jan-08	10/8/2008	2/21/2008	Product removed from I-16 due to GDOT replacing all outside concrete slabs. Product was on I-16 for 9 years and slab placed in Dublin Maintenance Barn. -- Product placed on I-16 at milepost 44

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of Last NPE Meeting</u>	<u>Comments</u>
0711-1	Tri-American	"TA-500 Loop Sealant" - Single component asphaltic emulsion sealant designed to fill and seal inductive loop shots; modified polymer that offers great flexibility and adhesion for asphalt & concrete slots	--	Complete	--	Accepted		Nov-07	7/1/2009	7/1/2009	
0710-1	Robert Page/Commercial Fabrics	"C-P.O.P." CPOP- Type C Silt Fence. Product tested 4 different ways - plus Standard Type C - 1)GDOT approved type C Fabric, Polypropylene netting, wooden post 4' center 2" x 2" 2)Same as above (difference is wood post (1.75" x 1.75") 3)GADOT fabric, polypropylene netting, 4' x 1.25 steel post.	--	Complete	--	Accepted		Oct-07	3/10/1998	2/21/2008	
0709-1	Crafco Inc.	"High Friction Surface (hfs)"	--	Complete	--	Accepted	Per Special Provision 419	Sep-07	9/22/2008	8/21/2008	Accepted per GDOT spec Special Provision 419 High Friction Surface Treatment.
0708-5	Dent Breakaway Industries	"Dent Fuse Plate" - Fuse plate that is mounted into the web section of a wide flange post or I-Beam post.	--	Complete	--	Accepted		Aug-07	12/20/2007	11/14/2007	
0708-4	Epoplex	"Safe-T-Grip" - A-2 component 100% Solids Epoxy Hybrid Resin which has a top dressing of highly skid-resistant aggregate such as Bauxite. This provides a tough, waterproof, durable, and skid-resistant bonded thin overlay which is applied onto asphalt, concrete, steel and wood surfaces.	--	Complete	--	Accepted	Per Special Provision 419	Aug-07	9/29/2014	--	Accepted on Aug. 29, 2013 - Accepted per GDOT spec Special Provision 419 High Friction Surface Treatment.
0708-3	Traffic Calming USA	"BrickPrint" - Hot-applied stamped synthetic asphalt that is colored "throughout" which replicates brick paving but is laid 3/4 inch thick onto existing asphalt or concrete surfaces.	--	Complete	--	Accepted		Aug-07	6/10/2009	5/21/2009	Field Test in Dallas, GA -- "Accepted" for use in crosswalk applications
0708-2	BirdMaster	"Bird Bellows" -	--	Complete	--	No Application		Aug-07	11/9/2007	8/21/2007	
0708-1	ENCAP, LLC	"PAM-12" - Recycled paper byproduct made into a spreadable mulch granule.	--	Complete	--	Withdrawn/No Action		Aug-07	10/22/2007	8/21/2007	Withdrawn/No Action on Aug. 29, 2013
0707-1	Nordloh Industries LLC	"AutoBlanket® Staple" -	--	Complete	--	No Application		Jul-07	10/31/2007	8/21/2007	
0706-5	Highway Safety	"Concrete Barrier Reflector" -	--	Complete	--	No Application		Jun-07	10/31/2007	8/21/2007	6/12/2008 - 4:15 p.m. --Called and spoke with Carrie about GDOT
0706-4	BASF Construction Chemicals LLC	"PS 1473" - PS 1473 is a Rheology-Controlling Admixture designed to improve the response to vibrations of low-slump concrete mixtures used for paving applications.	--	Complete	--	Withdrawn/No Action	Did Not Receive Sample	Jun-07	10/19/2007	8/21/2007	
0706-3	Reflexite Americas	"Reflexite Resilience Channelizer Tape" -	--	Complete	--	Accepted		Jun-07			
0706-2	Highway Safety Specialists	"East View Reflector" -	--	Complete	--	Withdrawn/No Action		Jun-07	10/15/2007	8/21/2007	
0706-1	Sekisui SPR	"Spiral Wound Pipe Renewal"	--	Complete	--	Project to Project		Jun-07	10/15/2007	8/21/2007	Field Test Reviewed -- Awaiting Bridge Design's Recommendation to use product
0705-7	QPC Fiber Optic,	"Stinger Modular System" -	--	Complete	--	Accepted		May-07	9/22/2008	8/21/2008	9/6&10/15/2007 Field Test -- Accepted pending
0705-6	The Yodock Wall Company, Inc.	"Yodock Traffic Control System: Models 2001, 200/M, 200/SL" - Plastic water ballasted interconnected channelizer. It has been a positive interlock between units. The 200/SL has been tested both anchored and freestanding.	--	Complete	--	No Application		May-07	6/4/2008	5/15/2008	Does not meet NCHRP-Test Level 3 approval or conform with the GDOT SP 620.1.03 submittal requirements for method 1 or 2.
0705-5	Off the Wall Products	"Multi-Barrier MB42x45 LCB and MB42x72 JSS LCB" - Multiple interconnected polyethylene units	--	Complete	--	No Application		May-07	6/4/2008	5/15/2008	Was "Accepted" in 5/16/2007 meeting; considered in 5/15/2008 meeting and does not meet SP 620.1.03 submittal requirements for method 1 or 2.
0705-4	Ennis Paint, Company	"Imprint" - Decorative system consisting of a hot applied polymer resin surfacing material that is imprinted to produce a brick/paver type permanent finish that will de-bond or break loose from the sub-pavement.	--	Complete	--	Accepted		May-07	8/22/2007	5/16/2007	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of Last NPE Meeting	Comments
0705-3	Oldcastle Precast, Inc.	"Split Box Action - Type I" - Two piece precast box culvert.	--	Complete	--	Accepted		May-07	6/26/2007	5/16/2007	Accepted on a Project to Project approval classification
0705-2	Impact Recovery Systems, Inc.	"Tuff Curb" - High performance traffic separator curb with spring activated uprights available in a wide variety of designs.	--	Complete	--	Accepted		May-07	11/9/2011	6/12/2009	Reevaluation of this product.
0705-1	Information Display Company dba SpeedCheck	"SpeedCheck" - Radar Speed Display Signs.	--	Complete	--	Accepted		May-07	3/10/2008	11/14/2007	
0704-5	NPC	"Flex-Rib Frame-Chimney Seal" - Rubber sleeve and stainless steel bands are expanded into place between the manhole frame and cone forming a permanent monolithic, watertight, flexible seal, effectively blocking all infiltration.	--	Complete	--	Withdrawn/No Action		Apr-07	6/26/2007	5/16/2007	"Action Pending" until Environmental Compliance Bureau completes evaluation
0704-4	Tag International, Inc.	"MLSB Mini-Hump" - Portable/Permanent Speed Hump	--	Complete	--	No Application		Apr-07	6/26/2007	5/16/2007	Department does not currently utilize speed humps to calm traffic
0704-3	A.W.Cook Cement Products, Inc.	"Cook Brand Rapid Cure Repair" - Rapid setting cement/sand grout.	--	Complete	--	Withdrawn/No Action		Apr-07	6/26/2007	5/16/2007	
0704-2	Seminole Precast Manufacturing, Inc.	"Temporary Low Profile Traffic Curb" - 27"W X 18"H x 144"L	--	Complete	--	No Application		Apr-07	6/26/2007	5/16/2007	
0704-1	Filtrexx International, LLC	"Silt Sox" - Tubular construction sediment control barrier used for removal of sediment, reduction of turbidity, and soluble pollutants (nutrients, petroleum hydrocarbons).	--	Complete	--	Accepted		Apr-07	6/16/2008	5/15/2008	Classified as "Accepted" - Letter sent; re-sent due to address change and delivered again to correct address
0703-1	Gerdau Ameristeel	"Zbar" - Dual coated reinforcing steel system of Zbar begins with the outer layer of fusion bonded powder coating which protects against water and chlorides as well as protection from the high alkalinity of wet concrete.	--	Complete	--	Withdrawn/No Action		Mar-07	9/6/2007	8/21/2007	
0702-2	Mitsubishi Chemical FP America Inc.	"Alpolic 350" - An aluminum/polyethylene/aluminum composite laminate material that is available in various thicknesses.	--	Complete	--	Withdrawn/No Action		Feb-07	9/6/2007	8/21/2007	6/14/2007 Action Pending Maint. & Construction Offices
0702-1	IPS Polymers	"Underground Technologies LLC" - Composite Manhole Frame and Cover Grade Adjustment Ring -- lift (manhole riser ring)	--	Complete	--	Accepted		Feb-07	3/5/2007	2/15/2007	
0701-4	American Polywater Corporation	"BonDuit®" - BonDuit® conduit adhesive is a two-part rapid cure resin system designed to bond polyethylene, PVC, Fiberglass, metal, and composites. It forms a durable long-lasting, strong bond.	--	Complete	--	Withdrawn/No Action		Jan-07	3/5/2007	2/15/2007	
0701-3	Unitex	"Pro-Poxy 400" - All weather epoxy acrylate hybrid anchoring gel.	--	Complete	--	Rejected		Jan-07	12/3/2009	2/15/2007	info on product will be kept on file
0701-2	Friendly Environment	"Erosion EEL" - Sediment Retention Filter Roll	--	Complete	--	Accepted		Jan-07	4/21/2008	2/21/2008	03/07/2007 No Application --
0701-1	Rolanka International, Inc.	"Bio-D-SiltCheck™" - Check dam/ditch check/sediment barrier made of 100% biodegradable coconut fiber. For more detail information, please see the attached package.	--	Complete	--	Withdrawn/No Action		Jan-07	3/5/2007	2/15/2007	
0612-1	Metabolix, Inc./American Excelsior Company	"e-Staple™" - e-Staple is a 100% biodegradable staple that may be utilized to anchor erosion control blankets. The e-Staple is available in a four and six inch long staple with a one inch U-shaped head and anchoring ears.	--	Complete	--	Withdrawn/No Action		Dec-06	3/5/2007	8/17/2006	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of Last NPE Meeting</u>	<u>Comments</u>
0611-5	Erosion Control Products, Inc.	"Silt Trap System" - Steel frame that goes under the grate. A filter bag suspended from steel roads. Sediment-filled bag is easily removed, emptied, and replaced.	--	Complete	--	No Application		Nov-06	3/7/2007	2/15/2007	
0611-4	Erosion Control Products, Inc.	"Diamond Post Stabilizer" - Steel Frame with circular corners that drop over and stabilize four corner post to provide strength to inlet protection.	--	Complete	--	Withdrawn/No Action		Nov-06	3/5/2007	2/15/2007	
0611-3	Erosion Control Products, Inc.	"Rapid Flow Drain Filter" - A flexible tube containing lightweight plastic rocks encapsulated in high strength knitted fabric. It conforms to any shape and can be made into many lengths and diameters.	--	Complete	--	No Application		Nov-06	3/7/2007	2/15/2007	
0611-2	Goodson & Associates, Inc.	"Permacell TM " is a weather resistant solid aggregate drainage material composed of a uniform grade aggregate volume settlable, water permeable, cellular concrete product.	--	Complete	--	No Application		Nov-06	3/7/2007	2/15/2007	
0611-1	Mulch & Seed Innovations, LLC	Cotton Fiber Matrix (CFM) - Straw, Cotton Based BFM Hydro mulch and has proprietary polymer and additives. Use for slope protection and temporary seed.	--	Complete	--	Accepted	Accepted as alternate to BFM products once submitted via QPL-62.	Nov-06	3/5/2007	2/15/2007	
0610-6	Superior Products International II, Inc.	"Enamo Grip" - Two-part polyurethane enamel that forms a hard and durable coating film that demonstrates unsurpassed semi-gloss retention, color retention, and chalk resistance when used in exterior applications.	--	Complete	--	No Application		Oct-06	3/7/2007	11/16/2006	
0610-5	Superior Products International II, Inc.	"Moist Metal Grip" - Two-part epoxy designed for application to wet or dry surfaces. Excellent adhesion epoxy that contains an anti-corrosive additive.	--	Complete	--	No Application		Oct-06	3/7/2007	11/16/2006	
0610-4	Silt-Saver, Inc.'s	"SS-500 Bottom Drain Attachment" - Temporary sediment basin filtration system. Bottom drain attachment works in conjunction with the SS-100A Silt-Saver Frame & Filter. When combined makes a sealed storm water filter draining from the bottom.	--	Complete	--	No Application		Oct-06	12/11/2006	11/16/2006	
0610-3	Silt-Saver, Inc.	"SS-800 Curb & Grate Inlet Filter Device" - Curb & Grate Inlet Protection Device	--	Complete	--	No Application		Oct-06	3/6/2007	11/16/2006	
0610-2	Silt-Saver, Inc.	"SS-300 Curb Inlet Filter Device" - Curb Inlet filters utilize heavy duty interconnected polymeric coils to support a highly effective non-woven polyester filter.	--	Complete	--	No Application		Oct-06	3/6/2007	11/16/2006	
0610-1	Silt-Saver, Inc.	"SS-400 Pedestal Top Inlets" - Inlet protection for pedestal top inlets.	--	Complete	--	No Application		Oct-06	12/11/2006	11/16/2006	
0608-5	Goodson & Associates, Inc.	"Foamcell TM (Foamcell TM A-100) - A weather resistant cellular soil cement and lightweight concrete construction material. Typically, mixtures consist of cementitious compounds (cement, fly ash) with or without aggregate (sand) and pregenerated Foamcell TM A-100 foam, forming a flowable low density material.	--	Complete	--	No Application		Aug-06	12/4/2006	11/16/2006	
0608-4	KWH Pipe	"Weholite Pipe" - Large diameter (18" - 120"), profile wall HDPE piping system complete with fittings and manholes.	--	Complete	--	Accepted	Classified as "Accepted" during May 16, 2007 meeting (Date of Letter - June 26, 2007)	Aug-06	9/8/2006	8/17/2006	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0608-3	Cherokee Culvert Company, Inc.	"6"X1" Corrugated Metal Pipe" - Corrugated metal pipe in diameters 36" and larger, produced with a six inch pitch by one inch depth continuous corrugation profile, fully compliant with applicable AASHTO, ASTM, and Federal Highway specifications.	--	Complete	--	Accepted		Aug-06	8/17/2012	2/21/2008	
0608-2	Filtrona Extrusion Inc.	"PCBM-T12" - High Impact Barrier Mount Delineators	--	Complete	--	No Application		Aug-06	9/8/2006	8/17/2006	
0608-1	Soilworks, LLC	"Durasoil® Synthetic Organic Dust Control" - Durasoil is an environmentally safe clear liquid engineered for dust control. It can be applied in any condition.	--	Complete	--	Accepted		Aug-06	9/8/2006	8/17/2006	
0607-1	Pelletized Straw, LLC	"Hydrostraw" - Hydroseeding mulch with a specially formulated composition of natural or recycled straw fiber, tackifier and other additives; these materials are free from plastic materials or other non bio-degradable substances.	--	Complete	--	Withdrawn/No Action		Jul-06	9/6/2006	8/17/2006	
0606-2	Neenah Foundry Company	"Neenah Lift Mate" - Circular cast iron frame and platen lid, employing a patent pending ball and socket feature.	--	Complete	--	Accepted		Jun-06	6/5/2008	5/15/2008	4/21/08 Field Test -- Accepted as an alternate to the standard manhole castings shown on 1011A and 1011A precast
0606-1	Advanced Drainage Systems, Inc./Nyoplast	"StormPure™ Catch Basin Insert" - 2-stage filter system.	--	Complete	--	No Application		Jun-06	12/7/2006	11/16/2006	
0605-09	Kristar Enterprises, Inc.	"FloGuard Silt Mat" - Silt Mat comes complete with an excelsior (curled wood) erosion control blanket that effectively slows water flow into the drainage inlet while preventing the silt and debris from entering the drainage inlet.	--	Complete	--	No Application		May-06	7/17/2006	5/18/2006	
0605-08	Kristar Enterprises, Inc.	"SlopeGard3" - SlopeGard3 fiber rolls are assembled from a machined mat or blanket of shaved aspenwood curled excelsior with a weighted inner core contained in a photodegradable, extruded "high visibility" netting tube, and for ease of handling, have a handle on each end.	--	Complete	--	No Application		May-06	7/3/2006	5/18/2006	
0605-07	Kristar Enterprises, Inc.	"SlopeGard2" - Filter rolls have an inner core of perforated tubing contained in a black woven polypropylene filter fabric with an attachment apron.	--	Complete	--	Accepted		May-06	6/29/2006	5/18/2006	
0605-06	Kristar Enterprises, Inc.	"Kristar Fiber Rolls" - Straw Fiber Rolls are contained in a tubular black netting with a strand thickness of about 0.03 per inch, a knot thickness of about 0.055 per inch and a weight of at least 0.35 oz/ft made from 85% high-density polyethylene, 14% ethyl vinyl acetate with 1% carbon black for UV inhibition.	--	Complete	--	Accepted		May-06	6/14/2007	5/16/2007	Field Test 7/25/2006 -- "Accepteded" in May 16, 2007 meeting
0605-05	Kristar Enterprises, Inc.	"Net Tech (Gross Pollutant Trap)" - Patented, compact, efficient and cost effective solution to the problem of stormwater-borne gross pollutants.	--	Complete	--	No Application		May-06	7/17/2006	5/18/2006	
0605-04	Kristar Enterprises, Inc.	"Kristar SwaleGard" - Self-contained pre-filter designed to collect sediment, debris, and petroleum hydrocarbons from stormwater runoff prior to a grassy swale or bio-retention area.	--	Complete	--	No Application		May-06	7/25/2006	5/18/2006	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0605-03	Kristar Enterprises, Inc.	"FloGard®+Plus Catch Basin Insert" - Multipurpose catch basin insert designed to capture sediment, debris, trash and oils/grease from low (first flush) flows.	--	Complete	--	No Application		May-06	7/25/2006	5/18/2006	
0605-02	Kristar Enterprises, Inc.	"FloGard® Dual-Vortex Hydrodynamic Separator" - Provides enhanced gravity separation of suspended stormwater pollutants in a compact configuration.	--	Complete	--	No Application		May-06	7/25/2006	5/18/2006	
0605-18	Holcim (US) Inc.	"Hydraulic Cement" - Modified Portland Cement with Limestone.	--	Complete	--	Withdrawn/No Action		May-06	9/6/2006	8/17/2006	
0605-17	Holcim (US) Inc.	"Hydraulic Cement, Type I (SM)" - Slag-modified Portland Cement.	--	Complete	--	Withdrawn/No Action		May-06	9/6/2006	8/17/2006	
0605-16	Grand Haven Plastics, Inc.	"Safety Smart Delineator" - Ground mounted roadside delineator (post, stake and reflective sheeting).	--	Complete	--	No Application		May-06	9/6/2007	8/21/2007	Action Pending 9/6/2006 -- Voted as "No Application" in 8/21/2007 meeting
0605-15	North American Green	"SedimentSTOP" - Composed of 70% straw and 30% cononut fibers evenly distributed between two jute nettings.	--	Complete	--	No Application		May-06	9/6/2007	8/21/2007	info on product will be kept on file
0605-14	Profile Products LLC	"Terra-Tubes" - Engineered composite of thermally refined wood fibers, man-made fibers and performance-enhancing polymers encased within cylindrical tubes composed of a heavy duty, knitted high density polyethylene meshes.	--	Complete	--	Withdrawn/No Action		May-06	7/17/2006	5/18/2006	
0605-13	Premier Plastics, Inc.	"Road Runner Barricade" - The R-UT 66 "Road Runner" is a night weight plastic Type II barricade.	--	Complete	--	No Application		May-06	12/7/2006	11/16/2006	
0605-12	CeraTech, Inc.	"Pavemend VR" - Rapid set vertical and overhead repair mortar, ~30 mins. Working time. Non-shrink material.	--	Complete	--	Accepted		May-06	NA	NA	
0605-11	CeraTech, Inc.	"Pavemend TR" - Rapid set slope grade repair mortar. (~30 mins. Working time. Non-shrink material.	--	Complete	--	Accepted		May-06	7/17/2006	5/18/2006	
0605-10	CeraTech, Inc.	"Pavemend SL" - Rapid set self-leveling repair mortar, ~15 mins. Working time. Non-shrink material.	--	Complete	--	Accepted		May-06	7/17/2006	5/18/2006	
0605-01	Energy Absorption Systems, Inc.	"Vulcan Barrier" - Portable longitudinal barrier to prevent errant vehicle penetration, vaulting or underriding.	--	Complete	--	Accepted		May-06	7/27/2006		
0604-7	UltraTech International, Inc.	"Ultra-BasinGuard®" - A highly effective "Catch Basin BMP" designed to filter sediment, oil and debris from stormwater runoff. The device is a simple to install, cost effective means of removing pollutants from stormwater as it flows into the storm drain.	--	Complete	--	Withdrawn/No Action		Apr-06	7/17/2006	5/18/2006	
0604-6	UltraTech International, Inc.	"Ultra-Dewatering Bag®" - A cost effective filtration device designed to capture sediment, oil and debris from water. Made with a pervious geotextile material, the product is simple to install and very efficient as filtering and removing sediment, floating debris, suspended solids and small quantities of hydrocarbons from water.	--	Complete	--	Withdrawn/No Action		Apr-06	7/26/2006	5/18/2006	Does not meet current GDOT Standards Section 719 requiring 10 oz. bag material; recommended "Field Test" this 8 oz. product to see if it performs like 10 oz. material
0604-5	UltraTech International, Inc.	"Ultra-Drain Guard®" - The Ultra-DrainGuard is a highly effective "Catch Basin Insert" designed to filter sediment, oil and debris from stormwater runoff. The device is a simple to install, cost effective means of removing pollutants from stormwater as it flows into the storm drain.	--	Complete	--	No Application		Apr-06	7/25/2006	5/18/2006	Not required on GDOT construction or maintenance projects to meet EPA Directive for Storm Water Treatment, Phase I; products will be re-evaluated when Phase II is released

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of order or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0604-4	UltraTech International, Inc.	"Ultra-Storm Wattle®" - Sometimes referred to as fiber rolls or fiber logs. StormWattles can be used instead of silt fence to reduce erosion control at construction sites. The units stop sediment and other debris from entering retention ponds, lakes and other water bodies. Ultra-Storm Wattles are made with wheat straw, and bound into a tight tubular roll.	--	Complete	--	Accepted		Apr-06	7/17/2006	5/18/2006	
0604-3	Grace Composites	"Fiberglass Deck Drain System" - Thermoset fiberglass pipe and fittings for deck drains.	--	Complete	--	Accepted		Apr-06	7/20/2006	5/18/2006	
0604-2	Armorcast Products Company	"Armorcast Detectable Warning Panels & Tiles" - Detectable Warning Panel "Wet Set" and Tiles "retro fit" made in compliance with all Federal, DOT and GADOT stds.	--	Complete	--	Accepted		Apr-06	6/28/2006		
0604-1	Tech-Crete LLC/Hawkins Inc.	"Radcon Formula #7" - Radcon Formula #7 is a biochemically modified sodium silicate solution that is spray applied to cured concrete. As process the product penetrates and reacts with tag concrete forming a subsurface barrier, waterproofing pores, capillaries and large cracks against ingress of water and contaminants protecting the concrete for life.	--	Complete	--	No Application		Apr-06	6/28/2006	5/18/2006	
0603-3	Xpotential Products Inc.	"Xpotential Products Inc." - Composite timbers, parking curb, and other materials manufactured from 100% recycled products and have a life expectancy of 75-100 years.	--	Complete	--	Accepted		Mar-06	6/20/2006	5/18/2006	
0603-2	Globalnologies Corporation	"Globalnologies Corporation" - The Tri-Flextor is a revolutionary higher visibility "roadside marker" specifically designed to reduce deaths and/or injuries in DOT's work zones, road construction sites, general traffic safety zones, and consumer/commercial vehicle inoperability, with a focus on improved "higher visibility early warning" safety devices on our nation's highways.	--	Complete	--	No Application		Mar-06	6/5/2008	5/25/2008	Field Test showed no clear advantage over current emergency marker practices.
0603-1	Chemical Resource Corp.	"DOT Pothole Filler" - CRC - Pothole filler is a blend of asphalt and polymers to create liquid rubberized pothole filler. CRC-Pothole Filler sets by mixing the CRC ACTIVATOR with CRC Pothole Filler. CRC Pothole Filler is self priming and leveling. Usually sets in 10 to 15 mins. and non-tracking after 20 to 25 minutes. Open to traffic in 30 to 40 mins. You can paint over pothole filler with CRC Traffic Paint to help blend/match surrounding pavement. Comes in standard black.	--	Complete	--	Withdrawn/No Action		Mar-06	6/5/2006	5/18/2006	
0602-5	De-Tech Manufacturing, Inc.	"(HDR) Heavy Duty Rubber Preformed Detection Loop" - Preformed detection loop.	--	Complete	--	*Approved		Feb-06	3/9/2006	2/21/2006	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of Last NPE Meeting</u>	<u>Comments</u>
0602-4	Volm Bag Company, Inc.	"Erosion Control Filter Bag" - The bag is 17"x30" made with Raschel warp knitted lockstitch fabric containing UV Inhibitor and Color Fastness. The fabric is manufactured from High Density Polyethylene, 80% fabric closure with an Apparent Opening Size no larger than 1.5 mmx1.5mm.1/4" drawstring knitted directly into bag opening. Rolled seam stitched with 480 Denier Polyester sewing yarn for strength.	--	Complete	--	Withdrawn/No Action		Feb-06	3/9/2006	2/21/2006	
0602-3	Safety Technologies	"Auto Flagger"	--	Complete	--	Project to Project		Feb-06	7/18/2011	5/19/2011	
0602-2	Penda Corporation	"Smart Ditch" - Thermoformed HOPE Plastic Ditch Liner in 7.5-8.0 foot lengths in various sizes and profiles.	--	Complete	--	No Application		Feb-06	3/9/2006	2/21/2006	
0602-1	R.J.Watson, Inc.	"Zedseal" - Co-Polymer Foam Expansion Joint Seal	--	Complete	--	Withdrawn/No Action		Feb-06	3/9/2006	2/21/2006	
0601-4	ICS/Penatron	"Penetron Admix"	--	Complete	--	Withdrawn/No Action		Jan-06	3/9/2006	2/21/2006	
0601-3	ICS/Penatron	"Penetron"	--	Complete	--	No Application		Jan-06	9/18/2008	9/21/2008	
0601-2	Swarco Futurit Ges.M.B.H.	"LaneLight" - Led in pavement signalling device/system.	--	Complete	--	Project to Project Site Specific		Jan-06	3/9/2006	2/21/2006	*7/3/2006 -- Determined product is site specific and recommended to be evaluated by Dept. on a project-to-project basis
0601-1	Mulch & Seed Innovations, LLC	"GEO Skin Cotton Hydromulch" - GEO Skin Hydro Mulch is made of Straw and Cotton Bio Mass with Tacafire (Pam).	--	Complete	--	Accepted		Jan-06	7/26/2006		
0512-4	Propex Fabrics, Inc.	"Action Gro, Style 4865" - Polypropylene open weave fabric.	--	Complete	--	No Application		Dec-05	6/20/2006	5/18/2006	
0512-3	Propex Fabrics, Inc.	"PetroGrid, Style 4582" - Composite glass fiber grid and fabric pavement interlayer.	--	Complete	--	No Application		Dec-05	7/26/2006	5/18/2006	
0512-2	Engineered Tire Structures, Inc.	"EcoFlex, E Wall, E Pave, E Rosion Control" - Specially procesesed whole waste truck & OTR tires are used with carefully selected aggregate material (like sand, crushed recycled concrete or 3-4" cobble) and selected geotextile fabric.	--	Complete	--	No Application		Dec-05	3/9/2006	2/21/2006	
0512-1	Apex Resources	"EcoGel" - Water Retention Agent - Used in Hydraulically applied mulches.	--	Complete	--	Withdrawn/No Action		Dec-05	3/9/2006	2/21/2006	
0511-5	St. Gobain Tech. Fabrics	"Glasgrid" - The reinforcement mesh is a black knitted, glass fiber strand grid, coated with an elastomeric polymer with a self-adhesive backing. The mesh nominal opening size is either 0.5" x 0.5", or 1" x 1".	--	Complete	--	No Application		Nov-05	7/26/2006	5/18/2006	
0511-4	North American Green	"P550" - Permanent, ultra high strength, three-dimensional matting structure incorporated with a 100% polypropylene fiber matrix, swen together on 1.5 inch centers.	--	Complete	--	Accepted		Nov-05	12/19/2005	11/17/2005	
0511-3	Western Excelsior	"EXCEL-SR-1" - Erosion Control Blanket (ECB) consisting of certified weed free wheat straw stitch bound to a single, photodegradable synthetic net.	--	Complete	--	No Application		Nov-05	12/19/2005	11/17/2005	
0511-2	TGM Signs	"Miller Post Plate Guard" - Base plate attachment for type 7 DOT sign post used on traffic control signs - with neoprene boot to prevent trip hazard.	--	Complete	--	No Application		Nov-05	12/19/2005	11/17/2005	
0511-1	Horizon Signal Technologies	"SQ2 Portable Traffic Signal" - Utilizes standard 3 indication (red/amber/green) signal head with 12" diameter LED lights; can be operated with a handheld wireless remote	--	Complete	--	No Application		Nov-05	7/3/2006		

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of Last NPE Meeting</u>	<u>Comments</u>
0510-6	Henkel-Loctite	"Magna-Crete" - FAST all-weather concrete repair system. A high-performance product that reaches conventional concrete strength of 3,000 psi within 2 hours and at full cure over 13,000 psi. Will not shrink or crack and is chemically resistant to most common liquids and chemicals.	--	Complete	--	Withdrawn/No Action	--	Oct-05	12/19/2005	11/17/2005	
0510-5	Loctite	"BigFoot Heavy Duty Pedestrian Grade Safety Yellow (Anti Slip) - Big Foot is the strongest, most aggressive anti-slip product available. Increases safety of walkways, ramps, stairs, docks, decks and anywhere safety is a concern. Resists harsh chemicals to outlast and outperform traditional sand and paint applications.	--	Complete	--	No Application	--	Oct-05	12/19/2005	11/17/2005	
0510-4	Loctite	"Fixmaster" Concrete Repair Stick"	--	Complete	--	No Application	--	Oct-05	5/9/2006	11/17/2005	
0510-3	Allied Plastics, Inc.	"Multicade" - Collapsible Triangular Shape Multipurpose Barricade	--	Complete	--	Withdrawn/No Action	--	Oct-05	12/19/2005	11/17/2005	
0510-2	Gibraltar	"Gibraltar" - High Tension Cable Barrier System TL-4 NCHRP Report 350 Accepteded	--	Complete	--	Accepted	--	Oct-05	12/19/2005	11/17/2005	
0510-1	Gibraltar	"Gibraltar" - High Tension Cable Barrier System TL-3 NCHRP Report 350 Accepteded	--	Complete	--	Accepted	--	Oct-05			
0509-2	Degussa Corporation	"Protectosil CIT" - Protectosil CIT is a clear surface-applied corrosion inhibitor that penetrates deep to protect steel reinforced concrete. Protectosil CIT's organofunctional chemistry re-passivates steel and interrupts the electrochemical process b/t rebar and chloride.	--	Complete	--	Withdrawn/No Action	--	Sep-05	12/19/2005	11/17/2005	
0507-4	HIL-Tech Ltd.	"LEDline" - LEDlineDVTM (semi-directional) and LEDlineHBTM (omni-directional) products are designed to provide guidance during the day or night, increasing the safety of people and vehicles, by making critical safety/guidance markings anywhere, visible in just about any weather. By reducing driver confusion and hesitation, they minimize bad weather delays, dramatically improving the efficiency and safety of roads. Increased safety and efficiency = increased road capacity.	--	Complete	--	No Application	--	Jul-05	9/28/2005	8/18/2005	
0509-1	Metretek Inc.	"Invisiconnect" - Server software and cellular client hardware for telemetry system connectivity, via TCP/IP.	--	Complete	--	Accepted	--	Sep-05	12/19/2005	11/17/2005	
0508-3	Secure Piers, LLC	"Helipost" - Is a 100% hot-dipped galvanized steel foundation that is torque-driven in the soil ready for load bearing.	--	Complete	--	Withdrawn/No Action	--	Aug-05	12/19/2005	11/17/2005	
0508-2	Cape Fear Systems, III, LLC	"Alert-Tile" - Rigid surface applied detectable warning system for wheelchair ramps. Made from proprietary resin composite with excellent wear and slip resistance.	--	Complete	--	Accepted	--	Aug-05	9/28/2005	8/18/2005	
0508-1	Zumar Industries	"Next Step-Detectable Warning System" - Product is a single layered, truncated domes sized and spaced to ADA requirements and pigment colored to provide 70% color contrast ratio to concrete surfaces.	--	Complete	--	Accepted	--	Aug-05	9/28/2005	8/18/2005	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0507-5	Cold Spring Granite Company	"Truncated Dome Pavers" - Natural granite pavers available in 4 different sizes and thicknesses and 9 different colors. Raised domes specified by the ADAAG (American Disabilities Act Accessibility Guidelines).	--	Complete	--	Accepted	--	Jul-05	9/28/2005	8/18/2005	
0507-3	Intuitive Control Systems, LLC dba All Traffic Solutions	"SPEEDsentry @Radar Speed Display Sign on ATS Trailer" - Effectively calms traffic and improves safety by informing motorists of traveling speeds. The SPEEDsentry is available in three sizes with 12" digits, 15" digits or 18" digits. Equipped with a variety of performance options, including data logging with approximate vehicle count and speed analysis to monitor traffic speed patterns to maximize enforcement effectiveness.	--	Complete	--	No Application	--	Jul-05	9/28/2005	8/18/2005	
0507-2	Zurn Industries	"FLO-THRU" - Continuous trench drain systems which include interlocking channels, grates, catch basins. Systems are available in 6", 12", 18", and 21" wide. Grates have H-20 load rating and ADA compliance.	--	Complete	--	Accepted	--	Jul-05	9/28/2005	8/18/2005	
0507-1	Enviroad, L.L.C.	"Earthbind 100" - Earthbind 100 is a high quality, versatile soil stabilization and dust control product made from environmentally safe paraffinic resins.	--	Complete	--	Withdrawn/No Action	--	Jul-05	9/28/2005	8/18/2005	
0506-2	Applied Polymer Systems	"Floc Logs" - A semi-hydrated polyacrylamide blend block. Size 13.5 in. x 8 in. x 4 in. Color varies with different logs.	--	Complete	--	Used at discretion of contractor.	--	Jun-05	6/29/2010	5/20/2010	
0506-1	Kodi Klip	"Kodi Klip" - Kodi Klips made of polycarbonate plastic that are impervious to corrosion. Will not scar or cut protective coating. Simple downward movement. Push, place and snap. Color coded. Kodi Klip sticks available for different applications and Klip sizes. Long used for mat app; short for vertical. Same klip does cross and lap joints.	--	Complete	--	Accepted	--	Jun-05	2/12/2013	11/8/2012	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0505-9	Horizon Signal Technologies	"SQ 3 TS Portable Traffic Signal" - The SQ3TS manufactured by Horizon Signal Technologies is a trailer-mounted, portable traffic signal conforming to MUTCD guidelines. Horizon's portable traffic signals consist of two trailers that can be towed in tandem with one vehicle. Horizon's signal trailers have been designed to withstand 80mph wind gusts when fully deployed with no additional ballast. Each signal trailer is equipped with 2 signal heads that have 12" LED lamps. One signal head is mounted on an over head mast arm extending over the travel lane. The other signal head is mounted on the vertical mast at the side of the road. Signal heads rotate 180 degrees for flexible trailer placement. -- Each Horizon traffic signal is powered with 16 6 volt batteries that are recharged with solar panels & an onboard 110 volt charger. The batteries can furnish the system up to 21 days of consecutive operations power (calculated at 72 degrees Fahrenheit) with no charge. Each trailer contains a Morningstar charging monitoring system, which monitors, regulates, and displays solar input and battery voltage. -- Horizon's Modular operation System features the ability to utilize up to 16 signals, controlling up to 9 traffic phases in a single set-up. Horizon Traffic Signals can be operated in fixed time, traffic actuated, or hand controller mode. Communication methods include cable, quartz and AV radio. Each Horizon signal controller is equipped with an integrated conflict downloadable format. -- Optional add-on equipment includes Back Plates, Pilot Car Module, 24 hour GPS System, and interface module. The interface module allows the Horizon signal to be used in traffic signal knockdown, or signal relocation applications.	--	Complete	--	Accepted		May-05	6/29/2006	5/19/2005	
0505-8	Daubert Chemical Company, Inc.	"Tectyl 506" - Solvent cutback corrosion preventive compound used for and against corrosion in long-term indoor or outdoor exposure.	--	Complete	--	Withdrawn/No Action		May-05	6/3/2005	5/19/2005	
0505-7	Commercial Fabrics	"Poly-Wattle" - DOT A Approved Silt Fence Filled with Recycled polypropylene yarn.	--	Complete	--	Accepted		May-05	6/1/2005	5/19/2005	
0505-6	Newton Construction	"Jiffy Clip" - Plastic re-bar fastener. Nylon and Poly Propylene.	--	Complete	--	Accepted		May-05	9/28/2005	8/18/2005	
0505-5	NDS, Inc.	"Gravelbag, Snakebag 4, Snakebag 6, & Drain Donghnut" - Snake Bag-UV Monofilament Gravel Bag. UV Monofilament Fabric, Heat bonded at the seam	--	Complete	--	No Application		May-05	6/2/2005	5/19/2005	
0505-4	Beaty Fertilizer Company, Inc.	"10-24-12 Fertilizer" - Total Nitrogen - 18% Available Phosphate - 24 % Potash - 12% 9.4% Ammonia Nitrogen and 8.6% VREA Nitrogen	--	Complete	--	Withdrawn/No Action		May-05	6/2/2005	5/19/2005	
0505-3	Nyloboard, LLC	"Nyloprime" - Composite board made from recycled material and synthetic polymers.	--	Complete	--	Withdrawn/No Action		May-05	6/2/2005	5/19/2005	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0505-2	Intellistrobe Safety Systems, LLC	"Intellistrobe Automated Flagger Assistance" - W1-AG is a work zone safety system for traffic management comprised of two stand alone automated flagger assistance devices, one radio control transmitter unit and a charger. Each device houses a radio, PLC (Programmable logic controller), amplifier, battery, and speaker for warning alarm. Each cabinet has 4 adjustable legs to level the unit and provide stability. The cabinet also provides support for the "Gate-arm" assembly. The signal head consist of a red 12 inch L.E.D. light and a yellow 12 inch L.E.D. light. It is attached to the cabinet by a square telescoping "tube within a tube" which extends upward from the cabinet and is used to extend signal height.	--	Complete	--	No Application		May-05	6/2/2005	5/19/2005	Does not meet Specification Section 150
0505-1	I-Rock Vortex Composites	"SmartTie™ Wall System" -- New type of composite material for use in highway noise abatement walls. This product has the look and feel of precast concrete yet stronger, lighter, and less expensive.	--	Complete	--	Withdrawn/No Action		May-05	6/3/2005	5/19/2005	
0504-1	Barrier Systems, Inc.	"Barrierguard 800" -Steel Safety Barrier tested and approved to NCHRP 350 test level 4, approximately 540 mm (21.5) in width and 800 mm (31.5") high one 12 mm (40') section weights 1080 kg (2,400 lbs).	--	Complete	--	Accepted		Apr-05	7/27/2006	5/19/2005	Provided it conforms with GDOT Section 620
0502-5	Hancor, Inc.	"Ecofirst" - High Density Polyethylene Storm Pipe > 50% recycled content.	--	Complete	--	Withdrawn/No Action		Feb-05	6/2/2005	5/19/2005	
0502-4	Trinity Industries, Inc.'s	"CASS (Cable Safety System)" - NCHRP Report 350 compliant high tension cable barrier system, comprised of 3 pre-stretched cables installed within slotted, galvanized steel C-channel CASS Posts, and is designed to be installed in roadway medians or in roadway shoulders.	--	Complete	--	Accepted		Feb-05	3/22/2005	2/17/2005	Currently Field testing this product on GA 400 project.-- Not sure when this will be installed.
0502-3	Five Star Products Inc.	"Five Star® Elastomeric Grout" - Specially Designed for light rail transportation grouting. 2 component polymers plus aggregate that imporats vibration and sound damping combined with exceptional electrical resistance.	--	Complete	--	No Application		Feb-05	3/22/2005	2/17/2005	
0502-2	Digital Markings, Ltd.	"FastMark" - Stick down preformed thermoplastic road marking material requiring no heat for installation. Available in white, yellow, blue, red, and other colors.	--	Complete	--	Withdrawn/No Action		Feb-05	3/22/2005	2/17/2005	
0502-1	Plastic Safety Sylems, Inc.	"BAM™ Delineator" - A delineator created for installations where impacts are probable.	--	Complete	--	No Application		Feb-05	6/2/2005	5/19/2005	3/22/05 A No Application letter was sent. Product reviewed again on May 19 which led to current letter.
0501-3	Crystal Stream Technologies	"Crystal Stream Storm Water" - Storm water pollution removal system using hydrodynamic separation and filtration.	--	Complete	--	No Application		Jan-05	3/23/2005	2/17/2005	Until Committee receives the NPDES Permit from the EPD.
0501-2	Giralt Enterprises, Inc	Aluminum Picket Handrail/using snap-on spacer that require no welding	--	Complete	--	Accepted		Jan-05	9/28/2005	8/18/2005	
0501-1	Terra Novo	"EarthGuard Fiber Matrix" /Liquid blend of soil stabilizers applied in combination with fiber/mulch for erosion control	--	Complete	--	Accepted		Jan-05	3/22/2005	2/17/2005	
0412-2	Hartman Products, LP	"HartmanEW" endwall system is a polyehtylene stay-in-place form for endwalls or headwalls for drainage pipe	--	Complete	--	Accepted		Dec-04	9/15/2008	8/21/2008	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0412-1	East Coast Erosion Blankets, LLC	"ECSC-2" Erosion protection and the establishment of vegetation w/24months of turf reinforcement. Used in moderate to heavy flow rainfall and runoffs, and on slopes up to 1:1 grade. This is made of a straw and coconut mix.	--	Complete	--	Accepted		Dec-04	3/22/2005	2/17/2005	
0410-2	RAI Products	"Pro-Seal 6006" Loop Sealant	--	Complete	--	Accepted		Oct-04	3/5/2007		
0410-1	American Signal Company	"CMS-GP-432T" full matrix changeable message sign that is mounted on a trailer or truck. This product currently is smaller than the specified CMS.	--	Complete	--	No Application		Oct-04	12/28/2004	11/18/2004	
0408-1	Ambex Concrete Technologies, Inc.	"Ambex Anchoring Capsules" are cementitious encapsulated grout.	--	Complete	--	Maybe an alternate to Epoxy Resin Adhesive for placement of rebar		Aug-04	10/4/2005	8/18/2005	Committee decided that product may be used as an alternate to Epoxy for anchoring rebar or dowels in concrete or rock on GDOT projects
0407-7	Barrier Systems, Inc.	"Safeguard Link System" is a positive barrier seperation in short-term construction work zones. Can be linked together. Easily moved by hand or can be towed by a pickup truck.	--	Complete	--	Accepted		Jul-04	7/27/2006		
0407-6	Barrier Systems, Inc.	"Safeguard Gate System" is heavily reinforced galvanized steel barriers. Permanent barriers for emergency vehicles and maintenance crews access & egress. Needs no electrical power, manually operated.	--	Complete	--	Accepted		Jul-04	11/1/2004	8/19/2004	
0407-5	TAPCO	"Blinker Paddle" is an attention grabbing, hand held LED enhanced traffic paddle. MUTCD approved. Rechargeable AC/DC adaptable battery.	--	Complete	--	Accepted		Jul-04	12/19/2006	11/17/2005	
0407-4	TAPCO	"Day-Viz" is a MUTCD approved. High tech traffic signs feature bright flashing LED's that maximize their brightness during the daytime. Automatic dimming feature during dusk. Solar powered panel and box.	--	Complete	--	Accepted		Jul-04	12/7/2006	11/16/2006	
0407-3	TAPCO	"Original Blinker Stop-Blinker Signs" is MUTCD approved. LED enhanced solar powered traffic signs.	--	Complete	--	Accepted		Jul-04	12/7/2006	11/16/2006	
0407-2	U.S. Traffic Corporation	"Powerback 2000 ITS" is a 1500 watt battery back up for traffic intersection control, including inverter, battery, switch assembly, battery cable, and enclosure if required.	--	Complete	--	Withdrawn/No Action		Jul-04	9/28/2004	8/19/2004	
0407-1	U.S. Traffic Corporation	"Powerback 1250" is a 875 watt battery back up system for traffic intersection control including inverter, battery, switch assembly, battery cables, and enclosure if required.	--	Complete	--	Accepted		Jul-04	10/29/2004	8/19/2004	
0406-3	The Hollaender Manufacturing Co.	"Speed-Rail® Interna-Rail®" is a structural slip-on aluminum pipe fitting. Aluminum Alloy 535.	--	Complete	--	Withdrawn/No Action		Jun-04	9/28/2004	8/19/2004	
0406-2	MC Precast, Inc.	"Cellular Wall Panel" is a cellular wall panels are precast concrete panels made with cellular concrete. Portland cement, fine aggregate, protein based admixture, welded wire reinforcement.	--	Complete	--	No Application		Jun-04	2/17/2005	2/17/2005	
0406-1	Shakespeare Composite Structures	"Shakespeare Composite Structure" is a road lighting and luminary support. Fiber reinforced composites.	--	Complete	--	No Application		Jun-04	1/4/2005	11/18/2004	
0405-9	Redmond Minerals	"Meltdown 20" is a high performance - low corrosive granular road deicer. Melts ice and snow extremely fast, melts to zero degrees, requires low spread rates. A food-grade liquid deicer and corrosive inhibitor.	--	Complete	--	Withdrawn/No Action		May-04	9/28/2004	8/19/2004	

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of Last NPE Meeting</u>	<u>Comments</u>
0405-8	Owens Corning/Trumbull	"TruPave Paving Mat" is used to enhance the performance of the pavement by retarding reflective cracking and alligatoring. 60% fiberglass and 40%polyester. -- Fabric	--	Complete	--	Withdrawn/No Action		May-04	6/9/2004	5/20/2004	Other products to note are the Tencate products of MPV 600, FG 100, FGC 100, PGM-C 100 and PGM.
0405-7	Sealing Systems, Inc.	"Flex-Seal Utility Sealant" is to prevent inflow/infiltration in manholes or catch basins. Aromatic Urethane.	--	Complete	--	Withdrawn/No Action		May-04	6/10/2004	5/20/2004	
0405-6	Sealing Systems, Inc.	"Infi-Shield" is an external seal that prevents infiltration in the grade adjustment ring area or joint section. EPDM rubber with non-hardening butyl mastic	--	Complete	--	Withdrawn/No Action		May-04	6/10/2004	5/20/2004	
0405-5	Construction Products	"Armour Tile" is a tile used to meet the ADA requirements that has domes per the GA DOT specification.	--	Complete	--	Accepted		May-04	6/8/2004	5/20/2004	
0405-4	Hobas Pipe USA, Inc.	"Centrifugally Cast Fiberglass Mortar Pipe" is an economical, large diameter, and high stiffness pipe with inherent corrosion resistance. This is a glass-fiber reinforced, aggregate-fortified, thermosetting resin tubular product manufactured by a centrifugal casting process. This is made of Glass Fibers, Aggregate, & Resin	--	Complete	--	Site Specific		May-04	6/21/2004	5/20/2004	Site Specific Product to be evaluated on a Project to Project Basis
0405-3	Poly-carb, Inc.	"Mark 77-3" is a permanent Anti-Graffiti System for concrete substrates made of Epoxy Urethane System.	--	Complete	--	Accepted		May-04	11/14/2006		
0405-2	Commercial Fabrics	"PolyPost" is a 4 feet tall triangular post with side 1.5"x1.5"x1.5" stud post made from recycled material with steel inserts for superior durability.	--	Complete	--	Reject		May-04	6/8/2004	5/20/2004	This Product Failed in the field with no steel in the post. Photos are in the file.
0405-14	Hudson Oil (was Ergon)	"PASS" is a cationic asphalt emulsion. Rejuvenates underlying pavement. Technical representation by Western Emulsions and Sales representation by Envirotech Services.	--	Complete	--	Withdrawn/No Action		May-04	9/28/2004	8/19/2004	
0405-13	Ergon	"EnviRoad Base (CBS-1)" is a polymer modified cationic Asphalt Emulsion. Soil/base stabilization.	--	Complete	--	No Application		May-04	10/8/2004	8/19/2004	
0405-12	Ergon	"EnviRoad Prime (CPC-1)" is a polymer modified Cationic Asphalt Emulsion.	--	Complete	--	Withdrawn/No Action		May-04	9/28/2004	8/19/2004	
0405-11	Envirotech Services	"EnviRoad Thaw 20" is a very viscous deicing liquid designed for application to stockpiles of salt, sand and other aggregates. 30% magnesium chloride solution blended with a higher concentration of agriculturally "engineered" corn product.	--	Complete	--	Withdrawn/No Action		May-04	9/28/2004	8/19/2004	
0405-10	Envirotech Services	"EnviRoad Thaw 10" is a high performance low corrosive liquid deicer for direct application to the pavement to melt ice and snow. 30% magnesium chloride blended with a higher concentration of agriculturally engineered corn products.	--	Complete	--	Withdrawn/No Action		May-04	9/28/2004	8/19/2004	
0405-1	Safety Barriers, Inc.	"Safety Barries's SB-1-TL Series" is a polyethylene portable water ballasted barrier for workzone protection.	--	Complete	--	Accepted		May-04	11/3/2004		Accepted as a temporary portable barrier with speeds of 45 mph or less. This Product is also being submitted under QPL-34 as a Type III Barrier.

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0404-1	Cyro Industries	"Paraglas Soundstop® Ready fit noise barrier panel" is a transparent noise barrier panel in a prefabricated steel frame assembly designed to be compatible with post used for standard concrete or steel, post and panel noise barrier construction. This is a substitute noise barrier panel (for concrete) were aesthetically and/or light weight are a concern.	--	Complete	--	No Application		Apr-04	12/28/2004	11/18/2004	
0403-1	MAC-PRODUCTS, INC.	"MACBRIC-200™" is a two component, flexible, acrylic polymer modified, fiber reinforced, cementitious, spray applied resurfacing material. The product is applied at 3/16" thickness, requires not primers or sealers, is waterproof and resistant to chloride ion penetration, abrasion (vehicular traffic, freeze-thaw and constant flexing due to loading and unloading of the structure. Can be driven on in 12 to 24 hours after completion of spray application.	--	Complete	--	Site Specific		Mar-04	6/8/2004	5/20/2004	Site Specific Product to be evaluated on a Project to Project Basis
0402-3	Integrated Paving Concepts, Inc.	"Street Print Dura Therm Inlaid Thermoplastic" is a highly decorative inlaid thermoplastic with dramatic patterns and colors. No maintenance burden and last 3 times longer than normal thermoplastic. Minimal traffic/community disruption, installed and open to traffic in only 90 minutes per lane. It is 100% ADA Compliant and vibration free.	--	Complete	--	Accepted		Feb-04	11/14/2006		"Accepted" for use in crosswalk applications
0402-2	Rayonier, Inc.	"Rayloam" is a stable organic product developed from "aged" primary sludge from the pulp making process that can be applied in road and highway construction projects where control of erosion and management of stormwater runoff is desired and required for stabilizing disturbed land areas of construction sites before discharging directly into Georgia streams and water bodies.	--	Complete	--	Withdrawn/No Action		Feb-04	3/17/2004	2/19/2004	"Action Pending" a lab analysis from a certified lab verifying that this product meets the GA DOT Standard Specification for erosion control compost in section 893.
0402-1	Kick Materials Co./Kock Pavement Solutions	"Asphalt Emulsion Base Stabilization" for upgrading existing roadways to a higher standard then structural base prep prior to paving.	--	Complete	--	Withdrawn/No Action		Feb-04	3/9/2004	02/19/04	
0401-1	Lafarge Road	"Thorma-Joint" is a asphaltic plug joint system.	--	Complete	--	Withdrawn/No Action		Jan-04	3/17/2004	02/19/04	Looking for Field Test site 05/07/04.
0312-1	Soilworks LLC	"Soilworks LLC" soil stabilization and dust control on unpaved roads, parking lots, mine tailings, construction sites, driveways, trails, etc.	--	Complete	--	Accepted		Dec-03	12/28/2004	11/18/2004	Accepted for alternative for water on dust control; will keep on file should the need arise
0311-5	Prismo USA Inc.'s (Formerly Jarvis USA (Formally represented by Pavetech	"Tyregrip" product that is an epoxy used to adhere small rock to the roadway surface for calming and road surface change warning purposes.	--	Complete	--	Site Specific		Nov-03	8/22/2007	5/16/2007	Accepted for use as a decorative surface treatment; should be evaluated on a project-to-project basis
0311-4	Hesco Bastion USA	"Hesco Concertainer" 4mm and 5mm steel wire mesh, heavily galvanized with a polypropylene geo-textile lining. Various sizes can be easily connected to assemble desired dimension.	--	Complete	--	Site Specific		Nov-03	12/08/03	11/20/03	Product is site specific and should be evaluated on a project to project basis
0311-3	Rubber Wholesalers, Inc.	"Rubber Walk" A low impact previous rubber constructed from 100% recycled tire rubber, colored with an organic pigment and bonded with a single component MDI Urethane.	--	Complete	--	Site Specific		Nov-03	12/08/03	11/20/03	Product is site specific and should be evaluated on a project to project basis

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of last NPE Meeting	Comments
0311-2	Statewide Road Construction	"Universal Land Mat" A mat constructed of used truck tire treads used as a construction exit to prevent tracking of mud, dirt, debris, etc. onto public highways.	--	Complete	--	No Application		Nov-03	12/11/2003	11/20/03	
0311-1	Southeast Culvert, Inc.	"Polymer Coated Corrugated Steel Pipe" Thick polymer coating laminated to both sides of the steel sheet.	--	Complete	--	Accepted		Nov-03	12/08/03	11/20/03	Need to set up test site 01/12/04
0310-2	The National Paving &	"Perma-Patch" Permanent cold patch asphalt repair material.	--	Complete	--	Accepted		Oct-03	12/11/03	11/20/03	Submit under QPL-70; Cold Mix Material for Temporary Patching
0310-1	MMFX Steel Corporation	"Microcomposite (MMFX 2) Steel Rebar"	--	Complete	--	Accepted	per QPL-61 submission	Oct-03	12/11/03	11/20/03	Submit under QPL-61; Reinforcement Steel Rolling Mills as an alternate to epoxy coated rebar.
0309-3	Crafco Inc.	"Superseal Low-Mod" Low-Modulus single component used for sealing joints.	--	Complete	--	No Application		Sep-03	12/15/2004		Performed poorly in GDOT lab tests.
0309-2	Crafco Inc.	"Crafco Chem-Crete Pavix" Water based dual crystal forming permanent internal waterproofing moisture and chemical removing as well as a surface repelling system.	--	Complete	--	No Application		Sep-03	9/18/2008	8/21/2008	01/08/03 spoke with Dan Dwyer. He wants to put down a field test here at the OMR office in about Feb. when it is 40 degrees F plus weather.
0309-1	Epoplex, Div. of Stonhard	"LS90" 2 to 1 ratio polyurea pavement marking durable material.	--	Complete	--	Accepted	Submit for QPL-90 with GDOT Specs	Sep-03	12/08/03	11/20/03	Need to set up test site 01/12/04
0308-4	Carpi USA	"Seal-A-Bridge" A geocomposite that provides waterproofing and stress absorption.	--	Complete	--	No Application		Aug-03	12/08/03	11/20/03	GDOT no longer allows asphalt overlays on bridge decks.
0308-3	Mobile Colors Corporation	"Magic Colors Corp." Removable Paint System.	--	Complete	--	Site Specific		Aug-03	12/11/03	11/20/2003	Product is site specific & should be evaluated on a project to project basis.
0308-2	Midwest Canvas Corporation	"Summer Cure" Curing of concrete in summer months.	--	Complete	--	Accepted via Spec Notified by Fax		Aug-03	08/04/03	8/21/03	This Product falls under section 832.2.02 of the GDOT specifications.
0308-1	American	"Curlex NetFree" Excelsior erosion matting.	--	Complete	--	No Application		Aug-03	12/01/03	8/21/03	Field Test in place at Hampton Bypass. No Letter sent.
0307-9	Royston	"Rosphalt 50" Waterproofing system.	--	Complete	--	Accepted		Jul-03	09/10/03	8/21/03	Met on 01/06/04. Working on setting up a field test.
0307-8	Gunderboom, Inc.	"Gunderboom Sound Attenuation System(SAS)" Significantly reduces underwater sound waves associated with underwater construction activities.	--	Complete	--	Withdrawn/No Action		Jul-03	09/10/03	8/21/03	Need to contact List Westberry (project coordinator) 404-699-4437 in the Office of Environmental Location
0307-7	Pavetech International	"Pavetech (concrete gray) repair material" Repairing cracking mid-slabs, thin bond repairs and uneven pavements.	--	Complete	--	Withdrawn/No Action		Jul-03	09/10/03	8/21/03	Need to set up Field Test location 01/12/04
0307-6	Pavetech	"MasticOne" Polymer Mastic repair material.	--	Complete	--	Withdrawn/No Action		Jul-03	09/10/03	8/21/03	Need to set up Field Test location 01/12/04
0307-5	Nilex Corporation	"GeoRidge" A permeable plastic berm used in sediment control.	--	Complete	--	No Application		Jul-03	06/08/04	5/20/2004	On 12/11/03 Anna called to set up a product installation time at the We have located a test site for the Nilex product. The project is at I-85
0307-4	ACO Polymer Products, Inc.	"FG200 Fiberglass" 8" internal, Heavy duty fiberglass trench drain.	--	Complete	--	No Application		Jul-03	06/09/04	5/20/2004	The Road Design Office is Evaluating at current time 01/12/04
0307-3	ACO Polymer Products, Inc.	"K100S Trench Drain" 4" Internal, Polymer Concrete Trench.	--	Complete	--	No Application		Jul-03	06/09/04	5/20/2004	The Road Design Office is Evaluating at current time 01/12/04
0307-2	ACO Polymer Products, Inc.	"S300K Powerdrain" 12" internal, Polymer Concrete Trench.	--	Complete	--	No Application		Jul-03	09/10/03	8/21/03	The Road Design Office is Evaluating at current time 01/12/04
0307-1	ACO Polymer Products, Inc.	"S100K Powerdrain" 4" internal, Polymer Concrete Trench.	--	Complete	--	Accepted		Jul-03	09/10/03	8/21/03	The Road Design Office is Evaluating at current time 01/12/04
0305-4	International Coatings, Inc.	"Concrete Bridge Patch" The material is applied to spalled concrete where rusty rebar has caused the concrete to fail. This includes the under-side and all non-functional concrete structures. Urethane 100% solids modified with epoxy.	--	Complete	--	No Application		May-03	06/30/03	05/15/03	
0305-3	SealMaster/Atlanta	"Liquid Road" Bituminous surface treatment for secondary roads, residential streets, country roads, and as a premium surface coating on off street parking areas. High solids polymer fiber.	--	Complete	--	Withdrawn/No Action		May-03	06/30/03	05/15/03	Have 2 sites. Need to visit Field Test.

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Letter or Status Change	Date of Last NPE Meeting	Comments
0305-2	SealMaster/Atlanta	"Master Seal" Clay Stabilized mineral Filled Asphalt emulsion pavement sealer. Clay stabilized asphalt emulsion.	--	Complete	--	Withdrawn/No Action		May-03	06/30/03	05/15/03	Need to set up Field Test location 01/12/04
0305-1	J.B. Timble, Inc.	"Crete-Rap" Erosion control at bridges, culvert, and ditches.	--	Complete	--	Withdrawn/No Action		May-03	10/20/03	05/15/03	Action Pending 06/30/03 Met with representatives on Oct. 20, 2003. Need to set up Field Test site near Augusta, GA.
0304-3	Five Star Products Inc.	"Five Star Vertical Patch" Vertical and overhead repairs without form work to concrete walls, ceilings, and other concrete infrastructure.	--	Complete	--	Accepted		Apr-03	06/30/03	05/15/03	Submit under QPL-27; Rapid Setting Patching Material under a new subsection "Vertical and Overhead Patches."
0304-2	Crafco Inc.	"Techcrete" The repair of spalls and potholes in portland cement concrete pavements.	--	Complete	--	Accepted		Apr-03	06/30/03	05/15/03	06/19/03 Installed Field Test on I-75 at MP 180 South of Forsyth, GA - See CD
0304-1	Star Inc.	"Star Macro-Deck" Sealant for all types of concrete.	--	Complete	--	No Application		Apr-03	06/30/03	05/15/03	
0303-3	Alcoa	"Reynobond" Sign blanks and panels, cladding for exterior and interior applications.	--	Complete	--	Accepted	Work Zones and Temporary Applications	Mar-03	12/11/03	05/15/03	GDOT Sign Office / Donnie Gibbs conducting test - Looking for Field Test Site currently 01/12/04
0303-2	William H-Harvey Company	"Pipe Joint Lubricant" Assembly of push-on pipe joints with rubber or synthetic type gaskets.	--	Complete	--	Accepted		Mar-03	06/26/03	05/15/03	Recommended to be used on GA DOT project for the assembly of "push on" pipe joints.
0303-1	Poly-Triplex Technologies, Inc.	"Poly-Triplex Liner System" CIPP for the rehab. of culvert pipe, manholes, pump stations, etc.	--	Complete	--	Accepted		Mar-03	06/26/03	05/15/03	Need to set up site location 01/12/04
0302-8	International Road Dynamics, Inc.	"IRD Dynamic Safety System" Promotes smooth traffic flow leading into a work zone.	--	Complete	--	Withdrawn/No Action		Feb-03	09/10/03	05/15/03	Construction Office Evaluating.
0302-7	International Road Dynamics, Inc.	"IRD Speed Ranger" Automatically displays required speed limits based on traffic, weather, and construction..	--	Complete	--	Withdrawn/No Action		Feb-03	09/10/03	05/15/03	Construction Office Evaluating.
0302-6	International Road Dynamics, Inc.	"IRD Travel Messenger" Measures traffic conditions and displays expected delays through work zones.	--	Complete	--	Withdrawn/No Action		Feb-03	09/10/03	05/15/03	Construction Office Evaluating.
0302-5	Innovations, Inc.	"SonoBlaster" Warns both roadway workers and errant vehicle drivers at the same time to prevent crashes and injuries on highway work zones.	--	Complete	--	No Application		Feb-03	06/24/03	05/15/03	Contractor has the option to use product to enhance safety workzone.
0302-4	The Turfgrass Group, Inc.	"TifBlair Certified Centipede" Roadside grassing, low-maintenance grassing areas, erosion control areas, around and under guard rails.	--	Complete	--	No Application		Feb-03	9/10/2003	8/21/2003	Oct. 1, 2003 Ray Dorsey the State Agronomist said that maintenance is not interested due to the current herbicide program not being compatible. Send No Application letter or find a Field test location.
0302-3	North American	"P550 Composite Turf Reinforcement Mat"	--	Complete	--	Accepted		Feb-03	03/11/03	02/20/03	Need to find a Field Test Site 01/12/04
0302-2	Colebond, Inc.	"Enkammat 7003" is a 3 dimensional nylon geomatrix of nylon filaments thermally joined together at their intersections to for an open structure of entangled filaments which has 95% open area and large holding capacity for soil - filled or in this case filling bioodegradable materials.	--	Complete	--	No Application		Feb-03	03/11/03	02/20/03	"Enkammat 7003" fails to meet GDOT Spec 710 Permant Soil Reinforcement Materials.
0302-1	Lafarge Road	"Sahara" waterborne paint for stripping.	--	Complete	--	Withdrawn		Feb-03	09/24/03	02/20/03	Lafarge has been bought out by Ennis Paint.
0301-2	Lordon, Inc.	"BriteSide, Reflective Panels" Reflective panels for going on regulatory signs post.	--	Complete	--	Accepted		Jan-03	12/20/2004		Red Panel installed at end of Kennedy Drive in Jan. 2003 Contact Rick Deaver/David J. to see if they know of a school site for the
0301-1	CDS Technologies, Inc.	"CDS Stormwater Treatment Unit/CDS Unit" Designed to separate soiled form liquids using a non-blocking indirect screening.	--	Complete	--	Withdrawn/No Action		Jan-03	6/10/2013	02/20/03	DOT awaiting permit about stormwater treatment phase II
0212-6	S-Square Tube Products	"New Mailbox System." Single, double, & multiple mailbox support.	--	Complete	--	No Application		Dec-02	03/11/03	02/20/03	GDOT has no requirements or specs for mailbox systems.
0212-5	Creative Building Products	"Dura Bull (Steel guard rail post safety delineator-pedestrian)" Polyethylene roadside reflector on guard rails for the protection.	--	Complete	--	No Application		Dec-02	3/5/2003	02/20/03	No letter sent -- Awaiting Georgia Tech Guardrail Post Reflector Study. Special Provision # 916
0212-4	Creative Building Products	"Dura Bull (Wood guard rail highway blackout safety delineator)" Plastic reflective units that go on wood guard rails.	--	Complete	--	No Application		Dec-02	3/5/2003	02/20/03	No letter sent -- Awaiting Georgia Tech Guardrail Post Reflector Study. Special Provision # 916

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
0212-3	Creative Building Products	"Dura Bull (steel guard rail blockout safety delineator)" Plastic reflective unit placed on large steel guard rails.	--	Complete	--	No Application		Dec-02	3/4/2003	02/20/03	No letter sent -- Awaiting Georgia Tech Guardrail Post Reflector Study. Special Provision # 916
0212-2	FORTA Corporation	"Forta Ferro" High performance precast itmes such as manholes and utility vaults.	--	Complete	--	Withdrawn		Dec-02	2/13/2004	11/19/2002	Withdrawn Friday 02/13/2004 due to Follow Specification change; product now on QPL-86
0212-1	Polymer Group Inc.	"Strus 90/40" Unique fiber blend used for structural reinforcement in concrete.	--	Complete	--	Withdrawn		Dec-02	2/13/2004	11/19/2002	Withdrawn Friday 02/13/2004 due to Follow Specification change; product now on QPL-86
0211-1	Fritz-Pak Corporation	FR-1 Water Reducing and set retarding admixture	--	Complete	--	No Application		Nov-02	06/02/04	5/20/2004	Failed the Lab Tests conducted to GDOT Standards
0210-10	Prime Resins, Inc.	"Fast Fix 10" -- Rapid Setting Concrete Spall polyurethane repair material.	--	Complete	--	Withdrawn/No Action		Oct-02	03/11/03	02/20/03	Lab Test completed 04/10/03
0210-9	Belzona Polymers, LTD.	"Belzona 4111 Magma-Quartz"	--	Complete	--	Withdrawn/No Action		Oct-02	12/18/02	11/19/2002	Need Field Test site. 01/12/04 - Sent Brian Summers info/request 04/09/04
0210-8	Road Systems, Inc.	"Beat-SSCC, box beam bursting energy absorbing terminal"	--	Complete	--	No Application		Oct-02	12/19/02	11/19/2002	Request Additional Information -- Including NCHRP-350 Approval.-- NCHRP-350 has been rec.'d
0210-7	Contech Construction	"A 2000 PVC Storm Drain Pipe"	--	Complete	--	Accepted		Oct-02	12/20/02	11/19/2002	Committee Determined that ASTM F 949 will not be given enhanced approval. An ASTM F 949 pip must be installed on a GDOT Project to
0210-6	Bekaert	"Pave Trac"	--	Complete	--	Accepted		Oct-02	12/20/2006	11/19/2002	Campbell Road in the City of Atlanta -- Started on 10/18/02 & is in Progress and in process of setting up new field test site for GDOT -- Checking with JT Rabun for location.
0210-5	Silt-Saver, Inc.	"Belted Silt Retention Fabric"	--	Complete	--	Reject		Oct-02	6/26/2007	5/16/2007	Field Test / Lab Test back in 11/19/02 --Requesting sample & "Field
0210-4	Central	"Regent-C"	--	Complete	--	Accepted		Oct-02	12/20/2002	11/19/2002	For QPL-64. For final approval send Product Evaluation Form and
0210-3	R. C. Flagman,	"Remote Control Flagman"	--	Complete	--	No Application		Oct-02	6/2/2005	5/19/2005	Product does not meet Georgia Standard Specification Section 150
0210-2	American Excelsior Company	"Silt TRAP"	--	Complete	--	No Application		Oct-02	12/18/2002	11/19/2002	for replacing silt fence.
0210-1	Green and Bio	"Sure Turf 1000 (ST1000)"	--	Complete	--	No Application		Oct-02	12/18/2002	11/19/2002	Hydroseeder is best for this job. This offers no clear advantage over
0209-5	Empire Acoustical	"Silent Screen"	--	Complete	--	Withdrawn/No Action		Sep-02	12/18/2002	11/19/2002	the Urban Design Review/Recommendation
0209-4	Alpine Stormwater Management Company	"Verti-Pro™"	--	Complete	--	Accepted		Sep-02	12/18/2002	11/19/2002	product -- Mike Jones
0209-3	Flexstake, Inc.	"Flexstake Ground Mount, 600 Series"	--	Complete	--	Accepted		Sep-02	1/7/2003	11/19/2002	if the product meets NTPE test data requirements of GA section
0209-2	First South Utility Construction, Inc.	"Pot-Fill"	--	Complete	--	Withdrawn/No Action		Sep-02	8/8/2008	4/8/2004	Old field test site on I 675 that is still in good shape. Need 2 new sites, one in north GA and one in south GA-I75, Bibb County, James M. -- Field Test 11/09/02 -- NA due to the product failing the field tests on I-16 and I-20. --- Ramp to Candler Road; I-20 toward Carrollton, GA ***Dublin, GA test section came out after 3 months***
0209-1	Safety Coatings, Inc.	"Loop Guard Four"	--	Complete	--	Accepted		Sep-02	12/20/2004	11/18/2004	
0208-4	Safence, Inc.	"Safence" - Guardrail system (guardrail / tensioned wire rope barrier system)	--	Complete	--	No Application		Aug-02	9/5/2002	8/15/2002	Product rejected for applications on state roads.
0208-3	Tamaqua Cable	"Power Duct"	--	Complete	--	Accepted		Aug-02	9/5/2002	8/15/2002	For Lighting applications. Specifications are located in section 682.
0208-2	Crafcoc, Inc. (Formally	"Matrix Blue Bridge Expansion Joint System"	--	Complete	--	Withdrawn/No Action		Aug-02	9/5/2002	8/15/2002	New Mexico DOT approved per APEL, Contact Brian Summers for site location for test. Need test site 01/12/04.
0208-1	Live Earth	"Live Earth"	--	Complete	--	Withdrawn/No Action		Aug-02	9/5/2002	8/15/2002	Sample to lab for PH reading of 6.65. Sent to agronomist for testing
0207-3	Sound Fighter	"LSE Noise Barrier Wall System"	--	Complete	--	Accepted		Jul-02	6/12/2009	5/21/2009	Product does not meet with GDOT specified design policy for sound
0207-2	Bentofix	"Bentofix thermal lock clay liner"	--	Complete	--	No Application		Jul-02	9/5/2002	8/15/2002	File product data information in case an application arises.
0207-1	Pavetech	"Matrix 502" (Asphaltic Plug Joint)	--	Complete	--	No Application		Jul-02	9/5/2002	8/15/2002	The State of Georgia DOT stopped using asphaltic plugs due to
0206-5	U-Tech	"Weedender"	--	Complete	--	Allow the use at		Jun-02	6/7/2010	5/20/2010	6-7-10 committee recommended the dept. allow the use of this
0206-4	Safety Base, Ltd.	"Safety Base SB500 Series Breakaway Couplings"	--	Complete	--	No Application		Jun-02	9/5/2002	8/15/2002	At this time.
0206-3	Rhino Safety	"Rhino Barriers"	--	Complete	--	Accepted		Jun-02	9/17/2002	8/15/2002	with test level 2 conditions (45 mph or less) - Get letter of approval
0206-2	Pavetech International	"ISAC (Interlayer Stress Absorbing Composite)"	--	Complete	--	Withdrawn/No Action		Jun-02	1/7/2003	11/19/2002	Lab Test 8/15/02 ; Large Sample (40"x40") Needed. -- Need test site.01/12/04

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of Status Change	Date of last NPE Meeting	Comments
0206-1	Klemmfix GMBH	"The Enhancer" Mini Curb	--	Complete	--	No Application		Jun-02	9/5/2002	8/15/2002	
0205-1	Sign Support System Corporation	"Break Out"	--	Complete	--	Withdrawn/No Action		May-02	6/2/2004	??	??
0204-09	Fritz-Pak	Standard Delayed Set	--	Complete	--	No Application		Apr-02	6/2/2004		No Application due to failure of Lab Test
0204-08	Fritz-Pak	Mini-Delayed Set	--	Complete	--	No Application		Apr-02	6/2/2004		No Application due to failure of Lab Test
0204-07	Fritz-Pak	Super Air Plus	--	Complete	--	No Application		Apr-02	6/2/2004		No Application due to failure of Lab Test
0204-06	Fritz-Pak	Air Plus	--	Complete	--	No Application		Apr-02	11/21/2006		Product "Air Plus" is listed on QPL-13.
0204-05	Bryson Products.	Fleet - MT 350	--	Complete	--	Accepted		Apr-02	5/29/2002	5/16/2002	
0204-04	Ennis Paint, Inc.	Flame Tape	--	Complete	--	Accepted		Apr-02	12/08/03	11/20/03	Accepted under QPL-74, Preformed Plastic Markings.
0204-03	Work Area	Manhole Protector Ring	--	Complete	--	Accepted		Apr-02	5/29/2002	5/16/2002	
0204-02	Brite-Line	Drop-On-Line	--	Complete	--	Withdrawn/No Action		Apr-02	5/29/2002	5/16/2002	Need test site. 01/12/04
0204-16	Bryson Products.	Type I Alternate Guardrail End Treatment	--	Complete	--	Accepted		Apr-02	1/7/2003	11/19/2002	Action Pending 5/16/02 ; Waiting for FWHA approval letter showing
0204-15	The Yodock Wall	Yodock Traffic Control System	--	Complete	--	Accepted		Apr-02	3/17/2010	5/15/2008	Accepted 2001 for test level 3 and 2001M for test level 2
0204-14	R. J. Watson	Unr-Tron Joint Sealant	--	Complete	--	Withdrawn/No Action		Apr-02	5/29/2002	5/16/2002	Need test site. 01/12/04
0204-13	R. J. Watson	Tron-Flex Elastomeric Concrete	--	Complete	--	Withdrawn/No Action		Apr-02	5/29/2002	5/16/2002	Need test site. 01/12/04
0204-12	Fritz-Pak	Superscizer 7	--	Complete	--	No Application		Apr-02	9/28/2004	8/19/2004	
0204-11	Fritz-Pak	Superscizer 5	--	Complete	--	No Application		Apr-02	6/2/2004		No Application due to failure of Lab Test
0204-10	Fritz-Pak	Superscizer 1	--	Complete	--	No Application		Apr-02	6/2/2004		No Application due to failure of Lab Test
0204-01	Traffic Distributor Links, Inc. -Bunzl Extrusion Tacoma, Inc. Now 06/2007 company Filtrona Extrusion	Flex-Guide 300 Curb System	--	Complete	--	Accepted		Apr-02	3/16/2009	2/19/2009	Field Test 5/16/02
0203-7	Southeast Resins.	SR-2000 Concrete Repair	--	Complete	--	Accepted		Mar-02	12/08/2003	11/20/03	Waiting and Ready to Field Test ASAP -- A test site was installed,
0203-6	Flying "W"	Plastic Pipe	--	Complete	--	Accepted		Mar-02	9/5/2002	8/15/2002	Falls under Section 682 / Accepted
0203-5	Pecora	Pecora 301	--	Complete	--	Accepted		Mar-02	5/29/2002	5/16/2002	Test started 5/20/02 Tues. South of Cordele, GA Monitor this every 6
0203-4	Bryson Products, Central Fabricators	X-Post	--	Complete	--	No Application		Mar-02	9/18/2002	8/15/2002	
0203-3	The Yodock Wall	Yodock Traffic Control Device with 13 Kit	--	Complete	--	Accepted		Mar-02	5/29/2002	5/16/2002	Accepted as a Type III barricade -- QPL-34
0203-2	Flex Stake, Inc.	EZ Drive (EZ-2) Marker	--	Complete	--	Accepted		Mar-02	5/29/2002	5/16/2002	EZ-2 driver marker only
0203-1	The Yodock Wall Company, Inc.	Yodock Traffic Control Device Model 2001 & 2001 M (barrier)	--	Complete	--	Accepted		Mar-02	6/26/2007	5/16/2007	Conditional Acceptance: Use as a longitudinal channelizing barricade 1) In work zones with vehicular speeds 45 mph or less 2) In work zones where tubular product is used in lieu of concrete blocks
0202-4	Erosion Control Supply Source Inc.	Soil Master	--	Complete	--	No Application		Feb-02	3/21/2002	2/21/2002	
0202-3	Ladtech Inc..	HDPE Recycled Adjusting Rings (manhole riser ring)	--	Complete	--	Accepted		Feb-02	6/23/2003	4/19/2002	Action Pending 2/21/02 ; Committee vote to Accepted 4/11/02
0202-2	SMI Steel-Southern Post Company	T-Post	--	Complete	--	No Application		Feb-02	3/21/2002	2/21/2002	
0202-1	Mineral Resource Technologies, Inc	ArmorCem	--	Complete	--	Accepted		Feb-02	5/29/2002	5/16/2002	
0201-3	Donald E. Sychra,	Georgia Panels A and B	--	Complete	--	Accepted		Jan-02	11/9/2006	8/29/2002	Accepted for worksite erosion control best management practice
0201-2	J.W. Hackett &	Dura Curb	--	Complete	--	Accepted		Jan-02	3/7/2002	2/21/2002	Similar Products NPE 0008-3 & NPE 9607-4
0201-1	Barrier Systems, Inc.	TAU-II Crash Cushion	--	Complete	--	Accepted		Jan-02	9/17/2002	8/15/2002	Action Pending 2/21/02
0112-1	Atlanta Corrugating	Max Flow Spiral Rib Pipe	--	Complete	--	Accepted		Dec-01	9/10/2003	8/21/2003	Action Pending 2/21/02 ; Review Bridge and Structural Design
0110-7	Amity Plastics Limited	Plastic Guardrail Posts	--	Complete	--	No Application		Oct-01	3/7/2002	2/21/2002	
0110-6	Road Products,	Zelflex	--	Complete	--	No Application		Oct-01	2/27/2004	2/19/2004	Product was installed in the longitudinal and transverse joints on I-75

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>	
0110-5	Wood Tech, LLC	Wood Mulch, Compost Blend	--		Complete	--	Accepted		Oct-01	5/6/2003	(5/6/2003) Per GA specifications now in place.	
0110-4	Monty's Plant	Monty's 4-15-12	--		Complete	--	Withdrawn/No Action		Oct-01		Evaluation by State Agronomist.	
0110-3	Coating Solutions	Polycoat Polyurea Coating	--		Complete	--	Withdrawn		Oct-01		Need further information Never sent in information,	
0110-2	TAPCO Traffic & Parking Control	V-LOC Socket System	--		Complete	--	Accepted		Oct-01	1/7/2003	11/19/2002	Field Test 5/16/02 ; Action Pending 11/15/01 ; Reviewed by MAU
0110-1	Durham Geo	TR-3000 Storm Water Sampler	--		Complete	--	Withdrawn/No Action		Oct-01		11/15/2001	Committee does not evaluate these products.
0109-3	Consolidated	Organic Soil Builders, Premium Compost	--		Complete	--	Accepted		Sep-01			(5/6/2003) Per submittal to pass spec.
0109-2	Water's Edge	Stabilator Erosion Prevention System	--		Complete	--	Accepted		Sep-01	12/4/2001	11/15/2001	On a project by project basis.
0109-1	Trinity Industries,	King Block	--		Complete	--	Accepted		Sep-01	12/4/2001	11/15/2001	Alternate to current approved Block Outs
0108-8	Sargent Nutrients	Georgia Natural Compost	--		Complete	--	Accepted		Aug-01			(5/6/2003) Per submittal to spec.
0108-7	General	High Density Polyethylene Plastic Ducts	--		Complete	--	Withdrawn/No Action		Aug-01	8/29/2001	8/16/2001	Evaluation by Bridge Design & OMR Concrete
0108-6	Scrub Oak Technologies, Inc.	SAVA (Semi-Active Vibration Absorber)	--		Complete	--	No Application		Aug-01	8/29/2001	8/16/2001	
0108-5	Gromor Organics	Gromor	--		Complete	--	Accepted		Aug-01			(5/6/2003) For erosion control & soil filter Per submittal to spec.
0108-4	Road Kare Ltd (Astucio (UK)	Astucio Solar Lite Intelligent Road Stud	--		Complete	--	Withdrawn/No Action		Aug-01	9/6/2001	8/16/2001	
0108-3	Road Kare Ltd (Astucio (UK)	Astucio Intelligent Flush Stud	--		Complete	--	Withdrawn/No Action		Aug-01	9/6/2001	8/16/2001	Don Wishon keeps up with this one.
0108-2	Global Recycled Plastic Prod., Inc.	Porta Curb	--		Complete	--	No Application		Aug-01	8/29/2001	8/16/2001	
0108-1	U.S. Bridge, Div.	Waren Truss Bridges	--		Complete	--	Withdrawn/No Action		Aug-01	8/29/2001	8/16/2001	Evaluation by Bridge Design
0107-1	Capital Services	ProCrete NH	--		Complete	--	Withdrawn		Jul-01			(5/6/2003) No material sent in.
0106-1	Alcovy-20	Poultry Gold	--		Complete	--	Accepted		Jun-01	8/29/2001	8/16/2001	
0105-6	Lordon, Inc.	BriteSide, Reflective Strips	--		Complete	--	No Application		May-01	12/23/02	11/19/02	Office of Construction, and Maintenance.
0105-5	Seaboard Asphalt	Clippership SE-2000 Dustdown	--		Complete	--	Allowed		May-01	5/31/2001	5/17/2001	Contractor responsible for dust control
0105-4	D.S. Brown	Delpatch Elastomeric Concrete	--		Complete	--	No Application		May-01	04/01/02	05/17/01	Test started on Oct. 18, 2001 and the OSR 2000 and Delcrete Elastomeric
0105-3	Watson Bowman	Wabo Guardian Bridge Deck System	--		Complete	--	Withdrawn/No Action		May-01	5/31/2001	5/17/2001	Review by Bridge and Structural Design
0105-2	W.R. Grace	Grace Structural Fiber	--		Complete	--	Accepted		May-01	8/29/2001	8/16/2001	ASTM C-1116
0105-1	Cherokee Culvert	Hydra-Cor	--		Complete	--	Accepted		May-01	2/11/2004	8/16/2001	Review by Bridge and Structural Design & Recommended to
0104-6	American	Recyclex TRM	--		Complete	--	Accepted		Apr-01	12/12/2001	12/12/2001	QPL-49 GDOT Std. Spec 710
0104-5	Orange Products,	Orange Slicker	--		Complete	--	Withdrawn/No Action		Apr-01	12/4/2001	11/15/2001	Product evaluated under current specifications.
0104-4	Terrabind International Inc./ Rayonier-Specialty Fernandina Mill Pulp Products	TBI 66TM Stabilizer	--		Complete	--	No Application		Apr-01	5/29/2002	5/16/2002	Lab Test 5/17/01
0104-3	U.S. Traffic Corporation dba Display Solutions	Sunray 390 and Sunray Mini Full Matrix	--		Complete	--	Withdrawn		Apr-01			
0104-2	U.S. Traffic Corporation dba Display Solutions	Sunray VM 300	--		Complete	--	Accepted		Apr-01	5/31/2001	5/17/2001	
0104-1	Piedmont National Corporation/ 3M company/Bonding Systems Div.	3M VHB Acrylic Foam Tape	--		Complete	--	Accepted		Apr-01	5/31/2001	5/17/2001	
0103-4	FORTA Corporation	Forta Ferro	--		Complete	--	Accepted		Mar-01	8/29/2001	8/16/2001	ASTM C-1116
0103-3	Central Fiber Corporation	Spraymatt	--		Complete	--	Accepted		Mar-01		8/1/2001	Field Test underway on Homer-Bypass; listed in QPL 62
0103-2	Serrot Paving	OSR-2000	--		Complete	--	No Application		Mar-01	04/01/02	5/17/2001	Test started on Oct. 18, 2001 and the OSR 2000 and Delcrete Elastomeric
0103-1	Serrot Paving	BD-2000	--		Complete	--	No Application		Mar-01	1/16/2004	5/17/2001	"No Application"-- The Georgia DOT has a current Specification and
0102-5	Jim Chandler	The WorkZoNET	--		Complete	--	Accepted		Feb-01	5/31/2001	5/17/2001	Allowed for use on Department Projects at Discretion of Contractor.

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of letter or Status Change	Date of last NPE Meeting	Comments
0102-4	Superior Products International, Environmental Products, Inc.	Rust Grip	--	Complete	--	Accepted & No Application		Feb-01	2/23/2001 03/09/2007	2/15/2007	Accepted for use by the Office of Maintenance for Guard Rails -- No Application on coating Bridges (Bridge Maintenance)
0102-3	Kelken	Keligrout and Keligrout 101P	--	Complete	--	Accepted		Feb-01	5/31/2001	5/17/2001	No Application and Lab Test 2/23/2001 ; Keligrout No Application due
0102-2	Advance Traffic	ATM 280 Hide-A-Line	--	Complete	--	Accepted		Feb-01	4/4/2001	2/15/2001	"Accepted" on a project to project basis...at discretion of Engineer.
0102-1	Chem Rex Inc.	Masterflow 1205 Cable Grout	--	Complete	--	Withdrawn/No Action		Feb-01	2/15/2001	2/23/2001	Check with concrete/myron Accepted on a project to project basis.
0101-8	Armorcast	HD20 Load Rated Manhole Assembly	--	Complete	--	Withdrawn		Jan-01			Review by Traffic Operations and Bridge Design No additional
0101-7	Cogent	Cordonator	--	Complete	--	Withdrawn		Jan-01			Not equivalent to channelizers currently used. No sample sent.
0101-6	Deery American Corp.	Deery American Level & Go Mastic	--	Complete	--	Accepted		Jan-01	2/23/2001	2/15/2001	Accepted via Special Provision --- Similar to NPE # 9802-4 & NPE # 0008-5 See Fiberscreed File. Ref.# NPE 9802-4 & 0101-6
0101-5	Trinity Industries, Inc.	Dent Breakaway Bolt	--	Complete	--	Accepted		Jan-01	3/15/2001		
0101-4	Valley Rubber LLC	Val-Safe-Block	--	Complete	--	Accepted		Jan-01	10/3/2001		6 and 8 inch offset blocks. 6" block approved for retrofit and 8" for
0101-3	S-Square Tube	Nex Sign Support System	--	Complete	--	No Application		Jan-01	2/23/2001	2/15/2001	Department not willing to approve another sign shape.
0101-2	East Jordan Iron Works (Formally EIW)	Infra Riser	--	Complete	--	Accepted		Jan-01	3/7/2007	7/15/2013	After field test (requested in Feb. 2001) showed product did not meet GDOT requirements because of compression and manhole cover
0101-1	Erth Products,	Erth Food Organic Composted Fertilizer	--	Complete	--	Accepted		Jan-01	3/7/2002	2/1/2002	Soil Berms, Soil Fill, and shoulder fill
0011-9	W.R. Meadows,	Seal Tight Safe Seal 3405	--	Complete	--	Withdrawn		Nov-00			Pending Lab Test. No material sent for lab test.
0011-8	Standard Concrete Products, Inc	Right of Way Markers	--	Complete	--	Accepted		Nov-00	12/5/2000	11/16/2000	
0011-7	Standard Concrete	Pre-cast Concrete Temporary Barrier	--	Complete	--	Withdrawn		Nov-00			Request addition design information from manf. Additional information
0011-6	Standard Concrete	Pre-Cast Grade Rings for Grade Adjustments	--	Complete	--	Withdrawn		Nov-00			No material sent for testing.
0011-5	Omega Paving & Construction,LLC	International Enzymes "Pave Zyme"	--	Complete	--	Withdrawn/No Action	Resubmitted Jan 2013 Waiting for Requested Info	306	41291	3/2/2001	Resubmitted in Jan. 2013. Awaiting requested info. No Action for over a year.
0011-4	Zurn Industries	High Capacity Slotted Drain	--	Complete	--	Accepted		Nov-00	3/7/2002	2/21/2003	Review by Urban Design
0011-3	Rolanka	Water Save Polymers	--	Complete	--	Allowed		Nov-00	8/29/2001	8/16/2001	Field Test by Maintenance Landscaping
0011-2	Rolanka	BioD Weed Mat	--	Complete	--	No Application		Nov-00	8/29/2001	8/16/2001	Field Test by Maintenance Landscaping
0011-11	Greenstreak	Speed Dowel	--	Complete	--	Accepted		Nov-00	2/23/2001	2/15/2001	For use in Concrete Header Expansion Joints.
0011-10	Greenstreak	G-Seal	--	Complete	--	No Application		Nov-00	2/23/2001	2/15/2001	Not for highway use
0011-1	Rolanka	BioDWatt & Bio D-Roll	--	Complete	--	Accepted		Nov-00	8/29/2001	8/16/2001	Allowed 8/16/2001 ; BioD-Roll ; Field Test by Construction and
0010-8	Concrete Precast	Whisper Wall	--	Complete	--	Approved		Oct-00	12/5/2000	11/16/2000	Review by Bridge Design
0010-7	Advanced Traffic	ATM Rumble Strips	--	Complete	--	No Application		Oct-00	9/8/2008	8/21/2008	8-21-08 - reconsidered - dept does not employ use of rumble
0010-6	Northwest Pipe	Poz-Loc Slip Base , Socket System	--	Complete	--	No Application		Oct-00		11/16/2000	No Application 11/15/01
0010-5	Northwest Pipe	SQ Post galvanized slip-base system	--	Complete	--	Accepted		Oct-00	12/4/2001	11/15/2001	Pending revision of specification
0010-4	Map-Crete Concrete Products	Map-Crete Concrete Fence	--	Complete	--	No Application		Oct-00	12/5/2000	11/16/2000	
0010-3	Mary Ann Industries, Inc.	Geo Hay Curb Inlet Filter	--	Complete	--	Allowed		Oct-00		8/16/2001	
0010-2	Southeast Resins,	Final Fixx CRS (Concrete Repair Systems)	--	Complete	--	No Application		Oct-00	12/5/2000	11/16/2000	Review and Field Test by Bridge Maintenance. No further contact with
0010-1	Barrier Systems,	Abosrb 350 Crash Cushion	--	Complete	--	Accepted		Oct-00	8/29/2001	8/16/2001	Accepted as an alternate to sand barrels in temporary
0008-6	TC MiraFi	Mirafi Bitutex-Composite	--	Complete	--	No Application		Aug-00	2/23/2001	2/15/2001	Lab Test 8/17/2000 ; Lab Test Complete. Request test data from
0008-5	Deery American	Recessed Repair Mastic	--	Complete	--	Accepted		Aug-00	2/23/2001	2/15/2001	See Fiberscreed File. Ref.# NPE 9802-4 & 0101-6
0008-4	Rubber Tough	Rumble Strips	--	Complete	--	Withdrawn		Aug-00	8/25/2000	8/17/2000	Committee Requests data from other states.
0008-3	Rubber Tough	Lane Maker	--	Complete	--	Accepted		Aug-00	8/25/2000	8/17/2000	Alternate to Quick Kurb --- Similar Products NPE 0201-2 & NPE 9607-
0008-2	SSL	MSE Plus, Retaining Walls	--	Complete	--	Withdrawn/No Action		Aug-00	8/25/2000	8/17/2000	Review by Bridge and Structural Design
0008-1	Traffix Devices Inc.	Scorpion 10,000 TMA - Truck Mounted Attenuator	--	Complete	--	Accepted		Aug-00	8/25/2000	8/17/2000	
0007-2	Polybackfill, Inc.	StructureSet	--	Complete	--	Accepted		Jul-00	12/5/2000	11/16/2000	Polyurethane Foam for back filling sign post. Product is FHWA
0007-1	Rib LOC Pipe line	Expandapipe	--	Complete	--	Accepted		Jul-00		8/17/2000	PVC Structural rehabilitation of deteriorated Storm Drains. Project to
0006-4	WHIRLYGIG Company	WHIRLYGIG	--	Complete	--	Allowed		Jun-00	8/25/2000	8/22/2000	Manhole riser system.
0006-3	Applied	Polycon "BD-2000 / E-Krete"	--	Complete	--	Withdrawn/No Action		Jun-00	8/25/2000	8/17/2000	Bridge Deck Overlay System. Test Section currently installed on I-475
0006-2	Carsonite	The Sound Barrier	--	Complete	--	Accepted		Jun-00	NA	8/17/2000	Same as currently approved Sound Barrier from Carsonite but minus

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of letter or Status Change	Date of last NPE Meeting	Comments
0006-1	Traffic Maintenance Attenuators, Inc.	U-MAD TMA -- Truck Mounted Attenuator	--	Complete	--	Accepted		Jun-00	8/25/2000	8/17/2000	
0005-4	Bay Saver, Inc.	Bay Saver-- Separation System	--	Complete	--	No Application		May-00	12/8/2003	11/20/2003	
0005-3	James Hardie	Fibre Reinforced Concrete Pipes	--	Complete	--	Rejected		May-00	3/28/2001	2/23/2001	Field Test 6/8/2000 ; Field Test Began December 2000 in Metter GA
0005-2	Cammco Inc.	Plastic Blockout	--	Complete	--	Accepted		May-00		8/17/2000	No Application 6/8/2000 ; Product being evaluated by Road Design;
0005-1	Sekisui Jushi Corporation	Linear Pointer	--	Complete	--	Withdrawn/No Action		May-00	6/20/2000	6/8/2000	Begun on 8/28/01.
0004-3	Intergrated Paving	Street Print Pavement Texturing System	--	Complete	--	Accepted		Apr-00	8/29/2001	8/16/2001	Allowed ; Imprinting & Paint on Asphalt Surfaces
0004-2	The J.D. Russell	Reflex Rubber Expansion Joint	--	Complete	--	Accepted		Apr-00	6/20/2000	6/8/2000	Rubber Expansion Control Joint
0004-1	Recycled Rubber	DURO-Trim	--	Complete	--	Withdrawn		Apr-00	NA	6/8/2000	Rubber Anti-Vegetation Tile No field test material sent.
0002-4	Crafco Inc.	Crafco "Poly Patch" Hot pour asphalt repair material for potholes and large cracks.	--	Complete	--	Approved		Feb-00	2/25/2000	2/17/2000	Product to Field Tested at City of Madison Airport. Runway overlay project, and Rockdale County Airport - Madison & Oxford, GA
0002-3	Yodock Wall Company, Inc.	Yodock Barrier Model 2001M 32 inch Tall. Water filled barrier wall	--	Complete	--	Accepted		Feb-00	2/25/2000	2/17/2000	
0002-2	Yodock Wall Company, Inc.	Yodock Barrier Model 2001 46 inch Tall Water filled barrier wall.	--	Complete	--	Accepted		Feb-00	2/25/2000	2/17/2000	Pending FHWA Approval Letter
0002-1	American Signal company	CMS GP232 Truck Mounted Changeable Message Sign.	--	Complete	--	No Application		Feb-00	3/23/2000	2/17/2000	Product does not meet all Specs. for message boards.
0001-2	Best Management Products Inc.(East Jordan Iron Works, Inc.)	Snout Oil & Debris Stop	--	Complete	--	No Application		Jan-00	2/25/2000	2/17/2000	
0001-1	Concrete Impressions, Inc. (Precast Concrete)	Imprecon Sound Barrier or Screenwall.	--	Complete	--	Withdrawn/No Action		Jan-00	2/25/2000	2/17/2000	Textured Sound Wall aspect of Product Approved. System Approval pending review by Bridge Design
9912-2	American Electronic Sign	Guardian Trilux-1 PCMS Jr. Changeable Message Sign	--	Complete	--	No Application		Dec-99	3/22/2000	2/17/2000	Product does not meet all Specs. for message boards.
9912-1	American	Vehicle Mounted Changeable Message Sign.	--	Complete	--	No Application		Dec-99	3/22/2000	2/17/2000	Product does not meet all Specs. for message boards.
9911-6	Mitsubishi	ALPOLIC composite sign material	--	Complete	--	Accepted		Nov-99	4/18/2000	4/18/2000	In progress. 3/24/00
9911-5	Mary Ann	GEO-Hay recycled carpet fiber.	--	Complete	--	Accepted		Nov-99	8/29/2001	8/16/2001	In progress. 3/24/00
9911-4	Swarco Industries,	Rumbler, Reflective Rumble Strips.	--	Complete	--	Withdrawn		Nov-99		11/23/1999	More information from applicant requested Test data never received.
9911-3	Contech	Metal Stab Joints for Corrugated Steel Pipe	--	Complete	--	Accepted		Nov-99	12/5/2000	11/16/2000	Use limited to grades less than 10% and cannot be used in slope drain
9911-2	Contech	Plastic Stab Joints for Corrugated Steel Pipe	--	Complete	--	Accepted		Nov-99		12/5/2000	Pending 3/24/00
9911-1	American Wood	Wood Flour, filler for Asphalt Mixes	--	Complete	--	Withdrawn		Nov-99			More information from applicant requested
9910-2	Work Area Protection	Cobra Electronics, Cobra Safety Alert Traffic Warning System	--	Complete	--	No Application		Oct-99	11/23/1999	11/18/1999	Committee to determine current policies on electronic equipment used by Department
9910-1	Environmental	Patch-It, Epoxy pot hole repair	--	Complete	--	No Application		Oct-99			Manf. working with Mavin Zundel Maintenance No field test material
9909-2	Oldcastle Precast	Waffle Box, Precast drainage structure	--	Complete	--	Accepted		Sep-99	5/31/2001	5/17/2001	Action Pending 11/16/2000 ; Review by Road and Bridge Design.
9909-1	American	Curlex Sediment Log	--	Complete	--	Accepted		Sep-99	9/12/2000	9/1/2000	Pending 2/24/00 Accepted as alternate to haybales.
9908-4	IntePlast Group	InteCel PVC Celuka sheet substrate for work area signs.	--	Complete	--	Accepted		Aug-99	2/23/2001	2/15/2001	Field Test 8/26/1999 ; Field tested on I-85 HOV project. Accepted as an alternate to current approved construction signs
9908-2	Hammer's Plastic	Various Recycled Plastic Products	--	Complete	--	No Application		Aug-99	9/1/1999	8/26/1999	Information forwarded to equipment management
9908-1	Reflexite North	Roll Sign	--	Complete	--	Withdrawn		Aug-99	NA	NA	Product discussed No Action at this time.. Company has not sent
9907-6	Invisible Structures, Inc.	GrassPave 2 / Reinforce grass turf for use in high or heavy traffic areas. Use in occasional access drives , emergency access, parking bays, pedestrian traffic.	--	Complete	--	No Application		Jul-99	8/31/1999	8/26/1999	
9907-5	Invisible Structures, Inc.	SlopeTame 2 / Slope & Swell Erosion Prevention	--	Complete	--	No Application		Jul-99	8/31/1999	8/26/1999	
9907-4	Invisible Structures, Inc.	GravelPave 2 / Porous Pavement structure that tolerates high frequency and low speed traffic.	--	Complete	--	No Application		Jul-99	8/31/1999	8/26/1999	
9907-3	Invisible Structures, Inc.	DrainCore 2 / High Strength -High Volume Composite Drainage Core Structure for High way edge Drains, Foundation Walls, Retaining Walls, Tunnels.	--	Complete	--	Withdrawn		Jul-99	NA	8/3/2000	Lab Test 8/26/1999 ; No further contact with manufacturer.

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Recd</u>	<u>Date of Letter or Status Change</u>	<u>Date of Lab NPE Meeting</u>	<u>Comments</u>
9907-2	Magnolia Plastics, Inc.	Magnolop II / Loop Sealant Epoxy used for repairing potholes in concrete.	--	Complete	--	Rejected		Jul-99	8/31/1999	8/26/1999	Product field-tested by Maintenance with unsatisfactory results.
9907-1	Singleton	The Silt Saver	--	Complete	--	Accepted		Jul-99	5/3/2000	5/3/2000	Field Test 8/26/1999 ; In Progress.
9906-3	Ecraft of Florida,	Ecraft / High Stregth Non-Metallic Hand Rail	--	Complete	--	Accepted		Jun-99	8/27/1999	8/26/1999	Alternate for Ferrous Metal handrail, decision pending for alternate to
9906-2	Strongwell	Polycast / Pre-sloped Trench Drain System	--	Complete	--	Accepted		Jun-99	12/6/1999	8/26/1999	Alternate to existing side drain specification
9906-1	Leotek Electronics	TSL-12R-QE / LED Traffic Signal	--	Complete	--	No Application		Jun-99	8/27/1999	8/26/1999	Traffic Operations currently evaluating product
9905-3	Jim Chandler & Assoc.	Quad Guard Elite System (Energy Absorption Systems)	--	Complete	--	Accepted		May-99			Review by Office of Road Design
9905-2	Trinity Industries,	T.R.A.C.C. Attenuating Crash Cushion	--	Complete	--	Accepted		May-99		5/24/1999	Amended for Construction Work Zone Only. 8/3/00
9905-1	Piling Accessories	Piling Accessories Coupler	--	Complete	--	Withdrawn/No Action		May-99	6/1/1999	5/27/1999	Review by Geotech and Bridge Design
9904-1	K & K Systems	Solar Powered Safety Assist Lights	--	Complete	--	Accepted		Apr-99	12/5/2000	11/16/2000	Accepted without specification
9903-2	Cascade	Enviro Berm	--	Complete	--	Withdrawn		Mar-99	NA	3/24/2000	Action Pending ; Field Test ; Replaces Straw bale an Ditch Checks
9903-1	All Sign Products	30" Translucent Stop sign	--	Complete	--	Accepted		Mar-99	5/31/2001	5/17/2001	As alternate to 30" x30" Stop Sign"
9902-2	Rubber Polymer	RT 20/L:-17 Water Repellant	--	Complete	--	No Application		Feb-99	4/23/1999	3/4/1999	
9902-1	Ladtech Inc.	HKPE Recycled Adjusting Rings	--	Complete	--	Accepted		Feb-99	06/23/03	05/19/03	Action Pending ; No further contact 7/1/99 ; Per the NPE # 0202-3
9901-3	Life-Lite	Traffic Signal Light Control System	--	Complete	--	No Application		Jan-99		3/4/1999	Department does not use pre-emption on traffic signals.
9901-2	Bekaert	Dramix Steel Fibers	--	Complete	--	Accepted		Jan-99	3/10/1999	3/4/1999	Reinforcement Steel Fibers for Shotcrete.
9901-1	Specialty Materials (Chem-Lime,	Lime Kiln Dust	--	Complete	--	Accepted		Jan-99	3/10/1999	3/4/1999	Road Base Construction, Remediation , Stabilization, Solidification Accepted as a drying agent.
9812-1	Roadbind	RB Ultra Plus	--	Complete	--	No Application		Dec-98			Additive for stabilization of unpaved roads dust control applications
9811-4	Union Camp	Unitol DKG/Stable-X	--	Complete	--	No Application		Nov-98	3/10/1999	3/4/1999	Road Stabilizer designed to reduce the plasticity index for soils.
9811-3	Sign Socks, Inc.	SIGNSOCK™ Road Sign Covers	--	Complete	--	Accepted		Nov-98	1/13/1999	11/19/1998	Product may be used on construction and maintenance projects
9811-2	R. Hart Sales (Tri-America)	TA-500, Asphaltic emulsion sealant for detection loops..	--	Complete	--	No Application		Nov-98	1/12/1999	11/19/1998	Lab Test is completed and Traffic operations to do a Field Test. No Material Received for field test.
9811-1	Capital Services of New York Inc.	METAZEALExpansion / contraction preformed joint sealer and / or pressure relief seal for bridges.	--	Complete	--	Accepted		Nov-98	1/13/1999	11/19/1998	Product requires a two-year field evaluation. This product may have been installed on a Bridge project by COBB County D.O.T in December 1998
9810-1	Green Mountain International, Inc.	Mountain Grout "PR" Pot Hole and crack Repair in Concrete or Asphalt	--	Complete	--	No Application		Oct-98	3/31/1999	3/4/1999	Product failed Field Test. Conducted on I-675
9809-9	BTW	Recycled Plastic Fence Posts	--	Complete	--	Accepted		Sep-98	9/1/1999	8/26/1999	Alternate to Wood Fence Posts.
9809-2	Jim Chandler Absorption	Cushion Wall	--	Complete	--	Accepted		Sep-98	3/10/1999	3/4/1999	Call Michigan D.O.T. Maintenance and Traffic Operations to gain more information on this product. Site Specific.
9809-1	MC. Inc. (Hebel Building Systems)	Hebel Precast Autoclaved Aerated Concrete. (Sound Barrier Wall)	--	Complete	--	Accepted		Sep-98	5/6/1999	5/6/1999	Special Provision for Gwinnett County Project.
9808-1	R.J. Watson Inc.	Pitchmastic P.L.C. PmB Water Proofing Membrane. (Spray on waterproofing membrane for concrete.)	--	Complete	--	No Application		Aug-98	9/17/1998	8/27/1998	The Committee recommended that the Department initiate a Lab Test to gain additional information on this product.
9807-4	EYE Lighting	EYE Ignitron™ EN (Street Lighting)	--	Complete	--	Accepted		Jul-98	9/17/1998	8/27/1998	For maintenance applications only. Product not to be used for primary
9807-3	EYE Lighting International Of	EYE Sunlux Ultra Ace™ HPS EN (Street Lighting)	--	Complete	--	Accepted		Jul-98	9/17/1998	8/27/1998	For maintenance applications only. Product not to be used for primary installation.
9807-2	GTLC Incorporated (CSS Technology)	Road Bond EN-1 (Road base material stabilizer)	--	Complete	--	No Application		Jul-98	9/17/1998	8/27/1998	This Product appears to be the same product that was submitted from Dallas Roadway product (Road Stabilization treatment)from OIT International NPE# 9605-7. At that time the Committee was
9807-1	Permalok	Permalok Steel Pipe	--	Complete	--	Accepted		Jul-98	9/17/1998	8/27/1998	Accepted pending specification revision.
9806-4	Kryton International Inc	KIM (Krystol Internal Membrane)	--	Complete	--	Withdrawn		Jun-98		6/21/2000	Action Pending/Lab Test 8/27/1998 ; The Committee recommended that the Department initiate a Lab Test to gain additional information
9806-3	Solar Outdoor Lighting Inc	Solar powered lighting for highway signs	--	Complete	--	No Application		Jun-98	9/17/1998	8/27/1998	The Department is in the process of dismantling signs requiring outdoor lighting at this time, and there for the Committee has classified
9806-2	Fibercon International Inc.	Fibercon Steel Fibers (Fiber reinforced concrete)	--	Complete	--	Accepted		Jun-98	3/10/1999	3/4/1999	Accepted for use in Shotcrete Applications
9806-1	Nyloplast America Inc.,	"Nyloplast" PVC Drainage Inlets and Drain Basins	--	Complete	--	Accepted		Jun-98	8/25/2000	8/17/2000	Accepted as an alternate to GDOT 1035 Drain Basins. May only be used behind curb and gutter and out of travel lane.
9805-2	AKAM (USA)	Briffen Wire Rope Safety System	--	Complete	--	Approved		May-98	6/4/1998	5/28/1998	NCHRP 350 Report Received.
9805-1	Southern Pine	American Ecoboard, Inc.	--	Complete	--	Withdrawn/No Action		May-98	8/19/1998	5/28/1998	To be evaluated by the Office of Bridge Design.
9804-1	Road Systems Inc.	Fleat 350 Flared Energy Absorbing Terminal	--	Complete	--	Accepted		Apr-98	5/25/1998	5/28/1998	Accepted under GDOT Stand. Spec. 641 as Type 12 Guard Rail
9803-4	Gould & Assoc.	Multi Barrier MB-2 (Off The Wall Productions)	--	Complete	--	Accepted		Mar-98	3/10/1999	3/4/1999	Limited to uses intended
9803-3	Environmentally	Evercrete DPS	--	Complete	--	No Application		Mar-98	6/4/1998		Action Pending 5/28/1998 ; by Concrete Lab. Product in Lab for
9803-2	Capital Services of	EVAZOTE (gray)	--	Complete	--	Accepted		Mar-98	7/6/1999	7/6/1999	Two year Field Test. This product may have been installed on a Bridge

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Recd	Date of Letter or Status Change	Date of Last NPE Meeting	Comments
9803-1	Watson Bowman Acme	WABO® Two Part Self Leveling Silacone Sealant	--	Complete	--	Accepted		Mar-98	8/30/1999	5/25/1999	Completed two-year filed test and meets Lab requirements .for Type D Silicone
9802-6	Applied Polymer	APS Silt Stop "PAM"	--	Complete	--	Accepted		Feb-98	NA	8/5/1998	Action pending 2/26/1998 ; Field Tested 5/28/98 by Construction -- Pending for Department of Specification. Request Designation
9802-5	S.I. Storey Lumber Co.	Routed Timber Off set Block	--	Complete	--	Approved		Feb-98	3/20/1998	8/5/1998	Accepteded 2/26/1998 ; Need Special Provision Specification for a Test protocol
9802-4	Road Techs Inc. -- Now CR	Road Flex and Road Patch -- Fiberscreed and Fibercrete -- Robert D. Emfinger	--	Complete	--	Accepted		Feb-98	4/8/2003	2/20/2003	Lab Test 4/30/2001 ; Road Flex covered under GDOT spec.407. Road Patch hot applied material to be Field Test. Field Test in Progress
9802-3	Sherman Concrete	I.E.C.S. Concrete Gabions	--	Complete	--	Withdrawn/No Action		Feb-98	3/20/1998	2/26/1998	Evaluation by Bridge Design and GeoTech
9802-2	Enviro-Guard LLC	Quick-Guard Silt Anchor/Gauge	--	Complete	--	Accepted		Feb-98	3/9/1999	3/4/1999	Product Allowed without specification.
9802-1	Amoco Fabrics & Fibers Co.	SuperGro	--	Complete	--	Accepted		Feb-98	3/16/1999	3/4/1999	Std. Spec. 713
9801-1	Asphalt Materials,	T-Bond HMA Joint Tape	--	Complete	--	Withdrawn		Jan-98	NA	8/3/2000	No further contact with company.
9712-2	Lancaster	CP40 Piling	--	Complete	--	Accepted		Dec-97	3/20/1998	2/26/1998	
9712-1	The Scientex	ADAPTIR™	--	Complete	--	No Application		Dec-97	9/17/1998	8/5/1998	Action Pending 2/26/98;(Traffic Operations) to evaluate product---
9711-1	Carsonite International	Optishield (Above ground race way for fiber optic cable.	--	Complete	--	No Application		Nov-97	1/14/1998	11/25/1997	Department utilizes multiple cell conduit buried for fiber optic cable installations.
9710-4	Mineral Resource	Class C Fly Ash	--	Complete	--	Withdrawn		Oct-97	NA	3/24/2000	Action Pending 11/25/1997 ; To be conducted by OMR ; Lab Test 11/25/1997
9710-3	Parker International Ltd.	Radcon Formula #7	--	Complete	--	No Application		Oct-97	NA	11/25/1997	Product will react with Fly-Ash. Concrete used in Department projects must contain Fly Ash. NPE 7002-4 for PE 7004)
9710-2	Parker	Radcote Mineral Silicate Paint	--	Complete	--	Withdrawn		Oct-97	1/14/1998	3/24/2000	Action Pending 3/25/1998 ; Lab Test, ??? ; Material does meet
9710-1	Watson Bowman Acme	Wabo® Inverseal	--	Complete	--	Accepted		Oct-97		3/24/2000	Accepted per GDOT spec Special Provision 449 Preformed Silicone Joint.
9709-3	K and K Systems, Inc.	Safety Assist Lights Models: 100, 101, and 102	--	Complete	--	Accepted		Sep-97	9/17/1998	8/27/1998	No Application 11/27/1997 ; Not approved by FHWA. To be reconsidered by the Committee. Product has been evaluated by FHWA and we have the report. Also Contact Dick Forester for his alternate under Subsection 641.04 B.
9709-2	Road Systems Inc.	SKT-350 Sequential Kinking Terminal	--	Complete	--	Accepted		Sep-97	1/14/1998	11/25/1997	
9709-1	Gould & Associates, Inc.	Dirt Bag (Silt and Sediment control in discharch of pump water.)	--	Complete	--	Approved		Sep-97	1/14/1998	1998	Field Test 11/25/1997 ; Field Test completed. Results Satisfactory. ; Accepteded 1/15/1998 ; Need to write a material specification
9708-2	Resist-A-Chem	Resist-A-Chem 7022F Microsilica Modified Concrete	--	Complete	--	Accepted		Aug-97	5/20/1997	5/5/1997	Accepteded 8/28/1997 ; Under specification 441 ; Does Not Meet SOP-17 GDOT Std. Spec. 934
9708-1	Resist-A-Chem	Resist-A-Chem 7021F Microsilica Modified Concrete	--	Complete	--	Withdrawn		Aug-97	9/22/1997	8/28/1997	Product covered under Specification 623. Lab Tested 5/5/1997 ; Does not meet SOP-17 GDOT Std. Spec. 934
9707-2	Jim Chandler and Associates	Breakmaster® 350 (Guard Rail Anchorage Assembly)	--	Complete	--	Accepted		Jul-97		8/28/1997	Under specification 641 Type 10D.
9707-1	Proactive Environmental	Lead XTM (Lead abatement additive for sandblasting)	--	Complete	--	Withdrawn		Jul-97		8/28/1997	Product covered under GDOT Std. Spec. 535.
9705-3	Port City Pipe, Inc.	American Hwy. Products Steel Expandable Manhole Risers	--	Complete	--	Accepted		May-97	6/9/1997	5/28/1997	Under provision that product is compatible with existing system and have positive locks.
9705-2	Ameron International	Ameron Pole Products	--	Complete	--	Accepted		May-97	6/9/1997	11/25/1997	
9705-1	Oldcastle Precast	Bebo	--	Complete	--	Approved		May-97	8/19/1998	5/30/1997	Information has been sent to Bridge Design for Evaluation.
9704-8	Trinty Industries, Inc.	ADIEM-350 (Crash Cushion for concrete barriers)	--	Complete	--	Approved		Apr-97	NA		NO RECORD OF ACTION
9704-7	World Wide	EcoCrete™ - Snake Oil	--	Complete	--	Withdrawn/No Action		Apr-97	6/9/1997	5/28/1997	As of 7/14/98, no sample received from manufacturer for test.
9704-6	Applied	Elastic Cement EC	--	Complete	--	No Application		Apr-97	6/9/1997	5/28/1998	Product does not offer economical advantage
9704-5	Applied	Percrete	--	Complete	--	No Application		Apr-97	6/9/1997	5/28/1998	Product does not offer economical advantage
9704-4	Applied	Elastic Cement A/C	--	Complete	--	No Application		Apr-97	6/9/1997	5/28/1998	Product does not offer economical advantage.
9704-3	Environmentally	Duramer Polymers and Elastomers	--	Complete	--	No Application		Apr-97	6/9/1997	5/28/1997	Product does not fulfill a real need for Dept.
9704-2	Aztec Concrete	Aztec EZ Chair	--	Complete	--	Approved		Apr-97	1/14/1998	8/6/1998	Accepteded 11/25/1997 ; Subsequent to the Department revising the Standard Specifications ; Need Specification
9704-1	Aztec Concrete	Aztec EZ Lok Slab Bolster	--	Complete	--	Accepted		Apr-97	1/14/1998	11/25/1997	Subsequent to the Department revising the Standard Specifications.
9703-7	Envirosafe	Trojan Masonry Sealer	--	Complete	--	No Application		Mar-97	6/9/1997	5/28/1997	Product does not fulfill a real need for Dept.
9703-6	Envirosafe	Efflorescence Remover	--	Complete	--	No Application		Mar-97	6/9/1997	5/28/97	Product does not fulfill a real need for Dept.
9703-5	Envirosafe	Enviro-Clean Degreaser / Cleaner	--	Complete	--	No Application		Mar-97	6/9/1997	5/28/1997	Product does not fulfill a real need for Dept.
9703-4	Envirosafe	Rust / Stain Remover	--	Complete	--	No Application		Mar-97	6/9/1997	5/28/1997	Product does not fulfill a real need for Dept.
9703-3	Envirosafe	Nu Look Concrete Cleaner	--	Complete	--	No Application		Mar-97	6/9/1997	5/28/1997	Product does not fulfill a real need for Dept.
9703-2	Envirosafe	Algae / Mildew Retardant	--	Complete	--	No Application		Mar-97		5/28/1997	Product does not fulfill a real need for Dept.

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Recd	Date of letter or Status Change	Date of last NPE Meeting	Comments
9703-1	Aqua Surface	AquaSurTech D45	--	Complete	--	Withdrawn		Mar-97	6/9/1997	5/28/1997	Department uses water based bridge paint.
9702-2	Syro, Inc. A Trinity	MPS-350 III	--	Complete	--	No Application		Feb-97	1/11/1999	5/28/1997	Meets NCHRP 350, Level 3. Committee concerned with
9702-1	Hardy	Hardy Chair-Lok	--	Complete	--	No Application		Feb-97	6/9/1997	5/28/1997	Department does not continually reinforce concrete pavements. No
9611-1	General Railway	AuroraTM LED Highway Crossing Signal	--	Complete	--	Accepted		Nov-96	1/24/1997	12/11/1996	Railroad crossing flasher warning signal. (LED)
9610-3	Jim Chandler Associates	QuadGuard TM System (Energy Absorption Systems)	--	Complete	--	Accepted		Oct-96	1/24/1997	12/17/1996	As permanent crash cushion.
9610-2	Southwestern	Poz-Loc® Slipbase System	--	Complete	--	No Application		Oct-96	1/24/1997	12/17/1996	Product does not provide clear advantage over products currently
9610-1	Triangular Silt Dike	Triangular Silt Dike	--	Complete	--	Accepted		Oct-96	NA	8/5/1998	Need Specification under erosion control
9610-1	Triangular Silt Dike	Triangular Silt Dike	--	Complete	--	Accepted		Oct-96	1/14/1998	11/25/1997	Approved as alternate to Hay Bales. Pending Acceptance of
9609-1	Protection	Big Foot Self Ballasting Channelizer	--	Complete	--	Accepted		Sep-96	1/24/1997	12/17/1996	Provided product meets GDOT Std. Spec. 150, and as outlined in the
9608-2	Brite-Line	Vibraline	--	Complete	--	No Application		Aug-96	NA	NA	Action Pending 8/28/1996 ; By Maintenance to be coordinated by
9608-1	TechStar, Inc.	TechStar W-Seal	--	Complete	--	No Application		Aug-96	9/6/1996	8/28/1996	Action Pending 8/28/1996 ; State Bridge Maintenance Engineer to
9607-4	Klemmfix GMBH (Qwick Kurb™)	Qwick Kurb Inc.(Temp./Long Term Traffic Control Device.	--	Complete	--	Accepted		Jul-96	NA	8/28/1996	(Formerly PE#9508-4) Action Pending 8/28/1996 ; Forwarded to Traffic Operations Railroad Section. They are to find a test location for
9607-3	Brite-Line Industries, Inc.	Deltaline XRP (Extended Reflective Performance Pavement Marking Tapes)	--	Complete	--	Withdrawn		Jul-96	NA	8/5/1998	Action Pending 8/28/1996 ; Field Test ; By Maintenance to be coordinated by this office. This office was to notify as to location and
9607-2	U.S. Highway Products, Inc.	Fiber-Brite (Fiberglass reinforced plastic signs)	--	Complete	--	No Application		Jul-96	9/6/1996	8/28/1996	Department uses aluminum for highway signs and fiberglass signs offer no clear advantage.
9607-1	Poly Systems, Inc.	Culvert Renew	--	Complete	--	Accepted		Jul-96	9/6/1996	8/28/1996	Department will initiate specification to cover product. GDOT
9606-7	Pennzoil Products	PennzSupress D	--	Complete	--	No Application		Jun-96	9/6/1996	8/28/1996	For use as a dust palliative. Information forwarded to Geo Tech for
9606-6	Hutchins	Linelite (Hwy lane lighting system)	--	Complete	--	No Application		Jun-96	9/6/1996	8/28/1996	GDOT utilizes other products for this function.
9606-5	Whisper Wall	Whisper Wall Barriers	--	Complete	--	No Application		Jun-96	6/9/1997	5/28/1997	Action Pending 8/28/1996 ; Need more information. Product form to
9606-4	Kenco	Watchdog Perimeter Intrusion Alarm	--	Complete	--	Withdrawn		Jun-96	9/6/1996	3/24/2000	Action Pending 8/28/1996 ; Waiting on report from Research on
9606-3	Borode, Inc.	Road Atlas (Adjustable Form for Bridges)	--	Complete	--	No Application		Jun-96	9/6/1996	8/26/1998	Contractors are allowed to use this product.
9606-2	Eastern Metal/USA (Action West)	Work Zone Alarm	--	Complete	--	Withdrawn		Jun-96	9/6/1996	8/28/1996	Waiting on report from Research on work area intrusion alarm systems.
9606-1	Eastern	Flashing STOP/SLOW Paddle Signs	--	Complete	--	Accepted		Jun-96	9/6/1996	8/28/1996	Meet current MUTCD and 2100 mm Shaft.
9605-9	Creative Building	Dura-Bull Blockout	--	Complete	--	Accepted		May-96	1/14/1998	11/25/1997	Meets NCHRP 350, and GDOT STD. Spec 641.
9605-8	Sika Corp.	Sikagard 3020 Armatec (Corrosion inhibitor for	--	Complete	--	No Application		May-96	6/17/1996	6/6/1996	Product is site specific and will be considered again, if a need arises.
9605-7	O.I.T. International	Dallas Roadway Product (Road Stabilization treatment)	--	Complete	--	No Application		May-96	6/17/1996	6/6/1996	Committee concerned with Hazardous Potential of product.
9605-6	Dandy Products	Dandy Bag	--	Complete	--	No Application		May-96	6/17/1996	6/6/1996	Special attention by maintenance forces required. for proper
9605-5	Dandy Products	Beaver Dam	--	Complete	--	No Application		May-96	6/17/1996	6/6/1996	Special attention by maintenance forces required. for proper
9605-4	RJD Industries	Splice Seal (Concrete Reinforcement Protection System)	--	Complete	--	No Application		May-96	6/17/1996	6/6/1996	Product will be considered again, if a need arises.
9605-3	Corrosion Proof Products	Magnum Series 9000 FRP Composite Rebar (Fiberglass Rebar)	--	Complete	--	No Application		May-96	6/17/1996	8/5/1998	Field Test 6/17/1996 ; Information forwarded to the Research and Development Branch for further evaluation.
9605-2	Pilecap, Inc.	Underwater Encapsulating System	--	Complete	--	No Application		May-96	6/17/1996	8/5/1998	Action Pending ; Information forwarded to Bridge Maintenance Unit
9605-1	Gulfline Corp.	Gulfline (Pavement Marking)	--	Complete	--	Withdrawn		May-96	NA	8/5/1998	Field Test 6/6/1996 ; Pending completion of Field Test.
9604-2	Rhone-Poulenc, Inc.	Spomer HS-LV (Primer for polyester concrete overlay)	--	Complete	--	No Application		Apr-96	6/17/1996	6/6/1996	Use of product is site specific and will be considered if a need occurs.
9604-1	Flexstake Inc.	Flexstake Glare Screen	--	Complete	--	Accepted		Apr-96	6/17/1996	6/6/1996	Alternate to existing glare screens.
9603-3	Global Solutions	Fiber Shield	--	Complete	--	No Application		Mar-96	6/17/1996	6/6/1996	Use of product is site specific and will be considered if a need occurs.
9603-2	Flexstake, Inc.	Tubular Marker	--	Complete	--	Withdrawn		Mar-96	6/9/1997	5/28/1997	Action Pending 3/28/1996 ; Product must be evaluated by NTPPEP. ;
9603-1	Carolina Eastern	Liquid Lime (Hydro seeding additive)	--	Complete	--	Accepted		Mar-96	6/2/1999	10/28/1996	Lab Test 3/28/1996 ; Accepted as a Non-Pay Item.
9602-6	Road Ware Inc.	Flexible Sealant	--	Complete	--	No Application		Feb-96		6/6/1996	See NPE# 9602-5
9602-5	Road Ware Inc.	Flexible Cement II	--	Complete	--	No Application		Feb-96		6/6/1996	See NPE# 9602-5, Withdrawn 2/98
9602-5	Road Ware Inc.	System 60 Bridge Joint System URESEAL 10 Minute Mender Flexible Cement II	--	Complete	--	Accepted		Feb-96	1/14/1999	1/13/1999	Resubmitted for evaluation as a system for bridge joints 2/98. Approved on a job to job basis until a specification can be developed.
9602-4	Road Ware Inc.	10 Min. Flexible Cement	--	Complete	--	Withdrawn		Feb-96		6/6/1996	See NPE# 9602-5, Withdrawn 2/98
9602-3	Road Ware Inc.	10 Min. Concrete Mender	--	Complete	--	No Application		Feb-96		6/6/1996	See NPE# 9602-5, Withdrawn 2/98
9602-2	Aquron Corp.	Aquron CPT-2000 (Preserves embedded steel, stops penetration of oil and grease.)	--	Complete	--	Withdrawn		Feb-96	NA	8/5/1998	Lab Test 3/26/1996 ; No response from manufacturer for request of sample.

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Recd</u>	<u>Date of Letter or Status Change</u>	<u>Date of Last NPE Meeting</u>	<u>Comments</u>
9602-2	Foss Environmental	Stem Guard (Catch Basin Inserts)	--	Complete	--	No Application		Feb-96	1/24/1997	12/17/1996	
9602-1	Neptco, Inc.	Arbortape (Staking and guying trees)	--	Complete	--	Accepted		Feb-96	6/17/1996	6/17/1996	Lab Test 3/28/1996 ; Tensile Strength 704# ; Department will
9601-6	Cherokee Culvert	Aluminum Alloy Pipe	--	Complete	--	Accepted		Jan-96	4/29/1996	8/5/1998	Action Pending 3/28/1996 ; Information needs to be sent to Design
9601-5	F.E.A. Inc.	Boiler Fuel	--	Complete	--	No Application		Jan-96	4/29/1996	3/28/1996	Department does not need a tire derived fuel.
9601-4	WLI Industries	Safety Cade Barricade	--	Complete	--	No Application		Jan-96	4/29/1996	3/28/1998	Type I or Type II Barricades
9601-4	WLI Industries	Safety Cade Barricade	--	Complete	--	Accepted		Jan-96	4/29/1996	3/28/1996	Vertical Panels
9601-3	Evergreen	Retaining-Sound Wall Rock Revetment	--	Complete	--	Withdrawn/No Action		Jan-96	5/30/1997	1/25/1996	Information has been forwarded to Bridge Design for evaluation.
9601-2	R.J. Watson Inc	Silicoflex Joint Sealant	--	Office of Bridge Maintenance- Clayton Bennett-	--	Withdrawn		Jan-96	NA	8/5/1998	Field Test 01/25/1996 ; Bridge Maintenance Office to locate a test site. ; No Contact with Applicant.
9601-1	ADDCO	The Signal DTS-2000 (Construction work zone	--	Complete	--	No Application		Jan-96	2/20/1996	1/25/1996	Product is site specific and will be considered at a later time if a need
9512-5	ABT, Inc.	PolyDrain (Surface Drainage System)	--	Complete	--	No Application		Dec-95	2/20/1996	1/25/1996	Product is site specific and will be considered at a later time if a need
9512-4	USG Corp.	USG Sight and Sound Screen	--	Complete	--	Accepted		Dec-95	1/24/1997	1/25/1997	Action Pending 1/25/1996 ; Information forwarded to Urban Design ;
9512-3	Soil Bond	Clay Pack (Primary sub-grade material)	--	Complete	--	No Application		Dec-95	2/20/1996	1/25/1996	Committee concerned with the hazardous potential of this product.
9512-2	Carson-Brooks	Multi-Duct System	--	Complete	--	No Application		Dec-95	6/17/1996	6/6/1996	Action Pending 1/25/1996 ; Product is site specific and will be
9512-1	Weslo Corporation	Safe-T-Path (Clamp on walkway for existing	--	Complete	--	No Application		Dec-95	2/20/1996	1/25/1996	Product is site specific and will be considered at a later time if a need
9511-1	Lancaster	Composite Post 40 (Chain Link Fence Posts)	--	Complete	--	Accepted		Nov-95	1/11/1999	5/27/1999	Pending approval of specification revision to Std Spec 911 and 643.
9510-4	Energy Absorption	LMA Low Maintenance Attenuator	--	Complete	--	Withdrawn		Oct-95	2/20/1996	3/24/2000	Action Pending 1/25/1996 ; Wait on NCHRP 350 Results. ; Contact
9510-3	Stonhard, Inc.- Epoplex Division	EPOPLEX LS5 (Traffic paint for concrete and asphalt)	--	Complete	--	Withdrawn		Oct-95	NA	3/24/2000	Action Pending ; Field Test 10/25/1996 ; By OMR & Maintenance Activities unit. ; With drawn from Consideration, no further contact.
9510-2	International Plastics Corp.	Slab Bolster, Chair, Sandplate	--	Complete	--	Accepted		Oct-95	NA	8/8/1998	Accepteded 11/25/1997 ; Approved as option No Record of Letter. Accepted via QPL-19/GDOT spec section 51.2.A.1.f
9510-1	ADS	N-12 (Smooth Lined Corrugated Polyethylene Pipe)	--	Complete	--	Accepted		Oct-95	11/3/1995	10/25/1995	Change Std. Drawing 1030P and allow product for use as alternate for side drain pipe
9509-9	Flexstake Inc.	Barrel Wrap (Replacement for reflective sheeting on old barrels.)	--	Complete	--	Accepted		Sep-95	2/20/1996	10/25/1995	W/ Provisions: Must meet MUTCD, GDOT Std. Spec. 150 and plastic rives and ties are used.
9509-8	Bromall	Ceramic Insulation	--	Complete	--	No Application		Sep-95	11/3/1995	10/25/1995	Department does not have a specific use for this product, but will be
9509-7c	W.J. Ruscoe Co.	PS-2007 Non Sag Joint Sealant	--	Complete	--	Accepted		Sep-95	11/3/1995	10/25/1995	
9509-7b	W.J. Ruscoe Co.	PS-2005 Joint Sealant	--	Complete	--	Withdrawn		Sep-95		3/20/2000	Lab Test 10/25/1995 ; Should be handled under Sect. 833.09.
9509-7a	W.J. Ruscoe Co.	PS-2000 Detector Loop Sealant	--	Complete	--	Accepted		Sep-95		10/25/1995	
9509-6	Davidson Plastics	PCBM High Impact Barrier Reflector	--	Complete	--	Withdrawn		Sep-95	11/3/1995	3/24/2000	Action Pending 10/25/1995 ; Request was made for material to
9509-5	Gateway Pipe Supply, Inc.	Carbon Steel Pipe (culverts, bridges, and drainage)	--	Complete	--	No Application		Sep-95	11/3/1995	10/25/1996	Product is site specific and will be considered at a later time if a critical need arises.
9509-4	Percol Polymers	Elastic Cement	--	Complete	--	No Application		Sep-95	6/17/1996	6/6/1996	Product is site specific and will be considered at a later time if a need
9509-3	Percol Polymers	Alligator Glue	--	Complete	--	No Application		Sep-95	6/17/1996	6/6/1996	Product is site specific and will be considered at a later time if a need
9509-2	Percol Polymers	Concrete Healer	--	Complete	--	No Application		Sep-95	6/17/1996	6/6/1996	Product is site specific and will be considered at a later time if a need
9509-1	British Gas Corp.	Pipe Bursting	--	Complete	--	Withdrawn/No Action		Sep-95	11/3/1995	7/15/1998	Action Pending 10/25/1995 ; Need Specification ; Requested
9508-5	United States	Airtrol Geobinder	--	Complete	--	Withdrawn		Aug-95		2/30/00	Action Pending ?? ; Field Test 10/25/1995 ; File has information of
9508-4	Klemmfix GMBH (Qwick Kurb™)	Qwick Kurb Inc.(Temp./Long Term Traffic Control Device)	--	Complete	--	No Application		Aug-95		10/25/1995	(Re-Submitted as NPE# 9607-4)
9508-3	Optimix, Inc.	Optimix Cold Patch	--	Complete	--	Withdrawn		Aug-95		10/25/1995	Product covered by SOP-17, QPL-70
9508-2	Bryson Products, Inc. (Bryson)	B.E.S.T Beam Eating Steel Terminal	--	Complete	--	Accepted		Aug-95	11/3/1995	11/25/1997	Action Pending 11/3/1995 ; Must show product meets NHCRP 350. --
9508-1	Weyerhaeuser Engineered Fiber	Soil Guard Bonded Fiber Matrix (Temporary erosion control on slopes)	--	Complete	--	Withdrawn		Aug-95		8/5/1998	Field Test 10/25/1995 ; Field Test was conducted in South Carolina in June of 96. No Committee Action was taken on this product.
9507-5	Signfix, LTD	Signfix	--	Complete	--	No Application		Jul-95	11/3/1995	10/25/1995	Product does not provide clear advantage over products currently
9507-4	Davidson Plastic	Flex-Guide Delineator Post	--	Complete	--	No Application		Jul-95	11/3/1995	10/25/1995	Need NITPEP evaluation and the Department has eliminated use of
9507-3	Pavetech	Matrix CMX	--	Complete	--	Withdrawn		Jul-95	8/18/1995	3/24/2000	Action Pending 10/25/1995 ; Field Test ?? ; Field test was to be
9507-2	Transafe Products	Saddle Marker Reflector	--	Complete	--	No Application		Jul-95	11/3/1995	10/25/1995	Current Precast Temporary Barriers used by the Department will not
9507-1	Lancaster	Composite Post 40	--	Complete	--	Withdrawn		Jul-95		1996	No Application 10/25/1995 ; Product does not provide advantages
9506-8	Spotflex USA Inc.	Spotflex (Permanent Pavement Markings)	--	Complete	--	Withdrawn		Jun-95	8/18/1995	8/5/1998	Field Test 6/20/1995 ; Field test was conducted 4/95 on US 41 and
9506-7	PaveTech	Matrix 502 (Bridge Joint System)	--	Complete	--	Withdrawn		Jun-95	8/18/1995	8/5/1998	Accepteded 6/20/1995 ; GDOT Std. Spec. Section 443 Modified
9506-6	Southern Precast	Hy-Span™ Bridge System (Culverts)	--	Complete	--	Accepted		Jun-95	10/26/1995	10/25/1995	Project to project basis.
9506-5	Flasher Flare	Type III Barricade	--	Complete	--	Accepted		Jun-95	8/18/1995	6/20/1995	Must meet MUTCD and GDOT Spec Sect. 150.
9506-4	Flasher Flare	Vertical Panel	--	Complete	--	Accepted		Jun-95	8/18/1995	6/20/1995	Must meet MUTCD and GDOT Spec Sect. 150.

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
9506-3	Extrusion Technologies, Inc.	Ultra-Blue	--	Complete	--	Withdrawn		Jun-95		8/6/1998	Accepted 6/20/1995
9506-2	Midwestern	Offset Block	--	Complete	--	No Application		Jun-95	8/18/1995	7/20/1995	Does not meet current GDOT Std Draw. 4050-A
9506-1	Enviro Group, Inc. (Monsey Products)	Landcover Formula 480	--	Complete	--	Withdrawn		Jun-95	8/18/1995	8/5/1998	Lab Test 6/20/1995 ; No Record of any lab test on this product.
9505-3	Roadway Safety	React 350 (Crash Cushion)	--	Complete	--	Accepted		May-95		6/20/1995	Pending modification of Section 650.
9505-2	D.S. Brown	Median Barrier (Bearing Seal)	--	Complete	--	No Application		May-95		6/20/1995	Department does not cap split Median Barriers with a pre-cast slabs,
9505-1	Sport Court, Inc.	Sport Court of the South (Sports Flooring)	--	Complete	--	No Application		May-95	8/18/1995	6/20/1995	Product does not provide clear advantage over products currently
9504-3	Deepee Coatings	Plasto 054 (Permanent pavement markings)	--	Complete	--	Withdrawn		Apr-95	8/18/1995	8/5/1998	Field Test 7/20/1995 ; 8/8/95 letter was returned and no other
9504-2	Safety Barrier Systems	Guardian Safety Barrier with 350 Highway Safety Kit.	--	Complete	--	Accepted		Apr-95	12/13/2002	4/20/1995	With provisions that product is used in work zones where speed is less than 45 mph, in lieu of cones or plastic drums and in work zones of short duration.
9504-1	Synthetic Industries	Fiber Grids	--	Complete	--	Withdrawn		Apr-95			Action Pending 4/20/1995 ; Cannot find file, check with Geotech for file.
9503-8	Energy Absorption Systems	NEAT	--	Complete	--	Approved		Mar-95			Wait on NCHRP 350 Results.
9503-7	Automotive Safety Transport, Inc.	Glare-Guard	--	Complete	--	Accepted		Mar-95	6/17/1996	6/6/1996	Field Test 4/20/1995 ; Don't bother with specification until need for a project.
9503-6	Flasher Handling Corp.	Air Flow" Roll-up Sign	--	Complete	--	Approved		Mar-95	8/30/1999	8/26/1999	Department to develop specification
9503-5	Flasher Handling Corp.	Barrel Panel	--	Complete	--	Rejected		Mar-95	5/25/1995	4/20/1995	Does not meet MUTCD Specification for 18" minimum width.
9503-4	Hoover Treated Wood Products.	Plywall	--	Complete	--	Accepted		Mar-95	6/2/1995	4/20/1995	Provided product meets GDOT Spec. Section 624
9503-3	DWT Innovative Recycling Corp.	Pothole Repair Kit	--	Complete	--	Accepted		Mar-95	1/15/1999	6/6/1996	Field Test 5/20/1995 ; As alternate to current pothole patching methods.
9503-2	Kelken	Clampcrete Barrier	--	Complete	--	No Application		Mar-95	N/A		
9503-1	Contech Construction Products Inc.	Ultra Flow (Spiral rib pipe)	--	Complete	--	Approved		Mar-95	N/A	8/6/1998	Accepted 4/20/1995 ; For use where corrugated metal pipe being used.
9502-7	Flasher Handling Corp.	Type III Rail Breakaway Barricade	--	Complete	--	Accepted		Feb-95	5/25/1995	4/20/1995	As Type III barricade. Must meet Special Provision Section 150 and MUTCD.
9502-6	Environmental Manufacturing Inc.	Repave	--	Complete	--	Withdrawn		Feb-95	9/22/1997	5/25/1995	Field Test 4/20/1995 ; Unsuccessful in contacting company.
9502-5	Flasher Handling Corp.	"Air Spill" Barricade	--	Complete	--	No Application		Feb-95	9/18/1995	8/6/1998	Accepted 4/20/1995 ; As Type I barricade. Must meet Special Provision Section 150 and MUTCD. ; Type I and II Barricades are rejected by July 1994 specification change prohibiting these barricades.

Georgia Department of Transportation

NPE Status Report --- Listed by NPE

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
9502-4	Flasher Handling Corp.	Opposing Traffic Lane Dividers	--	Complete	--	Accepted		Feb-95	5/25/1995	4/20/1995	For use in certain situations.
9502-3	Composite	PFM (Polymer-Fiber Matrix, Indoor sign.)	--	Complete	--	No Application		Feb-95	5/25/1995	4/20/1995	
9502-2	Composite Technologies	PFM (Polymer-Fiber Matrix, Traffic Sign)	--	Complete	--	Withdrawn		Feb-95	5/25/1995	3/23/2000	Action Pending 4/25/1995 ; Field Test ; Lab Test ; Department requested material for tests, but no further information on Committee Action exits.
9502-1	L.F. Manufacturing	Fiberglass Manholes	--	Complete	--	No Application		Feb-95	8/18/1995	7/20/1995	Action Pending 4/20/1995 ; Committee determined that if a case develops where special corrosion protection is required for manhole covers, then this product would be considered as an alternative to the concrete manhole.
9501-8	Base Marketing Inc.	Base Seal Liquid Soil Stabilizer	--	Complete	--	No Application		Jan-95		3/8/1996	Lab Test 4/20/1995 ; Based on Lab Test Committee determined that this product is an improvement over existing soil stabilizers used by the Department.
9501-7	Plant Block Design Int.	Plant Block	--	Complete	--	Accepted		Jan-95		4/20/1995	Product must meet GDOT Std. Spec. Sect. 624.
9501-6	Cavity Pier Wall Systems	Cavity Pier Noise Barrier for Highways	--	Complete	--	Accepted		Jan-95		4/20/1995	Product must meet GDOT Std. Spec. Sect. 624.
9501-5	B.S. Technologies	Ploysbeto	--	Complete	--	No Application		Jan-95	5/25/1995	4/20/1995	Product is site specific and will be considered at a later time if a need arises
9501-4	Flasher Flare Southeast, Inc.	Plastic Barricade and	--	Complete	--	Rejected		Jan-95		2/2/1995	Type I and II Barricades are rejected by July 1994 specification change prohibiting these barricades.
9501-4	Flasher Flare Southeast, Inc.	Vertical Panel	--	Complete	--	Accepted		Jan-95	N/A	2/2/1995	Vertical Panels are Accepted provided that they meet MUTCD and has a minimum of 270 Square Inches of reflective sheeting.
9501-3	Hobo Industries	LR-20-5 (Coating for Steel, Wood, Concrete, and synthetic surfaces.)	--	Complete	--	Withdrawn		Jan-95	N/A	8/5/1998	Lab Test 2/2/1995 ; No further correspondence with company.
9501-2	Collins and Aikman Floor	Power-Stop (Parking Bumper)	--	Complete	--	Accepted		Jan-95	2/10/1995	2/2/1995	Considered as alternate to concrete stops.
9501-1	Tel-Duct Corp.	Tel-Duct Multiple Duct	--	Complete	--	No Application		Jan-95	6/17/1996	6/6/1996	Action Pending 2/2/1995 ; Product is site specific and will be
9412-3	Cortec Corporation	Cortec VCI- 365 Cor Mastic	--	Complete	--	Withdrawn		Dec-94		8/5/1998	Action Pending ; Lab Test 2/2/1995 ; No further correspondence
9412-2	Cortec Corporation	Cortec VCI- 375 Primer	--	Complete	--	Withdrawn		Dec-94		8/5/1998	Action Pending ; Lab Test 2/2/1995 ; No further correspondence
9412-1	Cortec Corporation	Cortec VCI- 386 Coating	--	Complete	--	Withdrawn		Dec-94		8/5/1998	Action Pending ; Lab Test 2/2/1995 ; No further correspondence
9411-9	Jim Chandler and Associates	Sentre (Safety Barrier End Treatment)	--	Complete	--	Accepted		Nov-94	2/10/1995	2/2/1995	Use of this product is limited to the application for which it is intended.
9411-8	Jim Chandler and Associates	Trend (Combination Transition section and end treatment for concrete barrier or rigid object.)	--	Complete	--	Accepted		Nov-94	2/10/1995	2/2/1995	Use of this product is limited to the application for which it is intended.

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

NPE#	Manufacturer	Product Name / Description	Estimated Time for Lab/Field Evaluation	Contact Info	Fee Paid	Status / Progress Report	Comments	Date Rece	Date of letter or Status Change	Date of last NPE Meeting	Comments
9411-7	Jim Chandler and Associates	Brakemaster (Narrow Hazard Protection on Roadside or Median Applications)	--	Complete	--	Accepted		Nov-94	2/10/1995	2/2/1995	Use of this product is limited to the application for which it is intended.
9411-6	Cortec Corporation	"Sound Off" Noise Barrier	--	Complete	--	No Application		Nov-94	8/19/1998	8/5/1998	Action Pending 2/2/1995 ; The Office of Urban Design gave favorable
9411-5	Engelhard Corp.	Metamix™ (High Reactivity Metakaolin (HRM) Pozzolanic Mineral Admixture)	--	Complete	--	Accepted		Nov-94	7/31/1996	6/6/1996	Lab Test 2/2/1995 ; Product must continue to meet requirements outlined in AASHTO M296 Class N.
9411-4	Trinity Industries,	SYRO ET-2000 (Crash end treatment)	--	Complete	--	Accepted		Nov-94	2/10/1994	2/2/1995	Use of this product is limited for use intended.
9411-3	Carsonite	Carsonite Sound Barrier System	--	Complete	--	Accepted		Nov-94	11/3/1998	9/12/1997	Action Pending 2/2/1995 ; Bridge Design ; Conditions of
9411-2	Aqua Lock	Aqua Lock (Waterproofing poured concrete or concrete block structures above or below grade.)	--	Complete	--	Withdrawn		Nov-94	2/10/1995	8/5/1998	Lab Test 2/2/1995 ; No record of lab test being done or any further correspondence with company.
9411-1	Cascadia	Enduraseal 300	--	Complete	--	No Application		Nov-94	1/29/1997	1/29/1997	Lab Test 2/2/1995 ; Product does not meet GDOT Std. Spec. 824.01
9410-4	American	Trilock	--	Complete	--	Accepted		Oct-94	2/10/1996	2/20/1996	Field Test 2/2/1995 Must meet requirements GDOT Std. Spec. 692.
9410-3	Hapco/Div of Kearney National	HAPCO-74248 Breakaway X-Base (Breakaway Lighting Poles)	--	Complete	--	Accepted		Oct-94	2/10/1995	2/2/1995	
9410-2	Electro-Tech	ET 101RK 12" LED Signal (RED) (Replace standard 12" traffic Signals)	--	Complete	--	No Application		Oct-94	2/10/1995	1995	Field Test 2/10/1995 ; Cannot find No Application letter
9410-1	Alan Block	Retaining Walls	--	Complete	--	Accepted		Oct-94	11/11/1994	10/20/1994	Bridge Design currently evaluating
9409-3	Roxford Fordell	Glare Screen	--	Complete	--	No Application		Sep-94	2/20/1996	2/20/1996	Field Test 10/20/1994 ; Fastening system required with this product is
9409-2	American Aggregates	Granite Rock Dust (Alternate to chemical fertilizers)	--	Complete	--	No Application		Sep-94	11/1/1994	1994	Action Pending 10/20/1994 ; Can not find the No Application letter.
9409-1	Contech	KWH Pipe	--	Complete	--	Accepted		Sep-94		10/20/1994	Accepted for renovating pipes and the Department will initiate a
9408-6	Contech	A-2000 PVC Sewer Pipe	--	Complete	--	Accepted		Aug-94	12/1/1994	10/20/1994	With limited applications. May be used as alternate for: Slope drains
9408-5	Merle Webb	Detector Loop (For Signals and Counting)	--	Complete	--	No Application		Aug-94	3/11/1995	3/11/1995	Field Test 10/20/1994 ; Product required to large an area to fit loop in
9408-4	Greensbach Technologies Environmental	Road/Flex (Rubber Manhole transition collars and adjustment rings for manholes and catch basins.)	--	Complete	--	Withdrawn/No Action		Aug-94	10/20/1994	5/12/1998	Action Pending 10/20/1994 ; Need additional information on product. ; No Application 2/20/1996 ; Department does not feel that the application of this system is more beneficial over existing procedures
9408-3	Aquafire, Inc.	Erosion Control Tirecloth	--	Complete	--	No Application		Aug-94	11/11/1994	10/20/1994	Product will be re-evaluated if a need develops.
9408-2	North American	North American Green C350 (Channel liner for	--	Complete	--	Accepted		Aug-94	6/9/1997	3/28/1997	Field Test 10/20/1994 ; 12 Month field evaluation test. ;
9408-1	Pacific Dia Metals	Ground-In Indention Rumble Strips	--	Complete	--	Accepted		Aug-94	11/1/1994	10/20/1994	Correspondence with other states verified that this product works as
9407-3	Earth Systems Inc. (Quaney Plastics and Mold)	Earth-Loc Retaining Walls	--	Complete	--	Withdrawn		Jul-94	8/19/1998	8/5/1998	Action Pending 8/24/1998 ; Letter to applicant requested additional information on product for evaluation by Bridge Design. No record if information was received.
9407-2	Jim Chandler and Assoc.	Alpha 60 MD TMA (Energy Absorption Systems) Truck Mounted Attenuator	--	Complete	--	Accepted		Jul-94	11/28/1994	10/20/1994	No Application 8/24/1994 ; Product is site specific and will be considered at a future time if a critical location is identified. ; Product
9407-1	Energy Absorption	Cushionwall™	--	Complete	--	No Application		Jul-94	9/7/1994	8/24/94	Product is site specific and will be considered at a future time if a
9406-1	Amoco Fabrics	Amoco Recycled Plastic Fence Post	--	Complete	--	Withdrawn		Jun-94	9/7/1994	1995	Field Test 8/24/1994 ; Field Test initiated on S.R. 169 in District 5.
9404-6	Eastern	Impact Resistant Delineators	--	Complete	--	Withdrawn		Apr-94	9/7/1994	1995	Field Test 8/24/1994 ; No information if field test was conducted. ;
9404-5	Better to See You, Inc.	Electroluminescent Vest (Night Time or Low Light Visioning systems)	--	Complete	--	No Application		Apr-94	9/7/1994	8/24/1994	Current safety vest used by Department is performing adequately.
9404-4	Jim Chandler and Assoc.	Break-Safe (Ground mounted Breakaway Base for signs with an area of 25-300 ft2 (Transpo Ind. Inc.)	--	Complete	--	Accepted		Apr-94	2/27/2004	2/19/2004	Product not compatible with existing breakaway sign support systems currently used.
9404-3	Universal	Road Sound Barrier Wall/Glare Shield	--	Complete	--	Withdrawn/No Action		Apr-94		6/17/1996	Action Pending 10/20/1994 ; The Office of Urban Design gave
9404-2	Jim Chandler and Assoc. (The	Rainline (Highway striping, edge line, centerline, Rubble Strip.)	--	Complete	--	Withdrawn		Apr-94	5/20/1994	8/5/1998	Action Pending 4/21/1994 ; Field Test location SR 85 and SR 331 began 3/14/94 for 12 month period.
9404-1	Innovative Concrete Concepts, LLC	HEB-Post Base (Sign Post Base in areas where post and sign are subject to being struck and damaged.)	--	Complete	--	Withdrawn		Apr-94	11/1/1994	1995	Field Test 10/20/1994 ; No Record of any field test conducted. ; No information on why product withdrawn. ; No further information on status of Field Test.
9403-4	H. Clay Moore & Assoc. Inc. (Industrial	Noishield Transportation Sound Barriers (Free Standing Barrier with noise absorption material on one or both sides)	--	Complete	--	Withdrawn/No Action		Mar-94	10/1/1907	3/24/2000	Action Pending 10/20/1994 ; Review by the Offices of Urban Design, Bridge Design and the Office of Environment and Location. ; Action Pending 6/17/1996 ; The Office of Urban Design gave favorable
9403-3	Rolanka	Biod-Mat 70	--	Complete	--	Withdrawn		Mar-94		10/20/1994	At request of manufacturer.
9403-2	Rolanka	Biod-Mat 90	--	Complete	--	Withdrawn		Mar-94		10/20/1994	At request of manufacturer.
9403-1	Insituform	Insituform (Pipe Reconstruction)	--	Complete	--	Accepted		Mar-94	11/1/1994	10/20/1994	For renovating pipes. The Department will initiate a specification that
9402-1	SAIC	Falcon 2000 (Thermoplastic Powder Flame Spray)	--	Complete	--	No Application		Feb-94	6/17/1996	6/17/1996	Field Test 10/20/1994 ; Product was tested on a DOT truck mounted scrape blade. The product appeared to be flaking off and some rust.
9401-3	Energy Absorption Systems	Barrier Gate™ (Emergency Access opening Median Barrier)	--	Complete	--	Accepted		Jan-94	11/28/1994	3/24/2000	Action Pending 10/20/1994 ; (Field Test Started 1-96 on I-85) Initial field evaluation indicates that product adapts well with existing

Georgia Department of Transportation
NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of letter or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
9401-2	Energy Absorption Systems	Triton Barrier™ (Crashworthy Portable Longitudinal Barrier.)	--	Complete	--	Accepted		Jan-94	11/28/1994	10/20/1994	Accepted as a temporary portable barrier for use under following conditions: Work zones 45 mph or less.; used in lieu of cones or
9401-1	Tracy Hall and Assoc. (Arcco)	Perma-Guard Duct (Pre-installed Cable in Duct for secondary street lighting.)	--	Complete	--	No Application		Jan-94	6/17/1996	6/6/1996	Product is site specific and will be considered at a future time if a critical location is identified.
9312-2	Nyoplas USA, Inc.	Nyplast Engineered Surface Drainage Products (Drain Basin, Catch Basin, & Surface Drainage)	--	Complete	--	Accepted		Dec-93	1/31/1994	1/27/1994	No Application 1/27/1994 ; PVC Drain Basin, Catch Basin ; PVC In Line Drain Systems Accepted as an alternate to Elbow Systems on GDOT Standard Drawing 1035.
9312-1	JM Manufacturing	Perma-Loc (Storm Drain Pipe)	--	Complete	--	Accepted		Dec-93		8/5/1998	Field Test 1/31/1994 ; Product is scheduled to be installed in 5th Dist.
9310-5	E-Poxy Industries	Evazote 380 E.S.P.	--	Complete	--	Accepted		Oct-93		2/20/1996	Field Test 11/10/1993 ; Installed 8/3/1995 ; Accepted under GDOT
9310-4	E-Poxy Industries	Novulcrete	--	Complete	--	Accepted		Oct-93		2/20/1996	Field Test 11/10/1993 ; Installed 8/3/1995 ; Accepted under GDOT
9310-3	Manhole-Systems	MS-101TB Riser Ring	--	Complete	--	Accepted		Oct-93		10/20/1994	Action Pending 1/27/1994 ; Department will initiate a specification to
9310-2	Georgia-Pacific	Treated Lumber Sound Barrier	--	Complete	--	No Application		Oct-93		6/5/1996	Action Pending 1/27/1994 ; Product is site specific and will be
9310-1	Allied Highway Sales	Square Fit and Quick Punch Sign Post	--	Complete	--	Rejected		Oct-93		6/16/1905	Action Pending 1/27/1994 ; Product was Accepted and GDOT Std. Spec 911 was amended to include square sign posts.
9310-1	Allied Highway Sales	Square Fit and Quick Punch Sign Post	--	Complete	--	Accepted		Oct-93		6/16/1905	Action Pending 1/27/1994 ; Product was Accepted and GDOT Std. Spec 911 was amended to include square sign posts.
9309-1	Interstate Materials Supply	B.O.L. Series LED Blank Out Sign (Small Sign supports)	--	Complete	--	No Application		Sep-93		11/10/1993	LED technology is of interest to the Department but not in this application.
9308-1	Synthetic Industries	POLYJUTE (Open weave Geotextile)	--	Complete	--	No Application		Aug-93		8/5/1998	Field Test 11/10/1993 ; No record of field test or any other action on this product.
9307-3	Advanced Drainage System	N-12™ (Smooth lined Corrugated Polyethylene (PE) Drain Pipe)	--	Complete	--	Accepted		Jul-93		11/10/1993	As alternate for side drainpipe under residential driveways. Minimum cover over pipe changed from 24 inch to 18 inch for side drain pipe.;
9307-2	Contech	Contech HC-CL	--	Complete	--	Accepted		Jul-93		7/15/1993	As alternate to corrugated steel pipe.
9307-1	Mobil Chemical	Trex (Timbrex)	--	Complete	--	Withdrawn		Jul-93		1993	Field Test 7/15/1993
9306-1	Clarion Products Group, Inc.	Sun Flasher	--	Complete	--	No Status		Jun-93			File Labeled: NO PE #
8005-1	Con/Chem	Con/Crete	--	Complete	--	No Status		May-80			File Labeled: PE-8005
8004-1	Preco Industries, LTD	Plastic Rebar Chairs (Supports)	--	Complete	--	No Status		Apr-80			File Labeled: PE-8004
8002-1	3M Company /	Loop Sealant	--	Complete	--	No Status		Feb-80			File Labeled: PE-8002
8001-1	Proven Products, Inc.	PVC Flexo Post	--	Complete	--	No Status		Jan-80			File Labeled: PE-8001
7912-5	Superior Products, Inc.	Super Seal III	--	Complete	--	No Status		Dec-79			File Labeled: PE-7915
7912-4	Skyline Structures	Steel Strain Pole	--	Complete	--	No Status		Dec-79			File Labeled: PE-7914
7912-3	Preco Industries, Ltd.	Spiral Spacer	--	Complete	--	No Status		Dec-79			File Labeled: PE-7913
7912-2	Hercules, Inc.	Fiber Reinforcement for Asphalt	--	Complete	--	No Status		Dec-79			File Labeled: PE-7912
7912-1	Conwed Corporation	Joint Filler	--	Complete	--	No Status		Dec-79			File Labeled: PE-7911
7911-1	Pecora Corporation	Silicone Sealant	--	Complete	--	No Status		Nov-79			File Labeled: PE-7910
7910-1	3M Company	3M Brand Galvanizing	--	Complete	--	No Status		Oct-79			File Labeled: PE-7909
7909-8	Transpo-Materials, Inc.	Silikal - Concrete Polymer	--	Complete	--	No Status		Sep-79			File Labeled: PE-7908
7908-1	General Electric Supply Company	FRE Duct Wedge Lock Joints	--	Complete	--	No Status		Aug-79			File Labeled: PE-7907
7907-1	Armco Steel	Culvert Pipe	--	Complete	--	No Status		Jul-79			File Labeled: PE-7906
7906-1	D. Swarovski & Company	Traffic Delineators Swareflex Reflectors	--	Complete	--	No Status		Jun-79			File Labeled: PE-7905
7905-1	Neville Chemical Company	PaveBrite	--	Complete	--	No Status		May-79			File Labeled: PE-7904
7904-1	Woodmat products Inc.	Chem Calk 1000	--	Complete	--	No Status		Apr-79			File Labeled: PE-7903
7903-1	Mameco International	Valcem Sealant	--	Complete	--	No Status		Mar-79			File Labeled: PE-7902
7902-1	Radcon Industries	Radcon #7	--	Complete	--	No Status		Feb-79			File Labeled: PE-7901 -- NPE 9710-3

Georgia Department of Transportation

NPE Status Report --- Listed by NPE #

<u>NPE#</u>	<u>Manufacturer</u>	<u>Product Name / Description</u>	<u>Estimated Time for Lab/Field Evaluation</u>	<u>Contact Info</u>	<u>Fee Paid</u>	<u>Status / Progress Report</u>	<u>Comments</u>	<u>Date Rece</u>	<u>Date of order or Status Change</u>	<u>Date of last NPE Meeting</u>	<u>Comments</u>
7901-1	Certamite Corporation	CS-45	--	Complete	--	No Status		Jan-79			File Labeled: PE-7829
7812-3	E. I. DuPont De	Imron Sealants	--	Complete	--	No Status		Dec-78			File Labeled: Misc. 14-78
7812-2	Int. Mills Svc., Inc.	Steel Slag	--	Complete	--	No Status		Dec-78			File Labeled: Misc. 13-78
7812-1	Reichhold	ThermoFlex	--	Complete	--	No Status		Dec-78			File Labeled: Misc. 12-78
7811-1	Energy Absorption	Tire Cade	--	Complete	--	No Status		Nov-78			File Labeled: Misc. 11-78
7810-1	J&P Petroleum	Tex-Mastic ProtectoBoard	--	Complete	--	No Status		Oct-78			File Labeled: Misc. 10-78
7809-1	Acme Highway Products Corp.	Fiberglass Dowel Bars	--	Complete	--	No Status		Sep-78			File Labeled: Misc. 9-78
7808-1	Zimmerman Equipment Co.	The Asphaltite System	--	Complete	--	No Status		Aug-78			File Labeled: Misc. 8-78
7807-1	ITT Rayonier	Raycron-X	--	Complete	--	No Status		Jul-78			File Labeled: Misc. 7-78
7806-1	Fel-Pro, Inc.	Track Span	--	Complete	--	No Status		Jun-78			File Labeled: Misc. 6-78
7805-1	Revere Chemical Corp.	Miracle Seal	--	Complete	--	No Status		May-78			File Labeled: Misc. 5-78
7804-1	Permite Corp.	Phenoxy Zinc Rich Primer	--	Complete	--	No Status		Apr-78			File Labeled: Misc. 4-78
7803-1	United Coatings	Monocryl Canyon Tones	--	Complete	--	No Status		Mar-78			File Labeled: Misc. 3-78
7802-1	G.R. Ivany & Assoc.	Ivany Block	--	Complete	--	No Status		Feb-78			File Labeled: Misc. 2-78
7801-1	U.S. Steel Corp.	Fibercon	--	Complete	--	No Status		Jan-78			File Labeled: Misc. 1-78
7708-4	CITCO	Copper Furnace Slag	--	Complete	--	No Status		Aug-77			File Labeled: Misc. 8-77-D
7708-3	ITT Rayonier	Raycron-X	--	Complete	--	No Status		Aug-77			File Labeled: Misc. 8-77-C
7708-2	B & H Engineering	Plastakes	--	Complete	--	No Status		Aug-77			File Labeled: Misc. 8-77-B
7708-1	Ciba-Geigy	Dualoy T&D Conduit	--	Complete	--	No Status		Aug-77			File Labeled: Misc. 8-77-A
7707-6	Fel-Pro, Inc.	Pro-Span	--	Complete	--	No Status		Jul-77			File Labeled: Misc. 7-77-F
7707-5	Royston	UniDam	--	Complete	--	No Status		Jul-77			File Labeled: Misc. 7-77-E
7707-4	Old North Mfg. Co.	On-Flex	--	Complete	--	No Status		Jul-77			File Labeled: Misc. 7-77-D
7707-3	W.R. Meadows	Seal Tight	--	Complete	--	No Status		Jul-77			File Labeled: Misc. 7-77-C
7707-2	D.S. Brown	Joint Seals	--	Complete	--	No Status		Jul-77			File Labeled: Misc. 7-77-B
7707-1	Acme Highway	Acmaseal	--	Complete	--	No Status		Jul-77			File Labeled: Misc. 7-77-A
7706-1	Breakaway Safety Structures	Transpo-Safety, Inc.	--	Complete	--	No Status		Jun-77			File Labeled: Misc. 6-77
7705-1	Shakespear	GALAXY	--	Complete	--	No Status		May-77			File Labeled: Misc. 5-77
7704-3	Fel-Pro, Inc.	Track Span	--	Complete	--	No Status		Apr-77			File Labeled: Misc. 4-77-C
7704-2	Goodyear	Super Cushion	--	Complete	--	No Status		Apr-77			File Labeled: Misc. 4-77-B
7704-1	True Temper	T-Core	--	Complete	--	No Status		Apr-77			File Labeled: Misc. 4-77-A
7703-2	Republic Steel	High Strength Quick Setting Concrete	--	Complete	--	No Status		Mar-77			File Labeled: Misc. 3-77-B
7703-1	W.R. Grace & Co.	Darex 240	--	Complete	--	No Status		Mar-77			File Labeled: Misc. 3-77-A
7702-1	Industrial Acoustics	FANWALL	--	Complete	--	No Status		Feb-77			File Labeled: Misc. 2-77
7701-1	U.S. Grout	Iron-Crete	--	Complete	--	No Status		Jan-77			File Labeled: Misc. 1-77